

BILLING DPR

State	Odisha	District	Balasore	Block	Soro	Gram Panchayat	Attapur
--------------	--------	-----------------	----------	--------------	------	-----------------------	---------

Work Code	OD/346/3309/116312/393737/00061198 (Const of CC road from Attapur high school gate to PMGSY road Attapur GP)
Project Category	Road

Financial Year	2022-23	Execution Level	PS
Executing Agency	Panchayat Samiti, Soro	Bill Status	Final Bill
Proposal Date	-	Date of Commencement	23-10-2025
Date of Completion	27-10-2025	Scheme Name	5th SFC Grant in Aid
Scheme Component Name	All Weather Connectivity	Project Sub-Category	CC Road
Project Type	New Work	Name of Executant	

Administrative Approval Details

Approval No.	OD/346/3309/116312/393737/00061198/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/346/3309/116312/393737/00061198/TS
Fund Sanction No.	
Fund Sanction Amount (in Rs.)	200000

ACTIVITY STATEMENT

S/N	ACTIVITY TAKEN	UNIT	QUANTITY	UNIT PRICE (IN RS.)	TOTAL (IN RS.)
1	Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	Cum	1.725	240.77592	85213.589510301
2	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	Cum	12.263	1540.455232	85213.589510301
3	Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	Cum	13.772	6367.45642704	85213.589510301

4	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	Sqm	15	216.29483748359	85213.589510301
5	Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	Cum	10.521	8099.38119098	85213.589510301
Total Amount (in Rs.): 195456.56295777					

LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Meaurement Qty)	Unit
1	Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	1.725	Cum
i	Un-Skilled	0.516	0.8901	-
2	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	12.263	Cum
i	Un-Skilled	0.1236	1.5157068	-
3	Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	13.772	Cum
i	Skilled	0.18	2.47896	-
ii	Un-Skilled	3.9	53.7108	-
4	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	15	Sqm
i	Semi-Skilled	0.05	0.75	-

ii	Skilled	0.05	0.75	-
5	Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	10.521	Cum
i	Un-Skilled	4.6	48.3966	-
ii	Skilled	0.68	7.15428	-

Sl.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	104.5132068	462	48285.1015416
2	Skilled	10.38324	562	5835.38088
3	Semi-Skilled	0.75	512	384
Total: 54504.4824216				

MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	1.725	Cum
2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	12.263	Cum
i)	BRM029 : Sand for filling and road blinding	1	12.263	1 Cum
3	Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	13.772	Cum
i)	BRM340 : Cement	2.29	31.53788	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	6.61056	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	13.22112	1 Cum.

4	R.C.C. Work (AR0410c) :R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	15	Sqm
i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.04005	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.126	1.89	1Mtr.
5	Concrete (AR0307) :.Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaicon and direction of Engineer-in charge.	-	10.521	Cum
i)	BRM340 : Cement	3.23	33.98283	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	4.73445	1 Cum
iii)	BRM056 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	9.4689	1 Cum.

SI.No.	Material Name	Qty	Unit	Rate	Amount
1	BRM029	12.263	1 Cum	1025.85	12579.99855
2	BRM340	65.52071	1 Qntl.	609.912	39961.86727752
3	BRM028	11.34501	1 Cum	1030.79	11694.3228579
4	BRM044	13.22112	1 Cum.	1492.6	19733.843712
5	BRM104	0.04005	1Cum.	58591.1588	2346.57590994
6	BRM092	1.89	1Mtr.	247.1788	467.167932
7	BRM056	9.4689	1 Cum.	2350.53	22256.933517
Total:					109040.70975636

ROYALTY STATEMENT

SI.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	1.725	Cum
2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	12.263	Cum

i)	BRM029 : Sand for filling and road blinding	1	12.263	1 Cum
3	Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	13.772	Cum
i)	BRM340 : Cement	2.29	31.53788	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	6.61056	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	13.22112	1 Cum.
4	R.C.C. Work (AR0410c) :.R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	15	Sqm
i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.04005	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.000614	0.00921	1Mtr.
5	Concrete (AR0307) :.Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaicon and direction of Engineer-in charge.	-	10.521	Cum
i)	BRM340 : Cement	3.23	33.98283	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	4.73445	1 Cum
iii)	BRM056 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	9.4689	1 Cum.

S/N	Material Name	Qty	Unit	Royalty Rate	Amount
1	BRM029	12.263	1 Cum	442.25	5423.31175
2	BRM028	11.34501	1 Cum	442.25	5017.3306725
3	BRM044	13.22112	1 Cum.	552.5	7304.6688
4	BRM056	9.4689	1 Cum.	552.5	5231.56725
Total: 22976.8784725					

ADDITION COMPONENT

SI.No.	Item Name	Amount (in Rs.)
1	Display Citizen Board @ Rs. 543.43	Rs. 543.43
2	Any Other Lumpsum @ Rs. 2000	Rs. 2000
3	Contingency @ Rs. 2000	Rs. 2000

Total Addition Component Amount (in Rs.): 4543.43

DEDUCTION COMPONENT

Sl.No.	Item Name	Amount (in Rs.)
1	Contingency @ Rs. 2000	Rs. 2000
2	Royalty @ Rs. 3775.98295	Rs. 3775.98295
3	Additional Royalty @ Rs. 18634.49808	Rs. 18634.49808
4	EMF @ Rs. 188.7991475	Rs. 188.7991475
5	DMF @ Rs. 377.598295	Rs. 377.598295
6	Empty Gunny Bag (Cement x Gunny Bag Rate : 68 x 3.945) @ 520.74	Rs. 520.74
7	Labour Cess @ Rs. 2000	Rs. 2000
8	Any Other Lumpsum Bill @ Rs. 914.34	Rs. 914.34

Total Deduction Component Amount (in Rs.): 28411.9584725

Total Net Amount (in Rs.): 171588.03448527