

BILLING DPR

State	Odisha	District	Kendrapara	Block	Garadapur	Gram Panchayat	Bedari
--------------	--------	-----------------	------------	--------------	-----------	-----------------------	--------

Work Code	OD/360/3436/119079/396867/00064761 (Imp of motorable road from Kulatuthi nadi bandha to nadi ghat)
Project Category	Road

Financial Year	2022-23	Execution Level	PS
Executing Agency	Panchayat Samiti, Garadapur	Bill Status	Final Bill
Proposal Date	-	Date of Commencement	03-12-2025
Date of Completion	17-12-2025	Scheme Name	5th SFC Grant in Aid
Scheme Component Name	All Weather Connectivity	Project Sub-Category	CC Road
Project Type	Repair and Maintenance	Name of Executant	

Administrative Approval Details

Approval No.	OD/360/3436/119079/396867/00064761/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/360/3436/119079/396867/00064761/TS
Fund Sanction No.	
Fund Sanction Amount (in Rs.)	100000

ACTIVITY STATEMENT

S/N	ACTIVITY TAKEN	UNIT	QUANTITY	UNIT PRICE (IN RS.)	TOTAL (IN RS.)
1	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	Cum	5.776308636	560.088632	460.11297101971
2	Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	Cum	7.701744848	6038.80214626	460.11297101971

3	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	Sqm	14.248997625	216.23489289764	460.11297101971
4	Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	Cum	5.7907856	7543.92145362	460.11297101971
5	Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	Cum	1.910959248	240.77592	460.11297101971
Total Amount (in Rs.): 96971.03328751					

LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	5.776308636	Cum
i	Un-Skilled	0.1236	0.7139517474096	-
2	Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	7.701744848	Cum
i	Skilled	0.18	1.38631407264	-
ii	Un-Skilled	3.9	30.0368049072	-
3	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	14.248997625	Sqm
i	Semi-Skilled	0.05	0.71244988125	-

ii	Skilled	0.05	0.71244988125	-
4	Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specificaion and direction of Engineer-in charge.	-	5.7907856	Cum
i	Un-Skilled	4.6	26.63761376	-
ii	Skilled	0.68	3.937734208	-
5	Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	1.910959248	Cum
i	Un-Skilled	0.516	0.986054971968	-

Sl.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	58.374425386578	462	26968.984528599
2	Skilled	6.03649816189	562	3392.5119669822
3	Semi-Skilled	0.71244988125	512	364.7743392
Total:				30726.270834781

MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0115) ..Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	5.776308636	Cum
i)	BRM029 : Sand for filling and road blinding	1	5.776308636	1 Cum
2	Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	7.701744848	Cum
i)	BRM340 : Cement	2.29	17.63699570192	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	3.69683752704	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	7.39367505408	1 Cum.

3	R.C.C. Work (AR0410c) :.R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	14.248997625	Sqm
i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.03804482365875	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.126	1.79537370075	1Mtr.
4	Concrete (AR0307) :.Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	5.7907856	Cum
i)	BRM340 : Cement	3.23	18.704237488	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	2.60585352	1 Cum
iii)	BRM056 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	5.21170704	1 Cum.
5	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	1.910959248	Cum

Sl.No.	Material Name	Qty	Unit	Rate	Amount
1	BRM029	5.776308636	1 Cum	340.19	1965.0424348808
2	BRM340	36.34123318992	1 Qntl.	583.967	21222.080922218
3	BRM028	6.30269104704	1 Cum	347.82	2192.2019999815
4	BRM044	7.39367505408	1 Cum.	2210.75	16345.567125807
5	BRM104	0.03804482365875	1Cum.	58573.086	2228.4027280188
6	BRM092	1.79537370075	1Mtr.	229.106	411.33088708403
7	BRM056	5.21170704	1 Cum.	2654.13	13832.548006075
Total: 58197.174104066					

ROYALTY STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	5.776308636	Cum

i)	BRM029 : Sand for filling and road blinding	1	5.776308636	1 Cum
2	Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	7.701744848	Cum
i)	BRM340 : Cement	2.29	17.63699570192	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	3.69683752704	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	7.39367505408	1 Cum.
3	R.C.C. Work (AR0410c) :.R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	14.248997625	Sqm
i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.03804482365875	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.000614	0.00874888454175	1Mtr.
4	Concrete (AR0307) :.Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	5.7907856	Cum
i)	BRM340 : Cement	3.23	18.704237488	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	2.60585352	1 Cum
iii)	BRM056 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	5.21170704	1 Cum.
5	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	1.910959248	Cum

S/N	Material Name	Qty	Unit	Royalty Rate	Amount
1	BRM029	5.776308636	1 Cum	157.25	908.324533011
2	BRM028	6.30269104704	1 Cum	157.25	991.09816714704
3	BRM044	7.39367505408	1 Cum.	149.5	1105.354420585
4	BRM056	5.21170704	1 Cum.	149.5	779.15020248
Total: 3783.927323223					

ADDITION COMPONENT

SI.No.	Item Name	Amount (in Rs.)
1	Display Citizen Board @ Rs. 2000	Rs. 2000
2	Contingency @ Rs. 999	Rs. 999
Total Addition Component Amount (in Rs.): 2999		

DEDUCTION COMPONENT

SI.No.	Item Name	Amount (in Rs.)
1	Contingency @ Rs. 999	Rs. 999
2	Royalty @ Rs. 2061.4646611368	Rs. 2061.4646611368
3	Additional Royalty @ Rs. 1413.2429629157	Rs. 1413.2429629157
4	EMF @ Rs. 103.07323305684	Rs. 103.07323305684
5	DMF @ Rs. 206.14646611368	Rs. 206.14646611368
6	Empty Gunny Bag (Cement x Gunny Bag Rate : 0 x 3.945) @ 291.93	Rs. 291.93
7	Labour Cess @ Rs. 999	Rs. 999
8	Any Other Lumpsum Bill @ Rs. 1998	Rs. 1998
Total Deduction Component Amount (in Rs.): 8071.857323223		

Total Net Amount (in Rs.): 91898.175964287