

BILLING DPR							
State	Odisha	District	Khordha	Block	Tangi	Gram Panchayat	Mangalajodi
Work Code	OD/362/3465/275252/408165/00065158 (Construction of CC road from Bimala Temple to Taradevi road of Mangalajodi G.P.)						
Project Category	Road						
Financial Year	2022-23		Execution Level		PS		
Executing Agency	Panchayat Samiti, Tangi		Bill Status		Final Bill		
Proposal Date	-		Date of Commencement		20-11-2025		
Date of Completion	05-12-2025		Scheme Name		5th SFC Grant in Aid		
Scheme Component Name	Maintenance and improvement of Road infrastructure		Project Sub-Category		CC Road		
Project Type	New Work		Name of Executant				

Administrative Approval Details

Approval No.	OD/362/3465/275252/408165/00065158/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/362/3465/275252/408165/00065158/TS
Fund Sanction No.	8053
Fund Sanction Amount (in Rs.)	400000

ACTIVITY STATEMENT

S/N	ACTIVITY TAKEN	UNIT	QUANTITY	UNIT PRICE (IN RS.)	TOTAL (IN RS.)
1	Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	Cum	27.375	5628.5695615	35402.9304135
2	Earth Work (AR0110) : Fine dressing of earth work in ordinary or hard soil in road formation - Fine dressing of earth work in ordinary or hard soil in road formaton according to the direction of the department including cutting or filling earth upto 0.15m depth of surface.	Sqm	273.75	4.6662	35402.9304135

3	Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	Cum	27.375	7080.5862645	35402.9304135
4	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	Sqm	45	216.23489289764	35402.9304135
5	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	Cum	27.375	1293.257732	35402.9304135
Total Amount (in Rs.): 394324.01358064					

LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	27.375	Cum
i	Skilled	0.18	4.9275	-
ii	Un-Skilled	3.9	106.7625	-
2	Earth Work (AR0110) : Fine dressing of earth work in ordinary or hard soil in road formation - Fine dressing of earth work in ordinary or hard soil in road formaton according to the direction of the department including cutting or filling earth upto 0.15m depth of surface.	-	273.75	Sqm
i	Un-Skilled	0.01	2.7375	-
3	Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	27.375	Cum
i	Un-Skilled	4.6	125.925	-
ii	Skilled	0.68	18.615	-

4	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	45	Sqm
i	Semi-Skilled	0.05	2.25	-
ii	Skilled	0.05	2.25	-
5	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	27.375	Cum
i	Un-Skilled	0.1236	3.38355	-

SI.No.	Labour Type	Qty Unit	Rate	Amount
1	Skilled	25.7925	562	14495.385
2	Un-Skilled	238.80855	462	110329.5501
3	Semi-Skilled	2.25	512	1152
Total:				125976.9351

MATERIAL STATEMENT

SI.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	27.375	Cum
i)	BRM340 : Cement	2.29	62.68875	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	13.14	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	26.28	1 Cum.
2	Earth Work (AR0110) :.Fine dressing of earth work in ordinary or hard soil in road formation - Fine dressing of earth work in ordinary or hard soil in road formaton according to the direction of the department including cutting or filling earth upto 0.15m depth of surface.	-	273.75	Sqm
3	Concrete (AR0307) :.Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaicon and direction of Engineer-in charge.	-	27.375	Cum

i)	BRM340 : Cement	3.23	88.42125	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	12.31875	1 Cum
iii)	BRM056 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	24.6375	1 Cum.
4	R.C.C. Work (AR0410c) :.R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	45	Sqm
i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.12015	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.126	5.67	1Mtr.
5	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	27.375	Cum
i)	BRM029 : Sand for filling and road blinding	1	27.375	1 Cum

SI.No.	Material Name	Qty	Unit	Rate	Amount
1	BRM340	151.11	1 Qntl.	569.387	86040.06957
2	BRM028	25.45875	1 Cum	1154.49	29391.8722875
3	BRM044	26.28	1 Cum.	1336.36	35119.5408
4	BRM056	24.6375	1 Cum.	1713.82	42224.24025
5	BRM104	0.12015	1Cum.	58573.086	7037.5562829
6	BRM092	5.67	1Mtr.	229.106	1299.03102
7	BRM029	27.375	1 Cum	1148.1	31429.2375
Total: 232541.5477104					

ROYALTY STATEMENT

SI.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	27.375	Cum
i)	BRM340 : Cement	2.29	62.68875	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	13.14	1 Cum

iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	26.28	1 Cum.
2	Earth Work (AR0110) :.Fine dressing of earth work in ordinary or hard soil in road formation - Fine dressing of earth work in ordinary or hard soil in road formaton according to the direction of the department including cutting or filling earth upto 0.15m depth of surface.	-	273.75	Sqm
3	Concrete (AR0307) :.Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaicon and direction of Engineer-in charge.	-	27.375	Cum
i)	BRM340 : Cement	3.23	88.42125	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	12.31875	1 Cum
iii)	BRM056 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	24.6375	1 Cum.
4	R.C.C. Work (AR0410c) :.R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	45	Sqm
i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.12015	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.000614	0.02763	1Mtr.
5	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	27.375	Cum
i)	BRM029 : Sand for filling and road blinding	1	27.375	1 Cum

S/N	Material Name	Qty	Unit	Royalty Rate	Amount
1	BRM028	25.45875	1 Cum	75.25	1915.7709375
2	BRM044	26.28	1 Cum.	279.5	7345.26
3	BRM056	24.6375	1 Cum.	279.5	6886.18125
4	BRM029	27.375	1 Cum	75.25	2059.96875
Total: 18207.1809375					

ADDITION COMPONENT

Sl.No.	Item Name	Amount (in Rs.)
1	Display Citizen Board @ Rs. 1675	Rs. 1675
2	Contingency @ Rs. 4000	Rs. 4000
Total Addition Component Amount (in Rs.): 5675		

DEDUCTION COMPONENT

Sl.No.	Item Name	Amount (in Rs.)
1	Contingency @ Rs. 4000	Rs. 4000
2	Royalty @ Rs. 8468.45625	Rs. 8468.45625
3	Additional Royalty @ Rs. 8468.45625	Rs. 8468.45625
4	EMF @ Rs. 423.4228125	Rs. 423.4228125
5	DMF @ Rs. 846.845625	Rs. 846.845625
6	Empty Gunny Bag (Cement x Gunny Bag Rate : 0 x 3.945) @ 1195.335	Rs. 1195.335
7	Labour Cess @ Rs. 4000	Rs. 4000
8	Any Other Lumpsum Bill @ Rs. 8000	Rs. 8000
Total Deduction Component Amount (in Rs.): 35402.5159375		

Total Net Amount (in Rs.): 364596.49764314