

BILLING DPR							
State	Odisha	District	Balangir	Block	Gudvella	Gram Panchayat	Chinched
<b>Work Code</b>	OD/345/3289/115869/420441/00065274 (Renovation of Lakharpadar Bhangamunda Tank)						
<b>Project Category</b>	Water Body						
<b>Financial Year</b>	2024-25		<b>Execution Level</b>		PS		
<b>Executing Agency</b>	Panchayat Samiti, Gudvella		<b>Bill Status</b>		Final Bill		
<b>Proposal Date</b>	-		<b>Date of Commencement</b>		03-12-2025		
<b>Date of Completion</b>	04-12-2025		<b>Scheme Name</b>		5th SFC Grant in Aid		
<b>Scheme Component Name</b>	Maintenance of Capital Assets		<b>Project Sub-Category</b>		Tank		
<b>Project Type</b>	Renovation or Rejuvenation		<b>Name of Executant</b>				

### Administrative Approval Details

<b>Approval No.</b>	OD/345/3289/115869/420441/00065274/AS
---------------------	---------------------------------------

### Technical Sanction Details

<b>Technical Sanction No.</b>	OD/345/3289/115869/420441/00065274/TS
<b>Fund Sanction No.</b>	1641
<b>Fund Sanction Amount (in Rs.)</b>	1000000

### ACTIVITY STATEMENT

S/N	ACTIVITY TAKEN	UNIT	QUANTITY	UNIT PRICE (IN RS.)	TOTAL (IN RS.)
1	<b>Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation &amp; plinth within 50m. Initial lead and 1.5m initial lift</b> - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	Cum	61.94982	240.77592	406816.94416125
2	<b>Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed</b> - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	Cum	42.922125	543.787232	406816.94416125
3	<b>Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal</b> - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	Cum	72.8181575	5318.35323876	406816.94416125

4	<b>Plastering (AR1004) : 12mm thick cement plaster (1:6) over Brick work in inside</b> - 12mm thick cement plaster (1:6) over Brick work in inside including racking out joints finishing smooth with proper plumb and line curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc. comp.and as per direction of Engineer-in-charge.	Sqm	16.98	165.4505093752	406816.94416125
5	<b>R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc</b> - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	Sqm	111.9545	216.23489289764	406816.94416125
6	<b>Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum</b> - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	Cum	17.1039375	6765.81932212	406816.94416125
7	<b>Masonry Brick Work (AR0603c) : Flyash Bricks of size (23cm x 11cm x 8cm) in cement mortar (1:6) in foundation and plinth</b> - Brickwork with Flyash Bricks of size (23cm x 11cm x 8cm) in cement mortar (1:6) in foundation and plinth having crushing strength not less than 75.00 Kg/cm2 with dimensional tolerance ±8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	Cum	2.407725	5017.944293568	406816.94416125
8	<b>Special items for irrigation works (AR0216) : Excavation, loading, unloading, and carriage by mechanical means of all kinds of soil, including stoney earth, gravel, and moorum etc interspread with boulders upto 1/2 cum within an initial lead of 1km from the place of excavation.</b> - Excavation, loading, unloading, and carriage by mechanical means of all kinds of soil, including stoney earth, gravel, and moorum etc interspread with boulders upto 1/2 cum size with all lifts and delifts including trimming of slopes and bed to design section and depositing the the excavated materials away from work site as per the specification and as directed by the Engineer-in-charge within an initial lead of 1km from the place of excavation complete. Per 1 cum.	Cum	6056.97825	67.165	406816.94416125
<b>Total Amount (in Rs.): 987167.95610372</b>					

## LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	<b>Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation &amp; plinth within 50m. Initial lead and 1.5m initial lift</b> - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	61.94982	Cum

i	Un-Skilled	0.516	31.96610712	-
2	<b>Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed</b> - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	42.922125	Cum
i	Un-Skilled	0.1236	5.30517465	-
3	<b>Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal</b> - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	72.8181575	Cum
i	Skilled	0.18	13.10726835	-
ii	Un-Skilled	3.9	283.99081425	-
4	<b>Plastering (AR1004) : 12mm thick cement plaster (1:6) over Brick work in inside</b> - 12mm thick cement plaster (1:6) over Brick work in inside including racking out joints finishing smooth with proper plumb and line curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc. comp.and as per direction of Engineer-in-charge.	-	16.98	Sqm
i	Un-Skilled	0.12	2.0376	-
ii	Skilled	0.14	2.3772	-
5	<b>R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc</b> - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	111.9545	Sqm
i	Semi-Skilled	0.05	5.597725	-
ii	Skilled	0.05	5.597725	-
6	<b>Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum</b> - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specification and direction of Engineer-in charge.	-	17.1039375	Cum
i	Un-Skilled	4.6	78.6781125	-
ii	Skilled	0.68	11.6306775	-

7	<b>Masonry Brick Work (AR0603c) : Flyash Bricks of size (23cm x 11cm x 8cm) in cement mortar (1:6) in foundation and plinth</b> - Brickwork with Flyash Bricks of size (23cm x 11cm x 8cm) in cement mortar (1:6) in foundation and plinth having crushing strength not less than 75.00 Kg/cm <sup>2</sup> with dimensional tolerance ±8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	-	2.407725	Cum
i	Un-Skilled	2.96	7.126866	-
ii	Skilled	1.05	2.52811125	-
iii	Highly-Skilled	0.35	0.84270375	-
8	<b>Special items for irrigation works (AR0216) : Excavation, loading, unloading, and carriage by mechanical means of all kinds of soil, including stoney earth, gravel, and moorum etc interspread with boulders upto 1/2 cum within an initial lead of 1km from the place of excavation.</b> - Excavation, loading, unloading, and carriage by mechanical means of all kinds of soil, including stoney earth, gravel, and moorum etc interspread with boulders upto 1/2 cum size with all lifts and delifts including trimming of slopes and bed to design section and depositing the the excavated materials away from work site as per the specification and as directed by the Engineer-in-charge within an initial lead of 1km from the place of excavation complete. Per 1 cum.	-	6056.97825	Cum

Sl.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	409.10467452	462	189006.35962824
2	Skilled	35.2409821	562	19805.4319402
3	Semi-Skilled	5.597725	512	2866.0352
4	Highly-Skilled	0.84270375	612	515.734695
<b>Total:</b>				<b>212193.56146344</b>

## MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	<b>Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation &amp; plinth within 50m. Initial lead and 1.5m initial lift</b> - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	<b>61.94982</b>	Cum
2	<b>Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed</b> - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	<b>42.922125</b>	Cum
i)	<b>BRM029</b> : Sand for filling and road blinding	1	42.922125	1 Cum

3	<b>Concrete (AR0303) :Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal</b> - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	<b>72.8181575</b>	Cum
i)	<b>BRM340</b> : Cement	2.29	166.753580675	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.48	34.9527156	1 Cum
iii)	<b>BRM044</b> : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	69.9054312	1 Cum.
4	<b>Plastering (AR1004) :.12mm thick cement plster (1:6) over Brick work in inside</b> - 12mm thick cement plster (1:6) over Brick work in inside including racking out joints finishing smooth with proper plumb and line curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc. comp.and as per direction of Engineer-in-charge.	-	<b>16.98</b>	Sqm
i)	<b>BRM340</b> : Cement	0.0358	0.607884	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.015	0.2547	1 Cum
5	<b>R.C.C. Work (AR0410c) :.R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc</b> - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	<b>111.9545</b>	Sqm
i)	<b>BRM104</b> : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.298918515	1Cum.
ii)	<b>BRM092</b> : Non-sal bullahs 75mm. mean dia of any length.	0.126	14.106267	1Mtr.
6	<b>Concrete (AR0307) :.Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum</b> - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	<b>17.1039375</b>	Cum
i)	<b>BRM340</b> : Cement	3.23	55.245718125	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.45	7.696771875	1 Cum
iii)	<b>BRM056</b> : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	15.39354375	1 Cum.
7	<b>Masonry Brick Work (AR0603c) :.Flyash Bricks of size (23cm x 11cm x 8cm) in cement mortar (1:6) in foundation and plinth</b> - Brickwork with Flyash Bricks of size (23cm x 11cm x 8cm) in cement mortar (1:6) in foundation and plinth having crushing strength not less than 75.00 Kg/cm <sup>2</sup> with dimensional tolerance ±8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	-	<b>2.407725</b>	Cum
i)	<b>BRM006</b> : Fly ash bricks of 23 Cm. x 11 Cm. x 8 Cm. size having crushing strength not less than 75 Kg./Cm <sup>2</sup> with dimensional tolerance ± 2 %	400	963.09	1000 Nos
ii)	<b>BRM340</b> : Cement	0.672	1.6179912	1 Qntl.

iii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.28	0.674163	1 Cum
8	<b>Special items for irrigation works(AR0216) :.Excavation, loading, unloading, and carriage by mechanical means of all kinds of soil, including stoney earth, gravel, and moorum etc interspread with boulders upto 1/2 cum within an initial lead of 1km from the place of excavation. -</b> Excavation, loading, unloading, and carriage by mechanical means of all kinds of soil, including stoney earth, gravel, and moorum etc interspread with boulders upto 1/2 cum size with all lifts and delifts including trimming of slopes and bed to design section and depositing the the excavated materials away from work site as per the specification and as directed by the Engineer-in-charge within an initial lead of 1km from the place of excavation complete. Per 1 cum.	-	<b>6056.97825</b>	Cum
i)	<b>BRMMR0065</b> : Add for trimming of slope and bed manually.	1	6056.97825	L.S.
ii)	<b>BRMMR0102</b> : Cost of mechanical excavation per cum without supervision charge for item AR0216	1	6056.97825	Cum
iii)	<b>BRMMR0104</b> : ost of transportation of loose earth within the initial lead of 1 km, excluding supervision charges -AR0216	1	6056.97825	Cum

Sl.No.	Material Name	Qty	Unit	Rate	Amount
1	<b>BRM029</b>	42.922125	1 Cum	413.05	17728.98373125
2	<b>BRM340</b>	224.225174	1 Qntl.	534.912	119940.73627469
3	<b>BRM028</b>	43.578350475	1 Cum	417.99	18215.314715045
4	<b>BRM044</b>	69.9054312	1 Cum.	1596.76	111622.19632291
5	<b>BRM104</b>	0.298918515	1Cum.	58573.086	17508.579886087
6	<b>BRM092</b>	14.106267	1Mtr.	229.106	3231.830407302
7	<b>BRM056</b>	15.39354375	1 Cum.	1998.13	30758.301573187
8	<b>BRM006</b>	963.09	1000 Nos	5.59962	5392.9380258
9	<b>BRMMR0065</b>	6056.97825	L.S.	1	6056.97825
10	<b>BRMMR0102</b>	6056.97825	Cum	25.01	151485.0260325
11	<b>BRMMR0104</b>	6056.97825	Cum	40.49	245247.0493425
<b>Total:</b>					<b>727187.93456127</b>

## ROYALTY STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	<b>Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation &amp; plinth within 50m. Initial lead and 1.5m initial lift -</b> Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	<b>61.94982</b>	Cum

2	<b>Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed</b> - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	<b>42.922125</b>	Cum
i)	<b>BRM029</b> : Sand for filling and road blinding	1	42.922125	1 Cum
3	<b>Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal</b> - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	<b>72.8181575</b>	Cum
i)	<b>BRM340</b> : Cement	2.29	166.753580675	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.48	34.9527156	1 Cum
iii)	<b>BRM044</b> : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	69.9054312	1 Cum.
4	<b>Plastering (AR1004) :.12mm thick cement plster (1:6) over Brick work in inside</b> - 12mm thick cement plster (1:6) over Brick work in inside including racking out joints finishing smooth with proper plumb and line curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc. comp.and as per direction of Engineer-in-charge.	-	<b>16.98</b>	Sqm
i)	<b>BRM340</b> : Cement	0.0358	0.607884	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.015	0.2547	1 Cum
5	<b>R.C.C. Work (AR0410c) :.R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc</b> - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	<b>111.9545</b>	Sqm
i)	<b>BRM104</b> : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.298918515	1Cum.
ii)	<b>BRM092</b> : Non-sal bullahs 75mm. mean dia of any length.	0.000614	0.068740063	1Mtr.
6	<b>Concrete (AR0307) :.Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum</b> - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	<b>17.1039375</b>	Cum
i)	<b>BRM340</b> : Cement	3.23	55.245718125	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.45	7.696771875	1 Cum
iii)	<b>BRM056</b> : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	15.39354375	1 Cum.

7	<b>Masonry Brick Work (AR0603c) :Flyash Bricks of size (23cm x 11cm x 8cm) in cement mortar (1:6) in foundation and plinth -</b> Brickwork with Flyash Bricks of size (23cm x 11cm x 8cm) in cement mortar (1:6) in foundation and plinth having crushing strength not less than 75.00 Kg/cm <sup>2</sup> with dimensional tolerance ±8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	-	<b>2.407725</b>	Cum
i)	<b>BRM006</b> : Fly ash bricks of 23 Cm. x 11 Cm. x 8 Cm. size having crushing strength not less than 75 Kg./Cm <sup>2</sup> with dimensional tolerance ± 2 %	400	963.09	1000 Nos
ii)	<b>BRM340</b> : Cement	0.672	1.6179912	1 Qntl.
iii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.28	0.674163	1 Cum
8	<b>Special items for irrigation works(AR0216) :.Excavation, loading, unloading, and carriage by mechanical means of all kinds of soil, including stoney earth, gravel, and moorum etc interspread with boulders upto 1/2 cum within an initial lead of 1km from the place of excavation. -</b> Excavation, loading, unloading, and carriage by mechanical means of all kinds of soil, including stoney earth, gravel, and moorum etc interspread with boulders upto 1/2 cum size with all lifts and delifts including trimming of slopes and bed to design section and depositing the the excavated materials away from work site as per the specification and as directed by the Engineer-in-charge within an initial lead of 1km from the place of excavation complete. Per 1 cum.	-	<b>6056.97825</b>	Cum

S/N	Material Name	Qty	Unit	Royalty Rate	Amount
1	<b>BRM029</b>	42.922125	1 Cum	68.25	2929.43503125
2	<b>BRM028</b>	43.578350475	1 Cum	68.25	2974.2224199187
3	<b>BRM044</b>	69.9054312	1 Cum.	170.5	11918.8760196
4	<b>BRM056</b>	15.39354375	1 Cum.	170.5	2624.599209375
<b>Total: 20447.132680144</b>					

#### ADDITION COMPONENT

Sl.No.	Item Name	Amount (in Rs.)
1	Display Citizen Board @ Rs. 2950	Rs. 2950
2	Contingency @ 1%	Rs. 9871.6795610372
<b>Total Addition Component Amount (in Rs.): 12821.679561037</b>		

#### DEDUCTION COMPONENT

Sl.No.	Item Name	Amount (in Rs.)
1	Contingency @ 1%	Rs. 9999.8963566476
2	Royalty @ Rs. 14116.383385125	Rs. 14116.383385125
3	Additional Royalty @ Rs. 4213.29178725	Rs. 4213.29178725
4	EMF @ Rs. 705.81916925625	Rs. 705.81916925625
5	DMF @ Rs. 1411.6383385125	Rs. 1411.6383385125
6	Empty Gunny Bag (Cement x Gunny Bag Rate : 0 x 3.945) @ 1779.195	Rs. 1779.195

7	Labour Cess @ 1%	Rs. 9999.8963566476
<b>Total Deduction Component Amount (in Rs.): 42226.120393439</b>		

**Total Net Amount (in Rs.): 957763.51527132**