

BILLING DPR

State	Odisha	District	Puri	Block	Kanas	Gram Panchayat	Trilochanapur
--------------	--------	-----------------	------	--------------	-------	-----------------------	---------------

Work Code	OD/369/3541/120990/409549/00066259 (CONSTRUCTION OF CC ROAD FROM TRILOCHANPUR MAHABIR TEMPLE)
Project Category	Road

Financial Year	2024-25	Execution Level	PS
Executing Agency	Panchayat Samiti, Kanas	Bill Status	Final Bill
Proposal Date	21-05-2025	Date of Commencement	27-11-2025
Date of Completion	27-11-2025	Scheme Name	Infrastructure Development Fund
Scheme Component Name	Self/Personal Deposit	Project Sub-Category	CC Road
Project Type	New Work	Name of Executant	

Administrative Approval Details

Approval No.	OD/369/3541/120990/409549/00066259/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/369/3541/120990/409549/00066259/TS
Fund Sanction No.	2885
Fund Sanction Amount (in Rs.)	325207

ACTIVITY STATEMENT

S/N	ACTIVITY TAKEN	UNIT	QUANTITY	UNIT PRICE (IN RS.)	TOTAL (IN RS.)
1	Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	Cum	5.344875	240.77592	2442.5319444083
2	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	Cum	18.241125	999.559832	2442.5319444083
3	Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	Cum	25.667625	5948.91782044	2442.5319444083

4	Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	Cum	17.20125	7452.05616228	2442.5319444083
5	Masonry Stone Work (AR0717) : Laterite stone masonry - Laterite stone masonry in cement mortar (1:6) in foundation and plinth cost conveyance, royalty, taxes of all materials, labor, required for the work, etc. complete and as per direction of the Engineer-in-charge.	Cum	2.64	5639.182266992	2442.5319444083
6	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	Sqm	11.2875	216.39264180804	2442.5319444083
Total Amount (in Rs.): 317729.25899746					

LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	5.344875	Cum
i	Un-Skilled	0.516	2.7579555	-
2	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	18.241125	Cum
i	Un-Skilled	0.1236	2.25460305	-
3	Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	25.667625	Cum
i	Skilled	0.18	4.6201725	-
ii	Un-Skilled	3.9	100.1037375	-

4	Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	17.20125	Cum
i	Un-Skilled	4.6	79.12575	-
ii	Skilled	0.68	11.69685	-
5	Masonry Stone Work (AR0717) : Laterite stone masonry - Laterite stone masonry in cement mortar (1:6) in foundation and plinth cost conveyance, royalty, taxes of all materials, labor, required for the work, etc. complete and as per direction of the Engineer-in-charge.	-	2.64	Cum
i	Un-Skilled	1.21	3.1944	-
ii	Skilled	1.05	2.772	-
iii	Highly-Skilled	2.295	6.0588	-
iv	Semi-Skilled	1.41	3.7224	-
6	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	11.2875	Sqm
i	Semi-Skilled	0.05	0.564375	-
ii	Skilled	0.05	0.564375	-

SI.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	187.43644605	462	86595.6380751
2	Skilled	19.6533975	562	11045.209395
3	Highly-Skilled	6.0588	612	3707.9856
4	Semi-Skilled	4.286775	512	2194.8288
Total:				103543.6618701

MATERIAL STATEMENT

SI.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	5.344875	Cum

2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	18.241125	Cum
i)	BRM029 : Sand for filling and road blinding	1	18.241125	1 Cum
3	Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	25.667625	Cum
i)	BRM340 : Cement	2.29	58.77886125	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	12.32046	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	24.64092	1 Cum.
4	Concrete (AR0307) :.Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specificaion and direction of Engineer-in charge.	-	17.20125	Cum
i)	BRM340 : Cement	3.23	55.5600375	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	7.7405625	1 Cum
iii)	BRM056 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	15.481125	1 Cum.
5	Masonry Stone Work (AR0717) :.Laterite stone masonry - Laterite stone masonry in cement mortar (1:6) in foundation and plinth cost conveyance, royalty, taxes of all materials, labor, required for the work, etc. complete and as per direction of the Engineer-in-charge.	-	2.64	Cum
i)	BRM340 : Cement	0.572	1.51008	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.24	0.6336	1 Cum
iii)	BRM079 : Laterite Stone rough dressed	1	2.64	1 Cum.
6	R.C.C. Work (AR0410c) :.R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	11.2875	Sqm
i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.030137625	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.126	1.422225	1Mtr.

SI.No.	Material Name	Qty	Unit	Rate	Amount
1	BRM029	18.241125	1 Cum	857.31	15638.29887375
2	BRM340	115.84897875	1 Qntl.	601.352	69666.01506927

3	BRM028	20.6946225	1 Cum	871.81	18041.778841725
4	BRM044	24.64092	1 Cum.	1690.67	41659.6642164
5	BRM056	15.481125	1 Cum.	2102.29	32545.81427625
6	BRM079	2.64	1 Cum.	1508.25	3981.78
7	BRM104	0.030137625	1Cum.	58620.646	1766.6870464058
8	BRM092	1.422225	1Mtr.	276.666	393.48130185
					Total: 183693.51962565

ROYALTY STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0102aa) :Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	5.344875	Cum
2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	18.241125	Cum
i)	BRM029 : Sand for filling and road blinding	1	18.241125	1 Cum
3	Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	25.667625	Cum
i)	BRM340 : Cement	2.29	58.77886125	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	12.32046	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	24.64092	1 Cum.
4	Concrete (AR0307) :.Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	17.20125	Cum
i)	BRM340 : Cement	3.23	55.5600375	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	7.7405625	1 Cum
iii)	BRM056 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	15.481125	1 Cum.

5	Masonry Stone Work (AR0717) :.Laterite stone masonry - Laterite stone masonry in cement mortar (1:6) in foundation and plinth cost conveyance, royalty, taxes of all materials, labor, required for the work, etc. complete and as per direction of the Engineer-in-charge.	-	2.64	Cum
i)	BRM340 : Cement	0.572	1.51008	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.24	0.6336	1 Cum
iii)	BRM079 : Laterite Stone rough dressed	1	2.64	1 Cum.
6	R.C.C. Work (AR0410c) :.R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	11.2875	Sqm
i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.030137625	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.000614	0.006930525	1Mtr.

S/N	Material Name	Qty	Unit	Royalty Rate	Amount
1	BRM029	18.241125	1 Cum	75.25	1372.64465625
2	BRM028	20.6946225	1 Cum	75.25	1557.270343125
3	BRM044	24.64092	1 Cum.	309.5	7626.36474
4	BRM056	15.481125	1 Cum.	309.5	4791.4081875
5	BRM079	2.64	1 Cum.	169.5	447.48
Total:					15795.167926875

ADDITION COMPONENT

Sl.No.	Item Name	Amount (in Rs.)
1	Display Citizen Board @ Rs. 5000	Rs. 5000
2	Contingency @ Rs. 2477	Rs. 2477
Total Addition Component Amount (in Rs.):		7477

DEDUCTION COMPONENT

Sl.No.	Item Name	Amount (in Rs.)
1	Contingency @ Rs. 2477	Rs. 2477
2	Royalty @ Rs. 6921.8170125	Rs. 6921.8170125
3	Additional Royalty @ Rs. 7835.0783625	Rs. 7835.0783625
4	EMF @ Rs. 346.090850625	Rs. 346.090850625
5	DMF @ Rs. 692.18170125	Rs. 692.18170125
6	Empty Gunny Bag (Cement x Gunny Bag Rate : 0 x 3.92) @ 917.28	Rs. 917.28
7	Labour Cess @ 1%	Rs. 3252.0625899746
8	Any Other Lumpsum Bill @ 1%	Rs. 3252.0625899746

Total Deduction Component Amount (in Rs.): 25693.573106824

Total Net Amount (in Rs.): 299512.68589063