

BILLING DPR							
State	Odisha	District	Balasore	Block	Bhograi	Gram Panchayat	Mandarsahi
Work Code	OD/346/3302/116161/391619/00066397 (CONSTRUCTION OF ROAD FROM ASHOK DAS MOHAPATRA HOUSE TO DEBENDRA JENA HOUSE WORD NO 2)						
Project Category	Road						
Financial Year	2024-25		Execution Level		PS		
Executing Agency	Panchayat Samiti, Bhograi		Bill Status		Final Bill		
Proposal Date	-		Date of Commencement		04-12-2025		
Date of Completion	09-12-2025		Scheme Name		SFC Devolution of Fund		
Scheme Component Name	5TH SFC DEVOLUTION GRANT TO PANCHAYAT SAMITI		Project Sub-Category		CC Road		
Project Type	New Work		Name of Executant				

Administrative Approval Details

Approval No.	OD/346/3302/116161/391619/00066397/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/346/3302/116161/391619/00066397/TS
Fund Sanction No.	100000
Fund Sanction Amount (in Rs.)	100000

ACTIVITY STATEMENT

S/N	ACTIVITY TAKEN	UNIT	QUANTITY	UNIT PRICE (IN RS.)	TOTAL (IN RS.)
1	Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	Cum	5.531970048	240.77592	1962.2808464956
2	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	Cum	5.531970048	1242.464832	1962.2808464956

3	Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	Cum	5.531970048	7244.950685	1962.2808464956
4	R.C.C. Work (AR0401) : R.C.C work - 'Reinforced cement concrete (1:2:4) work with 12mm size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge. (To be used for minor repair work only)	Cum	5.531970048	8516.6587944	1962.2808464956
5	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	Sqm	9.07476504	216.23489289764	1962.2808464956
Total Amount (in Rs.): 97360.275808846					

LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	5.531970048	Cum
i	Un-Skilled	0.516	2.854496544768	-
2	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	5.531970048	Cum
i	Un-Skilled	0.1236	0.6837514979328	-
3	Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	5.531970048	Cum
i	Skilled	0.18	0.99575460864	-
ii	Un-Skilled	3.9	21.5746831872	-

4	R.C.C. Work (AR0401) : R.C.C work - 'Reinforced cement concrete (1:2:4) work with 12mm size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge. (To be used for minor repair work only)	-	5.531970048	Cum
i	Un-Skilled	4.6	25.4470622208	-
ii	Skilled	0.68	3.76173963264	-
5	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	9.07476504	Sqm
i	Semi-Skilled	0.05	0.453738252	-
ii	Skilled	0.05	0.453738252	-

Sl.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	50.559993450701	462	23358.716974224
2	Skilled	5.21123249328	562	2928.7126612234
3	Semi-Skilled	0.453738252	512	232.313985024
Total:				26519.743620471

MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	5.531970048	Cum
2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	5.531970048	Cum
i)	BRM029 : Sand for filling and road blinding	1	5.531970048	1 Cum
3	Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	5.531970048	Cum

i)	BRM340 : Cement	2.29	12.66821140992	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	2.65534562304	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	5.31069124608	1 Cum.
4	R.C.C. Work (AR0401) :.R.C.C work - 'Reinforced cement concrete (1:2:4) work with 12mm size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge. (To be used for minor repair work only)	-	5.531970048	Cum
i)	BRM340 : Cement	3.23	17.86826325504	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	2.4893865216	1 Cum
iii)	BRM056 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	4.9787730432	1 Cum.
5	R.C.C. Work (AR0410c) :.R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	9.07476504	Sqm
i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.0242296226568	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.126	1.14342039504	1Mtr.

SI.No.	Material Name	Qty	Unit	Rate	Amount
1	BRM029	5.531970048	1 Cum	907.81	5021.9777292749
2	BRM340	30.53647466496	1 Qntl.	613.114	18722.340127732
3	BRM028	5.14473214464	1 Cum	912.75	4695.8542650202
4	BRM044	5.31069124608	1 Cum.	2685.16	14260.055706324
5	BRM056	4.9787730432	1 Cum.	3086.53	15367.132361028
6	BRM104	0.0242296226568	1Cum.	58573.086	1419.2037716243
7	BRM092	1.14342039504	1Mtr.	229.106	261.96447302603
Total: 59748.52843403					

ROYALTY STATEMENT

SI.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	5.531970048	Cum

2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	5.531970048	Cum
i)	BRM029 : Sand for filling and road blinding	1	5.531970048	1 Cum
3	Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	5.531970048	Cum
i)	BRM340 : Cement	2.29	12.66821140992	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	2.65534562304	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	5.31069124608	1 Cum.
4	R.C.C. Work (AR0401) :.R.C.C work - 'Reinforced cement concrete (1:2:4) work with 12mm size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge. (To be used for minor repair work only)	-	5.531970048	Cum
i)	BRM340 : Cement	3.23	17.86826325504	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	2.4893865216	1 Cum
iii)	BRM056 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	4.9787730432	1 Cum.
5	R.C.C. Work (AR0410c) :.R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	9.07476504	Sqm
i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.0242296226568	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.000614	0.00557190573456	1Mtr.

S/N	Material Name	Qty	Unit	Royalty Rate	Amount
1	BRM029	5.531970048	1 Cum	265.25	1467.355055232
2	BRM028	5.14473214464	1 Cum	265.25	1364.6402013658
3	BRM044	5.31069124608	1 Cum.	522.5	2774.8361760768
4	BRM056	4.9787730432	1 Cum.	522.5	2601.408915072
Total: 8208.2403477466					

ADDITION COMPONENT

Sl.No.	Item Name	Amount (in Rs.)
--------	-----------	-----------------

1	Display Citizen Board @ Rs. 1000	Rs. 1000
2	Any Other Lumpsum @ Rs. 1139	Rs. 1139
3	Contingency @ Rs. 500	Rs. 500
		Total Addition Component Amount (in Rs.): 2639

DEDUCTION COMPONENT

SI.No.	Item Name	Amount (in Rs.)
1	Contingency @ Rs. 500	Rs. 500
2	Royalty @ Rs. 1711.3149343488	Rs. 1711.3149343488
3	Additional Royalty @ Rs. 6240.2281732454	Rs. 6240.2281732454
4	EMF @ Rs. 85.56574671744	Rs. 85.56574671744
5	DMF @ Rs. 171.13149343488	Rs. 171.13149343488
6	Empty Gunny Bag (Cement x Gunny Bag Rate : 0 x 3.945) @ 244.59	Rs. 244.59
7	Labour Cess @ Rs. 1000	Rs. 1000
		Total Deduction Component Amount (in Rs.): 9952.8303477465

Total Net Amount (in Rs.): 90046.4454611