

BILLING DPR							
State	Odisha	District	Dhenkanal	Block	Kankada Had	Gram Panchayat	Chandapur

Work Code	OD/352/3354/117370/402270/00067756 (Construction of Chandapur Pry School Boundary Wall)
Project Category	Other Infrastructure

Financial Year	2022-23	Execution Level	PS
Executing Agency	Panchayat Samiti, Kankada Had	Bill Status	1st Bill
Proposal Date	-	Date of Commencement	06-12-2025
Date of Completion	-	Scheme Name	5th SFC Grant in Aid
Scheme Component Name	Maintenance of Primary School Building	Project Sub-Category	Boundary Wall
Project Type	New Work	Name of Executant	

Administrative Approval Details

Approval No.	OD/352/3354/117370/402270/00067756/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/352/3354/117370/402270/00067756/TS
Fund Sanction No.	
Fund Sanction Amount (in Rs.)	275000

ACTIVITY STATEMENT

S/N	ACTIVITY TAKEN	UNIT	QUANTITY	UNIT PRICE (IN RS.)	TOTAL (IN RS.)
1	Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	Cum	24.75	240.77592	12181.326396992
2	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	Cum	6.1875	1197.378432	12181.326396992
3	Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	Cum	4.125	6378.74005816	12181.326396992

4	Masonry Brick Work (AR0603b) : Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in foundation and plinth - Brickwork with Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in foundation and plinth having crushing strength not less than 75.00 Kg/cm ² with dimensional tolerance ±8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	Cum	8.59375	5135.411143688	12181.326396992
5	Masonry Brick Work (AR0603bi) : Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure - Brickwork with Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure having crushing strength not less than 75.00 Kg/cm ² with dimensional tolerance ±8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	Cum	24.75	5168.741143688	12181.326396992
6	Plastering (AR1004) : 12mm thick cement plaster (1:6) over Brick work in inside - 12mm thick cement plaster (1:6) over Brick work in inside including racking out joints finishing smooth with proper plumb and line curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc. comp.and as per direction of Engineer-in-charge.	Sqm	112.75	176.7349028432	12181.326396992
7	Plastering (AR1014) : 16mm thick cement Plaster in CM (1:6) over brick work in inside. - 16mm thick cement Plaster in CM (1:6) over brick work in inside including racking out joints finishing smooth with proper plumb and line, curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc comp.and as per direction of Engineer-in-charge.	Sqm	99	252.363374472	12181.326396992
8	Painting (AR0918c) : Finishing wall with two coat water proofing cement paint including one coat cement wash on the outer surface of approved shade on new work (Outside) - Finishing wall with two coat water proofing cement paint including one coat cement wash on the outer surface of approved shade on new work to give an even shade including all costs of labour, Paint, Brushes, and putty required for the work, etc. complete and as per direction of Engineer-in-charge. (Outside)	Sqm	211.75	57.526925133376	12181.326396992
Total Amount (in Rs.): 268831.22939555					

LABOUR STATEMENT

SI.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	24.75	Cum
i	Un-Skilled	0.516	12.771	-

2	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	6.1875	Cum
i	Un-Skilled	0.1236	0.764775	-
3	Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	4.125	Cum
i	Skilled	0.18	0.7425	-
ii	Un-Skilled	3.9	16.0875	-
4	Masonry Brick Work (AR0603b) : Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in foundation and plinth - Brickwork with Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in foundation and plinth having crushing strength not less than 75.00 Kg/cm2 with dimensional tolerance ± 8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	-	8.59375	Cum
i	Un-Skilled	2.96	25.4375	-
ii	Skilled	1.05	9.0234375	-
iii	Highly-Skilled	0.35	3.0078125	-
5	Masonry Brick Work (AR0603bi) : Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure - Brickwork with Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure having crushing strength not less than 75.00 Kg/cm2 with dimensional tolerance ± 8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	-	24.75	Cum
i	Un-Skilled	2.96	73.26	-
ii	Skilled	1.05	25.9875	-
iii	Highly-Skilled	0.35	8.6625	-
6	Plastering (AR1004) : 12mm thick cement plaster (1:6) over Brick work in inside - 12mm thick cement plaster (1:6) over Brick work in inside including racking out joints finishing smooth with proper plumb and line curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc. comp.and as per direction of Engineer-in-charge.	-	112.75	Sqm
i	Un-Skilled	0.12	13.53	-
ii	Skilled	0.14	15.785	-

7	Plastering (AR1014) : 16mm thick cement Plaster in CM (1:6) over brick work in inside. - 16mm thick cement Plaster in CM (1:6) over brick work in inside including racking out joints finishing smooth with proper plumb and line, curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc comp.and as per direction of Engineer-in-charge.	-	99	Sqm
i	Un-Skilled	0.24	23.76	-
ii	Skilled	0.16	15.84	-
8	Painting (AR0918c) : Finishing wall with two coat water proofing cement paint including one coat cement wash on the outer surface of approved shade on new work (Outside) - Finishing wall with two coat water proofing cement paint including one coat cement wash on the outer surface of approved shade on new work to give an even shade including all costs of labour, Paint, Brushes, and putty required for the work, etc. complete and as per direction of Engineer-in-charge. (Outside)	-	211.75	Sqm
i	Un-Skilled	0.042752688172043	9.0528817204301	-
ii	Highly-Skilled	0.022	4.6585	-
iii	Skilled	0.0080645161290323	1.7076612903226	-

Sl.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	174.66365672043	462	80694.609404839
2	Skilled	69.086098790323	562	38826.387520161
3	Highly-Skilled	16.3288125	612	9993.23325
Total:				129514.230175

MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	24.75	Cum
2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	6.1875	Cum
i)	BRM029 : Sand for filling and road blinding	1	6.1875	1 Cum

3	Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	4.125	Cum
i)	BRM340 : Cement	2.29	9.44625	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	1.98	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	3.96	1 Cum.
4	Masonry Brick Work (AR0603b) :.Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in foundation and plinth - Brickwork with Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in foundation and plinth having crushing strength not less than 75.00 Kg/cm2 with dimensional tolerance ± 8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	-	8.59375	Cum
i)	BRM340 : Cement	0.672	5.775	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.28	2.40625	1 Cum
iii)	BRM005 : Fly ash bricks of 25 Cm. x 12 Cm. x 8 Cm. size having crushing strength not less than 75 Kg./Cm2 with dimensional tolerance ± 2 %	350	3007.8125	1000 Nos
5	Masonry Brick Work (AR0603bi) :.Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure - Brickwork with Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure having crushing strength not less than 75.00 Kg/cm2 with dimensional tolerance ± 8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	-	24.75	Cum
i)	BRMMR0025 : SCAFFOLDING CHARGES FOR BRICK MASONRY WORK	1	24.75	1 Cum
ii)	BRM340 : Cement	0.672	16.632	1 Qntl.
iii)	BRM028 : Screened and washed sharp sand for mortar	0.28	6.93	1 Cum
iv)	BRM005 : Fly ash bricks of 25 Cm. x 12 Cm. x 8 Cm. size having crushing strength not less than 75 Kg./Cm2 with dimensional tolerance ± 2 %	350	8662.5	1000 Nos
6	Plastering (AR1004) :.12mm thick cement plster (1:6) over Brick work in inside - 12mm thick cement plster (1:6) over Brick work in inside including racking out joints finishing smooth with proper plumb and line curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc. comp.and as per direction of Engineer-in-charge.	-	112.75	Sqm

i)	BRM340 : Cement	0.0358	4.03645	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.015	1.69125	1 Cum
7	Plastering (AR1014) :.16mm thick cement Plaster in CM (1:6) over brick work in inside. - 16mm thick cement Plaster in CM (1:6) over brick work in inside including racking out joints finishing smooth with proper plumb and line, curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc comp.and as per direction of Engineer-in-charge.	-	99	Sqm
i)	BRM340 : Cement	0.043	4.257	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.018	1.782	1 Cum
8	Painting(AR0918c) :.Finishing wall with two coat water proofing cement paint including one coat cement wash on the outer surface of approved shade on new work (Outside) - Finishing wall with two coat water proofing cement paint including one coat cement wash on the outer surface of approved shade on new work to give an even shade including all costs of labour, Paint, Brushes, and putty required for the work, etc. complete and as per direction of Engineer-in-charge. (Outside)	-	211.75	Sqm
i)	BRM143 : Cement paint	0.25	52.9375	1 Kg.
ii)	BRM340 : Cement	0.010763440860215	2.2791586021505	1 Qntl.

Sl.No.	Material Name	Qty	Unit	Rate	Amount
1	BRM029	6.1875	1 Cum	933.85	5778.196875
2	BRM340	42.425858602151	1 Qntl.	569.612	24166.278170088
3	BRM028	14.7895	1 Cum	938.79	13884.234705
4	BRM044	3.96	1 Cum.	2087.16	8265.1536
5	BRM005	11670.3125	1000 Nos	6.13555	71603.785859375
6	BRMMR0025	24.75	1 Cum	33	816.75
7	BRM143	52.9375	1 Kg.	48.13732	2548.2693775
Total:					127062.66858696

ROYALTY STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meurement Qty)	Unit
1	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	24.75	Cum

2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	6.1875	Cum
i)	BRM029 : Sand for filling and road blinding	1	6.1875	1 Cum
3	Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	4.125	Cum
i)	BRM340 : Cement	2.29	9.44625	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	1.98	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	3.96	1 Cum.
4	Masonry Brick Work (AR0603b) :.Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in foundation and plinth - Brickwork with Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in foundation and plinth having crushing strength not less than 75.00 Kg/cm2 with dimensional tolerance ± 8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	-	8.59375	Cum
i)	BRM340 : Cement	0.672	5.775	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.28	2.40625	1 Cum
iii)	BRM005 : Fly ash bricks of 25 Cm. x 12 Cm. x 8 Cm. size having crushing strength not less than 75 Kg./Cm2 with dimensional tolerance ± 2 %	350	3007.8125	1000 Nos
5	Masonry Brick Work (AR0603bi) :.Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure - Brickwork with Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure having crushing strength not less than 75.00 Kg/cm2 with dimensional tolerance ± 8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	-	24.75	Cum
i)	BRM340 : Cement	0.672	16.632	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.28	6.93	1 Cum
iii)	BRM005 : Fly ash bricks of 25 Cm. x 12 Cm. x 8 Cm. size having crushing strength not less than 75 Kg./Cm2 with dimensional tolerance ± 2 %	350	8662.5	1000 Nos

6	Plastering (AR1004) :.12mm thick cement plaster (1:6) over Brick work in inside - 12mm thick cement plaster (1:6) over Brick work in inside including racking out joints finishing smooth with proper plumb and line curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc. comp.and as per direction of Engineer-in-charge.	-	112.75	Sqm
i)	BRM340 : Cement	0.0358	4.03645	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.015	1.69125	1 Cum
7	Plastering (AR1014) :.16mm thick cement Plaster in CM (1:6) over brick work in inside. - 16mm thick cement Plaster in CM (1:6) over brick work in inside including racking out joints finishing smooth with proper plumb and line, curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc comp.and as per direction of Engineer-in-charge.	-	99	Sqm
i)	BRM340 : Cement	0.043	4.257	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.018	1.782	1 Cum
8	Painting(AR0918c) :.Finishing wall with two coat water proofing cement paint including one coat cement wash on the outer surface of approved shade on new work (Outside) - Finishing wall with two coat water proofing cement paint including one coat cement wash on the outer surface of approved shade on new work to give an even shade including all costs of labour, Paint, Brushes, and putty required for the work, etc. complete and as per direction of Engineer-in-charge. (Outside)	-	211.75	Sqm
i)	BRM143 : Cement paint	0.25	52.9375	1 Kg.
ii)	BRM340 : Cement	0.010763440860215	2.2791586021505	1 Qntl.

S/N	Material Name	Qty	Unit	Royalty Rate	Amount
1	BRM029	6.1875	1 Cum	194.57	1203.901875
2	BRM028	14.7895	1 Cum	194.57	2877.593015
3	BRM044	3.96	1 Cum.	352.5	1395.9
Total: 5477.39489					

ADDITION COMPONENT

Sl.No.	Item Name	Amount (in Rs.)
1	Display Citizen Board @ Rs. 3418	Rs. 3418
2	Contingency @ Rs. 2750	Rs. 2750
Total Addition Component Amount (in Rs.): 6168		

DEDUCTION COMPONENT

Sl.No.	Item Name	Amount (in Rs.)
--------	-----------	-----------------

1	Contingency @ Rs. 2750	Rs. 2750
2	Royalty @ Rs. 1248.995	Rs. 1249
3	Additional Royalty @ Rs. 4041.05064	Rs. 4041
4	EMF @ Rs. 62.44975	Rs. 62
5	DMF @ Rs. 124.8995	Rs. 125
6	Empty Gunny Bag (Cement x Gunny Bag Rate : 5 x 3.945) @ 347.16	Rs. 347.16
7	Labour Cess @ 1%	Rs. 2750
Total Deduction Component Amount (in Rs.): 11324.16		

Total Net Amount (in Rs.): 263675.06939555