

BILLING DPR							
State	Odisha	District	Balasore	Block	Simulia	Gram Panchayat	Andarai
Work Code	OD/346/3308/116296/394272/00081962 (CONSTRUCTION OF CC ROAD FROM R.D ROAD TO ADI JENA SAHI)						
Project Category	Road						
Financial Year	2022-23		Execution Level		PS		
Executing Agency	Panchayat Samiti, Simulia		Bill Status		1st Bill		
Proposal Date	-		Date of Commencement		02-02-2026		
Date of Completion	-		Scheme Name		5th SFC Grant in Aid		
Scheme Component Name	Maintenance and improvement of Road infrastructure		Project Sub-Category		CC Road		
Project Type	New Work		Name of Executant				

Administrative Approval Details

Approval No.	OD/346/3308/116296/394272/00081962/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/346/3308/116296/394272/00081962/TS
Fund Sanction No.	
Fund Sanction Amount (in Rs.)	300000

ACTIVITY STATEMENT

S/N	ACTIVITY TAKEN	UNIT	QUANTITY	UNIT PRICE (IN RS.)	TOTAL (IN RS.)
1	Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	Cum	21.2376	240.77592	9659.5323733514
2	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	Cum	7.0792	1493.995232	9659.5323733514

3	Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	Cum	11.751472	6307.47376126	9659.5323733514
4	Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specification and direction of Engineer-in charge.	Cum	25.308989504	7740.18727962	9659.5323733514
5	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	Sqm	44.67147852	216.23489289764	9659.5323733514
Total Amount (in Rs.): 295367.7460134					

LABOUR STATEMENT

SI.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	21.2376	Cum
i	Un-Skilled	0.516	10.9586016	-
2	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	7.0792	Cum
i	Un-Skilled	0.1236	0.87498912	-
3	Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	11.751472	Cum
i	Skilled	0.18	2.11526496	-
ii	Un-Skilled	3.9	45.8307408	-

4	Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	25.308989504	Cum
i	Un-Skilled	4.6	116.4213517184	-
ii	Skilled	0.68	17.21011286272	-
5	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	44.67147852	Sqm
i	Semi-Skilled	0.05	2.233573926	-
ii	Skilled	0.05	2.233573926	-

SI.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	174.0856832384	462	80427.585656141
2	Skilled	21.55895174872	562	12116.130882781
3	Semi-Skilled	2.233573926	512	1143.589850112
Total: 93687.306389033				

MATERIAL STATEMENT

SI.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	21.2376	Cum
2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	7.0792	Cum
i)	BRM029 : Sand for filling and road blinding	1	7.0792	1 Cum
3	Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	11.751472	Cum

i)	BRM340 : Cement	2.29	26.91087088	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	5.64070656	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	11.28141312	1 Cum.
4	Concrete (AR0307) :.Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	25.308989504	Cum
i)	BRM340 : Cement	3.23	81.74803609792	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	11.3890452768	1 Cum
iii)	BRM056 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	22.7780905536	1 Cum.
5	R.C.C. Work (AR0410c) :.R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	44.67147852	Sqm
i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.1192728476484	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.126	5.62860629352	1Mtr.

SI.No.	Material Name	Qty	Unit	Rate	Amount
1	BRM029	7.0792	1 Cum	979.85	6936.55412
2	BRM340	108.65890697792	1 Qntl.	570.467	61986.320686973
3	BRM028	17.0297518368	1 Cum	984.79	16770.729311362
4	BRM044	11.28141312	1 Cum.	1661.86	18748.129207603
5	BRM056	22.7780905536	1 Cum.	2063.23	46996.439772904
6	BRM104	0.1192728476484	1Cum.	58573.086	6986.1787627746
7	BRM092	5.62860629352	1Mtr.	229.106	1289.5474734832
Total: 159713.8993351					

ROYALTY STATEMENT

SI.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	21.2376	Cum

2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	7.0792	Cum
i)	BRM029 : Sand for filling and road blinding	1	7.0792	1 Cum
3	Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	11.751472	Cum
i)	BRM340 : Cement	2.29	26.91087088	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	5.64070656	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	11.28141312	1 Cum.
4	Concrete (AR0307) :.Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	25.308989504	Cum
i)	BRM340 : Cement	3.23	81.74803609792	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	11.3890452768	1 Cum
iii)	BRM056 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	22.7780905536	1 Cum.
5	R.C.C. Work (AR0410c) :.R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	44.67147852	Sqm
i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.1192728476484	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.000614	0.02742828781128	1Mtr.

S/N	Material Name	Qty	Unit	Royalty Rate	Amount
1	BRM029	7.0792	1 Cum	442.25	3130.7762
2	BRM028	17.0297518368	1 Cum	442.25	7531.4077498248
3	BRM044	11.28141312	1 Cum.	552.5	6232.9807488
4	BRM056	22.7780905536	1 Cum.	552.5	12584.895030864
Total: 29480.059729489					

ADDITION COMPONENT

Sl.No.	Item Name	Amount (in Rs.)
--------	-----------	-----------------

1	Display Citizen Board @ Rs. 1000	Rs. 1000
2	Any Other Lumpsum @ Rs. 2131	Rs. 2131
3	Contingency @ Rs. 1500	Rs. 1500
		Total Addition Component Amount (in Rs.): 4631

DEDUCTION COMPONENT

SI.No.	Item Name	Amount (in Rs.)
1	Contingency @ Rs. 1500	Rs. 1500
2	Royalty @ Rs. 5271.548791856	Rs. 5272
3	Additional Royalty @ Rs. 23417.778618854	Rs. 23418
4	EMF @ Rs. 263.5774395928	Rs. 264
5	DMF @ Rs. 527.1548791856	Rs. 527
6	Empty Gunny Bag (Cement x Gunny Bag Rate : 0 x 3.945) @ 860.01	Rs. 860.01
7	Labour Cess @ 1%	Rs. 3000
		Total Deduction Component Amount (in Rs.): 34841.01

Total Net Amount (in Rs.): 265157.7360134