

BILLING DPR							
State	Odisha	District	Jagatsinghpur	Block	Jagatsinghpur	Gram Panchayat	Balarampur
<b>Work Code</b>	OD/355/3389/118120/397957/00013735 (Construction of C.C Road from Basant Das house to Akhandalmani Temple)						
<b>Project Category</b>	Road						
<b>Financial Year</b>	2023-24		<b>Execution Level</b>		PS		
<b>Executing Agency</b>	Panchayat Samiti, Jagatsinghpur		<b>Bill Status</b>		Final Bill		
<b>Proposal Date</b>	11-02-2024		<b>Date of Commencement</b>		17-03-2025		
<b>Date of Completion</b>	04-07-2025		<b>Scheme Name</b>		5th SFC Grant in Aid		
<b>Scheme Component Name</b>	Maintenance and improvement of Road infrastructure		<b>Project Sub-Category</b>		CC Road		
<b>Project Type</b>	New Work		<b>Name of Executant</b>				

### Administrative Approval Details

<b>Approval No.</b>	OD/355/3389/118120/397957/00013735/AS
---------------------	---------------------------------------

### Technical Sanction Details

<b>Technical Sanction No.</b>	OD/355/3389/118120/397957/00013735/TS
<b>Fund Sanction No.</b>	11939
<b>Fund Sanction Amount (in Rs.)</b>	300000

### LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	<b>Earth Work (AR0101aa) : Earthwork in ordinary soil in foundation and plinth within 50m, initial lead and 1.5m, initial lift</b> - Earthwork in ordinary soil in foundation and plinth within 50m, initial lead and 1.5m, initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per direction of the Engineer-in-charge per 100 cum	-	2.2299267624	Cum
i	Un-Skilled	0.384	0.8562918767616	-
2	<b>Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed</b> - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	9.1630445862773	Cum
i	Un-Skilled	0.1236	1.1325523108639	-

3	<b>Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal</b> - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	13.413611841028	Cum
i	Skilled	0.18	2.414450131385	-
ii	Un-Skilled	3.9	52.313086180009	-
4	<b>Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum</b> - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	24.745078951187	Cum
i	Un-Skilled	4.6	113.82736317546	-
ii	Skilled	0.68	16.826653686807	-

Sl.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	168.12929354309	452	75994.440681479
2	Skilled	19.241103818192	552	10621.089307642
<b>Total:</b>				<b>86615.529989121</b>