

BILLING DPR

State	Odisha	District	Nayagarh	Block	Nayagarh	Gram Panchayat	Machhipada
--------------	--------	-----------------	----------	--------------	----------	-----------------------	------------

Work Code	OD/367/3527/120716/406410/00013751 (MAINT. & IMP OF PWD ROAD TO AGNI USHAV ROAD)
Project Category	Road

Financial Year	2023-24	Execution Level	PS
Executing Agency	Panchayat Samiti, Nayagarh	Bill Status	Final Bill
Proposal Date	17-11-2023	Date of Commencement	23-02-2025
Date of Completion	27-03-2025	Scheme Name	5th SFC Grant in Aid
Scheme Component Name	Maintenance and improvement of Road infrastructure	Project Sub-Category	CC Road
Project Type	New Work	Name of Executant	

Administrative Approval Details

Approval No.	OD/367/3527/120716/406410/00013751/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/367/3527/120716/406410/00013751/TS
Fund Sanction No.	324
Fund Sanction Amount (in Rs.)	159826

LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	6.229696	Cum
i	Un-Skilled	0.1236	0.7699904256	-
2	Concrete (AR0303a) : Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal - Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	12.848748	Cum
i	Un-Skilled	3.9	50.1101172	-
ii	Skilled	0.18	2.31277464	-

3	Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	12.83435740224	Cum
i	Un-Skilled	4.6	59.038044050304	-
ii	Skilled	0.68	8.7273630335232	-

Sl.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	109.9181516759	452	49683.004557509
2	Skilled	11.040137673523	552	6094.1559957848
				Total: 55777.160553293