

BILLING DPR							
State	Odisha	District	Cuttack	Block	Nischinta Koili	Gram Panchayat	Kentalo
Work Code	OD/350/3342/117096/399790/00017585 (Repair & Restoration of road from Kulasukarapada Mallik sahi road under Kentalo GP.)						
Project Category	Road						
Financial Year	2023-24		Execution Level		PS		
Executing Agency	Panchayat Samiti, Nischinta Koili		Bill Status		Final Bill		
Proposal Date	18-07-2023		Date of Commencement		19-05-2025		
Date of Completion	22-05-2025		Scheme Name		5th SFC Grant in Aid		
Scheme Component Name	Maintenance and improvement of Road infrastructure		Project Sub-Category		CC Road		
Project Type	Repair and Maintenance		Name of Executant				

Administrative Approval Details

Approval No.	OD/350/3342/117096/399790/00017585/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/350/3342/117096/399790/00017585/TS
Fund Sanction No.	15217
Fund Sanction Amount (in Rs.)	100000

LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	7.144	Cum
i	Un-Skilled	0.516	3.686304	-
2	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	3.572	Cum
i	Un-Skilled	0.1236	0.4414992	-

3	Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	7.9195	Cum
i	Skilled	0.18	1.42551	-
ii	Un-Skilled	3.9	30.88605	-
4	Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	5.01725	Cum
i	Un-Skilled	4.6	23.07935	-
ii	Skilled	0.68	3.41173	-
5	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	9.4	Sqm
i	Semi-Skilled	0.05	0.47	-
ii	Skilled	0.05	0.47	-

SI.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	58.0932032	462	26839.0598784
2	Skilled	5.30724	562	2982.66888
3	Semi-Skilled	0.47	512	240.64
Total:				30062.3687584