

BILLING DPR

State	Odisha	District	Bhadrak	Block	Bhadrak	Gram Panchayat	Bishnupursingha
--------------	--------	-----------------	---------	--------------	---------	-----------------------	-----------------

Work Code	OD/348/3323/116623/394843/00018661 (Improvement of Lenka Sahi Village Road, B.P.Bindha G.P)
Project Category	Road

Financial Year	2024-25	Execution Level	PS
Executing Agency	Panchayat Samiti, Bhadrak	Bill Status	Final Bill
Proposal Date	03-09-2024	Date of Commencement	21-05-2025
Date of Completion	21-05-2025	Scheme Name	5th SFC Grant in Aid
Scheme Component Name	All Weather Connectivity	Project Sub-Category	CC Road
Project Type	Upgradation or Improvement	Name of Executant	

Administrative Approval Details

Approval No.	OD/348/3323/116623/394843/00018661/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/348/3323/116623/394843/00018661/TS
Fund Sanction No.	30636
Fund Sanction Amount (in Rs.)	143788

LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	Earth Work (AR0102a) : Earth work in hard soil or gravelly soil within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	1.50885	Cum
i	Un-Skilled	0.43	0.6488055	-
2	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	9.55605	Cum
i	Un-Skilled	0.1236	1.18112778	-

3	Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	8.6758875	Cum
i	Skilled	0.18	1.56165975	-
ii	Un-Skilled	3.9	33.83596125	-
4	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	30.177	Sqm
i	Semi-Skilled	0.05	1.50885	-
ii	Skilled	0.05	1.50885	-
5	Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	8.1226425	Cum
i	Un-Skilled	4.6	37.3641555	-
ii	Skilled	0.68	5.5233969	-

SI.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	73.03005003	462	33739.88311386
2	Skilled	8.59390665	562	4829.7755373
3	Semi-Skilled	1.50885	512	772.5312
				Total: 39342.18985116