

BILLING DPR							
State	Odisha	District	Koraput	Block	Nandapur	Gram Panchayat	Nandaka
Work Code	OD/363/3476/119883/430082/00056831 (Constrction of paver block road at Doraguda)						
Project Category	Road						
Financial Year	2025-26		Execution Level		PS		
Executing Agency	Panchayat Samiti, Nandapur		Bill Status		Final Bill		
Proposal Date	-		Date of Commencement		10-10-2025		
Date of Completion	17-10-2025		Scheme Name		SFC Devolution of Fund		
Scheme Component Name	5TH SFC DEVOLUTION GRANT TO PANCHAYAT SAMITI		Project Sub-Category		Pavor Block		
Project Type	New Work		Name of Executant				

Administrative Approval Details

Approval No.	OD/363/3476/119883/430082/00056831/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/363/3476/119883/430082/00056831/TS
Fund Sanction No.	
Fund Sanction Amount (in Rs.)	300000

LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Meaurement Qty)	Unit
1	miscellaneous (ARM287) : Supplying and fixing of 80mm thick cement concrete interlocking paver block of M-40 grade of approved make, design, colour and size made by Block making machine with proper compaction laid in required pattern etc. complete in all respect conforming to IRC - Supplying and fixing of 80mm thick cement concrete interlocking paver block of M-40 grade of approved make, design, colour and size made by Block making machine with proper compaction laid in required pattern etc. complete in all respect conforming to IRC SP-63:2018. (New miscellaneous items) and as directed by Engineer-in-Charge.	-	198.6425	Sqm
2	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	14.8981875	Cum
i	Un-Skilled	0.1236	1.841415975	-

3	Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	21.102375	Cum
i	Un-Skilled	4.6	97.070925	-
ii	Skilled	0.68	14.349615	-
4	Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	13.55925	Cum
i	Un-Skilled	0.516	6.996573	-

Sl.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	105.908913975	462	48929.91825645
2	Skilled	14.349615	562	8064.48363
				Total: 56994.40188645