

BILLING DPR							
State	Odisha	District	Kendujhar	Block	Joda	Gram Panchayat	Bhuyanraida
Work Code	OD/361/3451/119439/385292/00057936 (CONSTRUCTION OF SANITARY COMPLEX TOILET AT CAMP HUTTING SCHOOL KOLHAROIDA)						
Project Category	Building						
Financial Year	2025-26	Execution Level	PS				
Executing Agency	Panchayat Samiti, Joda	Bill Status	Final Bill				
Proposal Date	31-05-2025	Date of Commencement	09-12-2025				
Date of Completion	15-12-2025	Scheme Name	SFC Devolution of Fund				
Scheme Component Name	5TH SFC DEVOLUTION GRANT TO PANCHAYAT SAMITI	Project Sub-Category	Elementary School				
Project Type	New Work	Name of Executant					

Administrative Approval Details

Approval No.	OD/361/3451/119439/385292/00057936/AS
--------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/361/3451/119439/385292/00057936/TS
Fund Sanction No.	14036
Fund Sanction Amount (in Rs.)	200000

LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	9.8445	Cum
i	Un-Skilled	0.516	5.079762	-
2	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	1.8779	Cum
i	Un-Skilled	0.1236	0.23210844	-

3	Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	1.6569	Cum
i	Skilled	0.18	0.298242	-
ii	Un-Skilled	3.9	6.46191	-
4	Masonry Brick Work (AR0603b) : Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in foundation and plinth - Brickwork with Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in foundation and plinth having crushing strength not less than 75.00 Kg/cm ² with dimensional tolerance ± 8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	-	7.14285	Cum
i	Un-Skilled	2.96	21.142836	-
ii	Skilled	1.05	7.4999925	-
iii	Highly-Skilled	0.35	2.4999975	-
5	R.C.C. Work (AR0404Ab) : Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC Plinth band)	-	0.36975	Cum
i	Un-Skilled	1.3333	0.492987675	-
ii	Skilled	0.35	0.1294125	-
iii	Semi-Skilled	0.3073	0.113624175	-
6	R.C.C. Work (AR0404Ac) : Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge. (RCC Beams, Column, Girder & Bressmer etc)	-	0.22125	Cum
i	Un-Skilled	1.3333	0.294992625	-
ii	Skilled	5.33875	1.1811984375	-
iii	Semi-Skilled	5.29605	1.1717510625	-

7	R.C.C. Work (AR0404Ag) : Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC Roof slab, landing, balcony, sun shade)	-	1.38985	Cum
i	Un-Skilled	1.3333	1.853087005	-
ii	Skilled	3.15525	4.3853242125	-
iii	Semi-Skilled	3.11255	4.3259776175	-
8	Masonry Brick Work (AR0603bi) : Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure - Brickwork with Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure having crushing strength not less than 75.00 Kg/cm2 with dimensional tolerance ±8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	-	4.8465	Cum
i	Un-Skilled	2.96	14.34564	-
ii	Skilled	1.05	5.088825	-
iii	Highly-Skilled	0.35	1.696275	-
9	R.C.C. Work (AR0409) : Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position - Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position including cost of binding wire 18 to 20 gauge with cost of steel rod and as per drawing, design, and direction of Engineer-in-charge.	-	1.96	Qntl
i	Un-Skilled	0.8	1.568	-
ii	Highly-Skilled	0.3	0.588	-
iii	Semi-Skilled	0.044	0.08624	-
10	Other Building Items. (AR1901B) : Vitrified Tile 600mmx600mm Plain Ivory - Supplying, fitting & fixing Vitrified Tile 600mmx600mm Plain Ivory in floors of size 600mm x 600 mm of approved make conforming IS:13755 laid on 20 mm thick cement mortar(1:4)and filling joints with white cement of approved quality including cost of all materials, taxes, labour, T&P , etc. required for the work all complete as per direction of Engineer-in-charge(for new work only)	-	4.42	Sqm
i	Un-Skilled	0.216	0.95472	-
ii	Highly-Skilled	0.216	0.95472	-

11	Flooring (AR0817b) : Fixing ceramic tiles (20cmx30cm / 20cmx20cm special plain/printed series ceramic wall tiles of premium grade having thickness 6.5mm to 6.7mm confirming to IS 13753) - Fixing ceramic tiles (20cmx30cm / 20cmx20cm special plain/printed series ceramic wall tiles of premium grade having thickness 6.5mm to 6.7mm confirming to IS 13753) in wall cladding on 12mm thick cement plaster (1:3) jointed with neat cement slurry mixed with pigments to match the shade of the ceramic tiles including rubbing and polishing, cost of precast tiles complete as per direction of Engineer-in-charge.	-	12.6	Sqm
i	Un-Skilled	0.325	4.095	-
ii	Highly-Skilled	0.325	4.095	-
12	Iron Work (AR1704) : Iron Doors and windows fixing - Supplying, fitting & fixing of Mild steel and put up for frames & shutters of Doors and windows fixing in position with cost, conveyance, taxes of all materials, labours and T & P required for the work etc. as per direction of Engineer-in-charge.	-	1.02375	Qntl
i	Un-Skilled	6.3976377952756	6.5495816929134	-
ii	Semi-Skilled	1.9685039370079	2.0152559055118	-
iii	Skilled	3.9370078740157	4.0305118110236	-
iv	Highly-Skilled	3.4448818897638	3.5266978346457	-
13	Plastering (AR1017) : 20mm thick cement Plaster in CM (1:4) over masonry work in inside. - 20mm thick cement Plaster in CM (1:4) over stone work in inside including racking out joints finishing smooth with proper plumb and line, curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc comp.and as per direction of Engineer-in-charge.	-	10.4135	Sqm
i	Un-Skilled	0.24	2.49924	-
ii	Skilled	0.16	1.66616	-
14	Plastering (AR1004) : 12mm thick cement plaster (1:6) over Brick work in inside - 12mm thick cement plaster (1:6) over Brick work in inside including racking out joints finishing smooth with proper plumb and line curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc. comp.and as per direction of Engineer-in-charge.	-	38.9235	Sqm
i	Un-Skilled	0.12	4.67082	-
ii	Skilled	0.14	5.44929	-
15	Plastering (AR1014) : 16mm thick cement Plaster in CM (1:6) over brick work in inside. - 16mm thick cement Plaster in CM (1:6) over brick work in inside including racking out joints finishing smooth with proper plumb and line, curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc comp.and as per direction of Engineer-in-charge.	-	23.6475	Sqm
i	Un-Skilled	0.24	5.6754	-
ii	Skilled	0.16	3.7836	-

16	Plastering (AR1027) : 6mm thick cement Plaster in CM (1:4) over R.C.C. surfaces including chipping (Inside) - 6mm thick cement Plaster in CM (1:4) over R.C.C. surfaces in inside including chipping with proper level and line, curing for the proper period with cost conveyance, royalty, taxes of all materials, labor, and T & P required for the work, etc comp. and as per the direction of the Engineer-in-charge.	-	11.074	Sqm
i	Un-Skilled	0.17	1.88258	-
ii	Skilled	0.14	1.55036	-
17	Painting (AR0919b) : Finishing wall surface with One Coat with plastic emulsion paint of approved shades above one coat water bound Primer on old work (Inside) - Finishing wall surface with One Coat with plastic emulsion paint of approved shades above one coat waterbound Primer on old work to give an even shade including all costs of labor, Paint, Primer, Brushes and putty required for the work, etc. complete and as per direction of the Engineer-in-charge..(Inside)	-	34.7215	Sqm
i	Un-Skilled	0.096763440860215	3.359771811828	-
ii	Highly-Skilled	0.089763440860215	3.116721311828	-
18	Painting (AR0918cb) : Finishing wall two coats with weather coat with one coat waterbound Primer - Finishing wall two coats with weather coat with one coat waterbound Primer including all costs of labour, Paint, Primer, Brushes and putty required for the work etc. complete and as per direction of Engineer-in-charge.(Outside)	-	26.6835	Sqm
i	Un-Skilled	0.11776344086022	3.1423407741935	-
ii	Highly-Skilled	0.10776344086022	2.8755057741935	-
19	Painting (AR0903b) : Painting two coats of enamel paint with a coat of red oxide primer over iron surface - Painting two coats of enamel paint with a coat of red oxide primer over iron surface including all costs of labour, Paint, Primer, brushes and putty required for the work etc. complete and as per direction of Engineer-in-charge.	-	6.58125	Sqm
i	Highly-Skilled	0.18817204301075	1.2384072580645	-
ii	Un-Skilled	0.17204301075269	1.1322580645161	-

SI.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	85.433036088451	462	39470.062672864
2	Skilled	35.062916461024	562	19705.359051095
3	Highly-Skilled	20.591324678732	612	12601.890703384
4	Semi-Skilled	7.7128487605118	512	3948.978565382
Total:				75726.290992725