

BILLING DPR

State	Odisha	District	Jajpur	Block	Rasulpur	Gram Panchayat	Maheswarpur
--------------	--------	-----------------	--------	--------------	----------	-----------------------	-------------

Work Code	OD/356/3402/118475/401162/00061113 (IMPROVEMENT OF ROAD FROM ARJUNA HOUSE TO BEHERA SAHI)
Project Category	Road

Financial Year	2025-26	Execution Level	PS
Executing Agency	Panchayat Samiti, Rasulpur	Bill Status	Final Bill
Proposal Date	-	Date of Commencement	18-10-2025
Date of Completion	28-10-2025	Scheme Name	SFC Devolution of Fund
Scheme Component Name	5TH SFC DEVOLUTION GRANT TO PANCHAYAT SAMITI	Project Sub-Category	CC Road
Project Type	Upgradation or Improvement	Name of Executant	

Administrative Approval Details

Approval No.	OD/356/3402/118475/401162/00061113/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/356/3402/118475/401162/00061113/TS
Fund Sanction No.	4303
Fund Sanction Amount (in Rs.)	200000

LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	Earth Work (AR0102a) : Earth work in hard soil or gravelly soil within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	0.885	Cum
i	Un-Skilled	0.43	0.38055	-
2	Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	12.7949	Cum
i	Skilled	0.18	2.303082	-
ii	Un-Skilled	3.9	49.90011	-

3	Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	14.9431175	Cum
i	Un-Skilled	4.6	68.7383405	-
ii	Skilled	0.68	10.1613199	-
4	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	4.409	Sqm
i	Semi-Skilled	0.05	0.22045	-
ii	Skilled	0.05	0.22045	-

SI.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	119.0190005	462	54986.778231
2	Skilled	12.6848519	562	7128.8867678
3	Semi-Skilled	0.22045	512	112.8704
Total:				62228.5353988