

BILLING DPR

State	Odisha	District	Rayagada	Block	Bissamcuttack	Gram Panchayat	Raskola
--------------	--------	-----------------	----------	--------------	---------------	-----------------------	---------

Work Code	OD/370/3547/121123/425339/00062112 (IMPROVEMENT OF ROAD AT KODIHANDA)
Project Category	Road

Financial Year	2020-21	Execution Level	PS
Executing Agency	Panchayat Samiti, Bissamcuttack	Bill Status	Final Bill
Proposal Date	-	Date of Commencement	04-11-2025
Date of Completion	17-11-2025	Scheme Name	5th SFC Grant in Aid
Scheme Component Name	MAINTENANCE OF ROADS AND BRIDGES	Project Sub-Category	CC Road
Project Type	New Work	Name of Executant	

Administrative Approval Details

Approval No.	OD/370/3547/121123/425339/00062112/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/370/3547/121123/425339/00062112/TS
Fund Sanction No.	
Fund Sanction Amount (in Rs.)	100000

LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	9.296	Cum
i	Un-Skilled	0.516	4.796736	-
2	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	6.682	Cum
i	Un-Skilled	0.1236	0.8258952	-

3	Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	7.796	Cum
i	Skilled	0.18	1.40328	-
ii	Un-Skilled	3.9	30.4044	-
4	Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	8	Cum
i	Un-Skilled	4.6	36.8	-
ii	Skilled	0.68	5.44	-

Sl.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	72.8270312	462	33646.0884144
2	Skilled	6.84328	562	3845.92336
				Total: 37492.0117744