

BILLING DPR							
State	Odisha	District	Balangir	Block	Turekela	Gram Panchayat	Khagsa
Work Code	OD/345/3297/116039/420885/00065438 (CONST OF CC ROAD AT KHAGSA HARIJANPADA VIA THAKAPADA)						
Project Category	Road						
Financial Year	2025-26		Execution Level		PS		
Executing Agency	Panchayat Samiti, Turekela		Bill Status		Final Bill		
Proposal Date	-		Date of Commencement		24-11-2025		
Date of Completion	04-12-2025		Scheme Name		SFC Devolution of Fund		
Scheme Component Name	5TH SFC DEVOLUTION GRANT TO PANCHAYAT SAMITI		Project Sub-Category		CC Road		
Project Type	New Work		Name of Executant				

Administrative Approval Details

Approval No.	OD/345/3297/116039/420885/00065438/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/345/3297/116039/420885/00065438/TS
Fund Sanction No.	14036
Fund Sanction Amount (in Rs.)	200000

LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	Earth Work (AR0122Ai) : Earth work in all kinds of soil within 50m, initial lead and 1.5m, initial lift - Earth work in all kinds of soil within 50m, initial lead and 1.5m, initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per direction of the Engineer-in-charge.	-	4.2899952	Cum
i	Un-Skilled	0.473534	2.0314585870368	-
2	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	13.9407146	Cum
i	Un-Skilled	0.1236	1.72307232456	-

3	Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	22.691738472	Cum
i	Skilled	0.18	4.08451292496	-
ii	Un-Skilled	3.9	88.4977800408	-
4	Concrete (AR0307) : Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	10.3471852544	Cum
i	Un-Skilled	4.6	47.59705217024	-
ii	Skilled	0.68	7.036085972992	-

Sl.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	139.84936312264	462	64610.405762658
2	Skilled	11.120598897952	562	6249.776580649
Total:				70860.182343307