

BILLING DPR

State	Odisha	District	Cuttack	Block	Nischinta Koili	Gram Panchayat	Babujanga
--------------	--------	-----------------	---------	--------------	-----------------	-----------------------	-----------

Work Code	OD/350/3342/117077/399988/00066058 (Improvement of road from Jogendra Beura house to Bhakta Mohanty house of Babujanga GP.)
Project Category	Road

Financial Year	2020-21	Execution Level	PS
Executing Agency	Panchayat Samiti, Nischinta Koili	Bill Status	Final Bill
Proposal Date	08-04-2021	Date of Commencement	26-11-2025
Date of Completion	26-11-2025	Scheme Name	5th SFC Grant in Aid
Scheme Component Name	Maintenance and improvement of Road infrastructure	Project Sub-Category	CC Road
Project Type	Upgradation or Improvement	Name of Executant	

Administrative Approval Details

Approval No.	OD/350/3342/117077/399988/00066058/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/350/3342/117077/399988/00066058/TS
Fund Sanction No.	9114
Fund Sanction Amount (in Rs.)	400000

LABOUR STATEMENT

Sl.No.	Activity Name	Qty/unit(B=Analysis Basic Qty/HeaderUnit)	Quantity(Measurement Qty)	Unit
1	Earth Work (AR0102aa) : Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	11.35333212864	Cum
i	Un-Skilled	0.516	5.8583193783782	-
2	Earth Work (AR0115) : Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	16.13041168464	Cum
i	Un-Skilled	0.1236	1.9937188842215	-

3	Concrete (AR0303) : Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	27.97093435728	Cum
i	Skilled	0.18	5.0347681843104	-
ii	Un-Skilled	3.9	109.08664399339	-
4	Concrete (AR0307) : First floor - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specification and direction of Engineer-in charge.	-	27.22890394	Cum
i	Un-Skilled	5.29	144.0409018426	-
ii	Skilled	0.782	21.29300288108	-
5	R.C.C. Work (AR0410c) : R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	42.71865746	Sqm
i	Semi-Skilled	0.05	2.135932873	-
ii	Skilled	0.05	2.135932873	-

Sl.No.	Labour Type	Qty Unit	Rate	Amount
1	Un-Skilled	260.97958409859	462	120572.56785355
2	Skilled	28.46370393839	562	15996.601613375
3	Semi-Skilled	2.135932873	512	1093.597630976
Total:				137662.7670979