

BILLING DPR							
State	Odisha	District	Kalahandi	Block	Narala	Gram Panchayat	Rupra Road
Work Code	OD/358/3420/118842/422759/00020255 (Provision Of Facility Centre At Rupra Road GP Office)						
Project Category	Building						
Financial Year	2023-24		Execution Level		PS		
Executing Agency	Panchayat Samiti, Narala		Bill Status		Final Bill		
Proposal Date	-		Date of Commencement		18-09-2025		
Date of Completion	31-12-2025		Scheme Name		5th SFC Grant in Aid		
Scheme Component Name	Provision of Facilities at GP Head Quarter		Project Sub-Category		GP Facility Centre		
Project Type	New Work		Name of Executant				

Administrative Approval Details

Approval No.	OD/358/3420/118842/422759/00020255/AS
--------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/358/3420/118842/422759/00020255/TS
Fund Sanction No.	12438
Fund Sanction Amount (in Rs.)	1000000

MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Plastering (AR1004) :.12mm thick cement plster (1:6) over Brick work in inside - 12mm thick cement plster (1:6) over Brick work in inside including racking out joints finishing smooth with proper plumb and line curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc. comp.and as per direction of Engineer-in-charge.	-	141.6775	Sqm
i)	BRM340 : Cement	0.0358	5.0720545	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.015	2.1251625	1 Cum
2	Plastering (AR1014) :.16mm thick cement Plaster in CM (1:6) over brick work in inside. - 16mm thick cement Plaster in CM (1:6) over brick work in inside including racking out joints finishing smooth with proper plumb and line, curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc comp.and as per direction of Engineer-in-charge.	-	187.8875	Sqm
i)	BRM340 : Cement	0.043	8.0791625	1 Qntl.

ii)	BRM028 : Screened and washed sharp sand for mortar	0.018	3.381975	1 Cum
3	Flooring (AR0816) :.Fixing ceramic Tiles (30cmx30cm / 40cmx40cm special plain/printed series ceramic floor tiles of premium grade having thickness 7mm to 8mm confirming to IS 13755) in floor - Fixing ceramic Tiles (30cmx30cm / 40cmx40cm special plain/printed series ceramic floor tiles of premium grade having thickness 7mm to 8mm confirming to IS 13755) in floor , treads or steps and landing on a 25mm thick bed of cement mortar 1:1 (1cement: 1sand) jointed with neat cement slurry mixed with pigment to match the shades of the ceramic tiles including rubbing and polishing, cost of precast tiles complete as per direction of Engineer-in-charge.	-	21.58625	Sqm
i)	BRMMR0027 : Wax Polish	1	21.58625	1 Sqm
ii)	BRM130 : Tiles up to 30cm x 30cm / 40cm x 40cm special plain / printed series ceramic floor tiles of premium grade having thickness 7mm to 8mm confirming to IS 13755	1	21.58625	1 Sqm.
iii)	BRM340 : Cement	0.2737	5.908156625	1 Qntl.
iv)	BRM028 : Screened and washed sharp sand for mortar	0.013	0.28062125	1 Cum
4	Flooring (AR0817b) :.Fixing ceramic tiles (20cmx30cm / 20cmx20cm special plain/printed series ceramic wall tiles of premium grade having thickness 6.5mm to 6.7mm confirming to IS 13753) - Fixing ceramic tiles (20cmx30cm / 20cmx20cm special plain/printed series ceramic wall tiles of premium grade having thickness 6.5mm to 6.7mm confirming to IS 13753) in wall cladding on 12mm thick cement plaster (1:3) jointed with neat cement slurry mixed with pigments to match the shade of the ceramic tiles including rubbing and polishing, cost of precast tiles complete as per direction of Engineer-in-charge.	-	51.008	Sqm
i)	BRM129 : Tiles up to 20cmx30cm / 20cm x 20cm special plain /printed series ceramic wall tiles of premium grade having thickness 6.5mm to 6.7mm confirming to IS 13753	1	51.008	1 Sqm.
ii)	BRM340 : Cement	0.1375	7.0136	1 Qntl.
iii)	BRM028 : Screened and washed sharp sand for mortar	0.015	0.76512	1 Cum
5	Painting(AR0919) :.Finishing wall One Coat with plastic emulsion paint of approved shades on old work (Inside) - Finishing wall One Coat with plastic emulsion paint of approved shades on old work to give an even shade including all costs of labor, Paint and Brushes required for the work, etc. complete and as per direction of the Engineer-in-charge.(Inside)	-	154.333	Sqm
i)	BRM140 : Plastic Emulsion paint	0.075	11.574975	1 Litre
6	Painting(AR0902) :.Painting one coat of enamel on new wood work in inner surface - Painting one coat of enamel on new wood work in inner surface including all costs of labour, Paint, Primer and brushes required for the work etc. complete and as per direction of Engineer-in-charge.	-	19.36125	Sqm
i)	BRM141 : Enamel paint	0.075	1.45209375	1 Litre
7	Painting(AR0918Ai) :.Finishing wall one coat with weather coat - Finishing wall one coat with weather coat including all costs of labour, Paint, Primer and Brushes required for the work etc. complete and as per direction of Engineer-in-charge.	-	134.1315	Sqm
i)	BRM255 : Weather Coat (I.S.I.)	0.075	10.0598625	1 Ltr

8	Iron Work(AR1704) :.Iron Doors and windows fixing - Supplying, fitting & fixing of Mild steel and put up for frames & shutters of Doors and windows fixing in position with cost, conveyance, taxes of all materials, labours and T & P required for the work etc. as per direction of Engineer-in-charge.	-	2.205	Qntl
i)	BRM341 : Steel	1	2.205	1 Qntl.
9	Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	1.471125	Cum
i)	BRM340 : Cement	2.29	3.36887625	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	0.70614	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	1.41228	1 Cum.
10	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	1.9685	Cum
i)	BRM029 : Sand for filling and road blinding	1	1.9685	1 Cum
11	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	22.9905	Cum
12	Masonry Brick Work (AR0603b) :.Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in foundation and plinth - Brickwork with Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in foundation and plinth having crushing strength not less than 75.00 Kg/cm ² with dimensional tolerance ±8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	-	8.09575	Cum
i)	BRM340 : Cement	0.672	5.440344	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.28	2.26681	1 Cum
iii)	BRM005 : Fly ash bricks of 25 Cm. x 12 Cm. x 8 Cm. size having crushing strength not less than 75 Kg./Cm ² with dimensional tolerance ± 2 %	350	2833.5125	1000 Nos
13	Flooring (AR0817aa) :.Fixing Vitrified tiles of premium grade having thickness 8mm to 10mm confirming to IS 13756 of size 600mmx600mm plain (Ivory) in dados skirting and risers of steps on 12mm thick cement plaster (1:3) - Fixing Vitrified tiles of premium grade having thickness 8mm to 10mm confirming to IS 13756 of size 600mmx600mm plain (Ivory) in dados skirting and risers of steps on 12mm thick cement plaster (1:3) jointed with neat cement slurry mixed with pigments to match the shade of the Vitrified tiles including rubbing and polishing complete including cost of precast tiles.	-	2.95	Sqm

i)	BRM131 : Tiles up to Polished Vitrified floor tiles of premium grade having thickness 8 mm to 10mm confirming to IS 15622:2006 (Group-B Ia) of sizes Vitrified Tile 600mmx600mm Plain (Ivory)	1	2.95	1 Sqm.
ii)	BRMMR0027 : Wax Polish	1	2.95	1 Sqm
iii)	BRM340 : Cement	0.1375	0.405625	1 Qntl.
iv)	BRM028 : Screened and washed sharp sand for mortar	0.015	0.04425	1 Cum
14	R.C.C. Work (AR0409) :.Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position - Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position including cost of binding wire 18 to 20 gauge with cost of steel rod and as per drawing, design, and direction of Engineer-in-charge.	-	1.2356	Qntl
i)	BRM162 : Binding Wire.	0.8	0.98848	1 Kg.
ii)	BRM341 : Steel	1.05	1.29738	1 Qntl.
15	R.C.C. Work (AR0404A) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge. (excluding centring and shuttering)	-	0.9	Cum
i)	BRM340 : Cement	3.4733	3.12597	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	0.405	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	0.324	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	0.486	1 Cum.

Sl.No.	Material Name	Qty	Unit	Rate	Amount
1	BRM340	38.413788875	1 Qntl.	634.937	24390.335866926
2	BRM028	9.97507875	1 Cum	678.39	6766.9936732125
3	BRMMR0027	24.53625	1 Sqm	8.5	208.558125
4	BRM130	21.58625	1 Sqm.	459.6811111	9922.7913844824
5	BRM129	51.008	1 Sqm.	414.8011111	21158.175074989
6	BRM140	11.574975	1 Litre	249.58787	2888.9733555533
7	BRM141	1.45209375	1 Litre	205.64732	298.61918807625
8	BRM255	10.0598625	1 Ltr	189.74787	1908.8374818679
9	BRM341	3.50238	1 Qntl.	5314.687	18614.05345506
10	BRM044	1.41228	1 Cum.	1531.66	2163.1327848

11	BRM029	1.9685	1 Cum	413.05	813.088925
12	BRM005	2833.5125	1000 Nos	6.30115	17854.387289375
13	BRM131	2.95	1 Sqm.	660.6811111	1949.009277745
14	BRM162	0.98848	1 Kg.	90.1	89.062048
15	BRM060	0.324	1 Cum.	1931.41	625.77684
16	BRM052	0.486	1 Cum.	1916.41	931.37526
					Total: 110583.17003009