

BILLING DPR							
State	Odisha	District	Balasore	Block	Basta	Gram Panchayat	Purusottampur

Work Code	OD/346/3301/116132/392314/00022385 (Provision Of Facility Centre At Purusottampur GP Office)						
Project Category	Building						

Financial Year	2023-24	Execution Level	PS
Executing Agency	Panchayat Samiti, Basta	Bill Status	Final Bill
Proposal Date	01-07-2023	Date of Commencement	09-10-2025
Date of Completion	13-10-2025	Scheme Name	5th SFC Grant in Aid
Scheme Component Name	Provision of Facilities at GP Head Quarter	Project Sub-Category	GP Facility Centre
Project Type	Upgradation or Improvement	Name of Executant	

Administrative Approval Details

Approval No.	OD/346/3301/116132/392314/00022385/AS
--------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/346/3301/116132/392314/00022385/TS
Fund Sanction No.	13738
Fund Sanction Amount (in Rs.)	1000000

MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	31.32173209328	Cum
2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	29.45893909911	Cum
i)	BRM029 : Sand for filling and road blinding	1	29.45893909911	1 Cum

3	Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	8.9281012534752	Cum
i)	BRM340 : Cement	2.29	20.445351870458	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	4.2854886016681	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	8.5709772033362	1 Cum.
4	Masonry Brick Work (AR0603b) :.Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in foundation and plinth - Brickwork with Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in foundation and plinth having crushing strength not less than 75.00 Kg/cm2 with dimensional tolerance ± 8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	-	7.67529129344	Cum
i)	BRM340 : Cement	0.672	5.1577957491917	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.28	2.1490815621632	1 Cum
iii)	BRM005 : Fly ash bricks of 25 Cm. x 12 Cm. x 8 Cm. size having crushing strength not less than 75 Kg./Cm2 with dimensional tolerance ± 2 %	350	2686.351952704	1000 Nos
5	Masonry Brick Work (AR0603bi) :.Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure - Brickwork with Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure having crushing strength not less than 75.00 Kg/cm2 with dimensional tolerance ± 8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	-	24.90081415872	Cum
i)	BRMMR0025 : SCAFFOLDING CHARGES FOR BRICK MASONRY WORK	1	24.90081415872	1 Cum
ii)	BRM340 : Cement	0.672	16.73334711466	1 Qntl.
iii)	BRM028 : Screened and washed sharp sand for mortar	0.28	6.9722279644416	1 Cum
iv)	BRM005 : Fly ash bricks of 25 Cm. x 12 Cm. x 8 Cm. size having crushing strength not less than 75 Kg./Cm2 with dimensional tolerance ± 2 %	350	8715.284955552	1000 Nos
6	R.C.C. Work (AR0404A) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge. (excluding centring and shuttering)	-	33.468517531082	Cum
i)	BRM340 : Cement	3.4733	116.24620194071	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	15.060832888987	1 Cum

iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	12.04866631119	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	18.072999466784	1 Cum.
7	R.C.C. Work (AR0409) :.Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position - Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position including cost of binding wire 18 to 20 gauge with cost of steel rod and as per drawing, design, and direction of Engineer-in-charge.	-	29	Qntl
i)	BRM162 : Binding Wire.	0.8	23.2	1 Kg.
ii)	BRM341 : Steel	1.05	30.45	1 Qntl.
8	R.C.C. Work (AR0410c) :.R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	29.8497339	Sqm
i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.079698789513	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.126	3.7610664714	1Mtr.
9	R.C.C. Work (AR0410d) :.Rigid and smooth centering and shuttering for R.C.C. works including false works and dismantling them after casting - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. beams, column, grider and bressmer, etc. Data for 4.2sqm	-	108.0971091343	Sqm
i)	BRM084 : Sal bullahs 75mm. to 120mm. mean dia up to 5.5m. long.	0.55238095238095	59.710784093232	1Mtr
ii)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.0051904761904762	0.56107547122089	1Cum.
10	R.C.C. Work (AR0410e) :.Rigid and smooth centering and shuttering for R.C.C. works including false works and dismantling them after casting - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. Lintels Data for 7.8 sqm	-	22.5928761834	Sqm
i)	BRM094 : Non-sal bullahs 125mm. mean dia of any length.	0.26923076923077	6.0826974339923	1Mtr.
ii)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.0052948717948718	0.11962638286852	1Cum.

11	R.C.C. Work (AR0410a) :Centring & Shuttering for R.C.C. floor and roof slabs, landings,balconies, projecting sun shades and chajjas - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. floor and roof slabs, landings, balconies, projecting sun shades and chajjas up to 4.3m height	-	70.6676424315	Sqm
i)	BRM084 : Sal bullahs 75mm. to 120mm. mean dia up to 5.5m. long.	0.6222222222222222	43.970977512933	1Mtr
ii)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.0050222222222222	0.35490860421153	1Cum.
12	Plastering (AR1017) :.20mm thick cement Plaster in CM (1:4) over masonry work in inside. - 20mm thick cement Plaster in CM (1:4) over stone work in inside including racking out joints finishing smooth with proper plumb and line, curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc comp.and as per direction of Engineer-in-charge.	-	68.55405273	Sqm
i)	BRM340 : Cement	0.0744	5.100421523112	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.021	1.43963510733	1 Cum

Sl.No.	Material Name	Qty	Unit	Rate	Amount
1	BRM029	29.45893909911	1 Cum	933.85	27510.230277704
2	BRM340	163.68311819813	1 Qntl.	546.307	89421.233253465
3	BRM028	29.90726612459	1 Cum	938.79	28076.642365104
4	BRM044	8.5709772033362	1 Cum.	2363.16	20254.590487836
5	BRM005	11401.636908256	1000 Nos	7.3319	83595.661647642
6	BRMMR0025	24.90081415872	1 Cum	33	821.72686723776
7	BRM060	12.04866631119	1 Cum.	2786.58	33574.572569434
8	BRM052	18.072999466784	1 Cum.	2750.2	49704.36313355
9	BRM162	23.2	1 Kg.	90	2088
10	BRM341	30.45	1 Qntl.	6631.772	201937.4574
11	BRM104	1.1153092478139	1Cum.	58573.086	65327.104488801
12	BRM092	3.7610664714	1Mtr.	229.106	861.68289499657
13	BRM084	103.68176160617	1Mtr	250.166	25937.651573968
14	BRM094	6.0826974339923	1Mtr.	240.106	1460.4921500862
Total: 630571.40910983					