

BILLING DPR							
State	Odisha	District	Nabarangpur	Block	Papadahandi	Gram Panchayat	Pondikote

Work Code	OD/366/3519/120526/427744/00030482 (Development of Road at Kupuliguda)
Project Category	Road

Financial Year	2024-25	Execution Level	PS
Executing Agency	Panchayat Samiti, Papadahandi	Bill Status	Final Bill
Proposal Date	14-05-2025	Date of Commencement	23-09-2025
Date of Completion	12-11-2025	Scheme Name	Chief Minister Special Assistant
Scheme Component Name	Self/Personal Deposit	Project Sub-Category	CC Road
Project Type	Upgradation or Improvement	Name of Executant	

Administrative Approval Details

Approval No.	OD/366/3519/120526/427744/00030482/AS
--------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/366/3519/120526/427744/00030482/TS
Fund Sanction No.	3228
Fund Sanction Amount (in Rs.)	500000

MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	6.72	Cum
2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	34.58	Cum
i)	BRM029 : Sand for filling and road blinding	1	34.58	1 Cum

3	Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	40.18	Cum
i)	BRM340 : Cement	2.29	92.0122	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	19.2864	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	38.5728	1 Cum.
4	Concrete (AR0307) :.Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	35.7	Cum
i)	BRM340 : Cement	3.23	115.311	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	16.065	1 Cum
iii)	BRM056 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	32.13	1 Cum.
5	Earth Work (AR0110) :.Fine dressing of earth work in ordinary or hard soil in road formation - Fine dressing of earth work in ordinary or hard soil in road formaton according to the direction of the department including cutting or filling earth upto 0.15m depth of surface.	-	352.8	Sqm

Sl.No.	Material Name	Qty	Unit	Rate	Amount
1	BRM029	34.58	1 Cum	413.05	14283.269
2	BRM340	207.3232	1 Qntl.	573.227	118843.2559664
3	BRM028	35.3514	1 Cum	417.24	14750.018136
4	BRM044	38.5728	1 Cum.	1466.56	56569.325568
5	BRM056	32.13	1 Cum.	1867.93	60016.5909
Total: 264462.4595704					