

BILLING DPR							
State	Odisha	District	Cuttack	Block	Tigiria	Gram Panchayat	Bhiruda
Work Code	OD/350/3345/117170/398980/00043064 (Const of CC Road from Sabhapati Parida House to Post Office , Bhiruda ,, W.N-07)						
Project Category	Road						
Financial Year	2023-24		Execution Level		PS		
Executing Agency	Panchayat Samiti, Tigiria		Bill Status		Final Bill		
Proposal Date	20-07-2023		Date of Commencement		29-07-2025		
Date of Completion	01-08-2025		Scheme Name		5th SFC Grant in Aid		
Scheme Component Name	All Weather Connectivity		Project Sub-Category		CC Road		
Project Type	New Work		Name of Executant				

Administrative Approval Details

Approval No.	OD/350/3345/117170/398980/00043064/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/350/3345/117170/398980/00043064/TS
Fund Sanction No.	15598
Fund Sanction Amount (in Rs.)	300000

MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	2.194665	Cum
i)	BRM340 : Cement	2.29	5.02578285	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	1.0534392	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	2.1068784	1 Cum.

2	Concrete (AR0307) :Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	37.816787675	Cum
i)	BRM340 : Cement	3.23	122.14822419025	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	17.01755445375	1 Cum
iii)	BRM056 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	34.0351089075	1 Cum.

Sl.No.	Material Name	Qty	Unit	Rate	Amount
1	BRM340	127.17400704025	1 Qntl.	563.767	71696.508427061
2	BRM028	18.07099365375	1 Cum	808.59	14612.024758486
3	BRM044	2.1068784	1 Cum.	1417.71	2986.942576464
4	BRM056	34.0351089075	1 Cum.	1846.31	62839.361927006
Total: 152134.83768902					