

BILLING DPR							
State	Odisha	District	Sambalpur	Block	Rairakhol	Gram Panchayat	Gadgadbahal
Work Code	OD/371/3565/121403/382315/00045902 (Construction of Paver Block Road Near Shiva Mandir , Gargadbahal)						
Project Category	Road						
Financial Year	2023-24		Execution Level		PS		
Executing Agency	Panchayat Samiti, Rairakhol		Bill Status		Final Bill		
Proposal Date	-		Date of Commencement		05-08-2025		
Date of Completion	06-08-2025		Scheme Name		5th SFC Grant in Aid		
Scheme Component Name	MAINTENANCE OF ROADS AND BRIDGES		Project Sub-Category		Pavor Block		
Project Type	New Work		Name of Executant				

Administrative Approval Details

Approval No.	OD/371/3565/121403/382315/00045902/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/371/3565/121403/382315/00045902/TS
Fund Sanction No.	
Fund Sanction Amount (in Rs.)	500000

MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	93.315	Cum
2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	93.315	Cum
i)	BRM029 : Sand for filling and road blinding	1	93.315	1 Cum

3	Concrete (AR0303) :Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	31.105	Cum
i)	BRM340 : Cement	2.29	71.23045	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	14.9304	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	29.8608	1 Cum.
4	miscellaneous(ARM286) :.Supplying and fixing of 60mm thick cement concrete interlocking paver block of M-30 grade of approved make, design, colour and size made by Block making machine with proper compaction laid in required pattern etc. complete in all respect conforming to IRC - Supplying and fixing of 60mm thick cement concrete interlocking paver block of M-30 grade of approved make, design, colour and size made by Block making machine with proper compaction laid in required pattern etc. complete in all respect conforming to IRC SP-63:2018. (New miscellaneous items) and as directed by Engineer-in-Charge.	-	311.05	Sqm
i)	BRM029 : Sand for filling and road blinding	0.05	15.5525	1 Cum
ii)	BRMM286 : Supplying and fixing of 60mm thick cement concrete interlocking paver block of M-30 grade of approved make, design, colour and size made by Block making machine with proper compaction laid in required pattern etc. complete in all respect conforming to IRC SP-63:2018. (New miscellaneous items)	1	311.05	1 Sqm

SI.No.	Material Name	Qty	Unit	Rate	Amount
1	BRM029	108.8675	1 Cum	346.01	37669.243675
2	BRM340	71.23045	1 Qntl.	592.512	42204.8963904
3	BRM028	14.9304	1 Cum	483.09	7212.726936
4	BRM044	29.8608	1 Cum.	1434.33	42830.241264
5	BRMM286	311.05	1 Sqm	485.28	150946.344
Total: 280863.4522654					