

BILLING DPR							
State	Odisha	District	Gajapati	Block	Gumma	Gram Panchayat	Gaiba
Work Code	OD/353/3358/117463/414428/00047993 (Improvement of Road from Buruda Main Road to Pada Sahi)						
Project Category	Road						
Financial Year	2024-25		Execution Level		PS		
Executing Agency	Panchayat Samiti, Gumma		Bill Status		Final Bill		
Proposal Date	-		Date of Commencement		08-08-2025		
Date of Completion	21-08-2025		Scheme Name		SFC Devolution of Fund		
Scheme Component Name	5TH SFC DEVOLUTION GRANT TO PANCHAYAT SAMITI		Project Sub-Category		CC Road		
Project Type	Upgradation or Improvement		Name of Executant				

Administrative Approval Details

Approval No.	OD/353/3358/117463/414428/00047993/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/353/3358/117463/414428/00047993/TS
Fund Sanction No.	
Fund Sanction Amount (in Rs.)	200000

MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	2.2905	Cum
2	Concrete (AR0303a) :.Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal - Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	19.836	Cum
i)	BRM340 : Cement	2.29	45.42444	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	9.52128	1 Cum

iii)	BRM045 : Granite Stone broken metal 40mm. size (Hand broken)	0.96	19.04256	1 Cum.
3	Concrete (AR0307) :.Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaicon and direction of Engineer-in charge.	-	7.884	Cum
i)	BRM340 : Cement	3.23	25.46532	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	3.5478	1 Cum
iii)	BRM056 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	7.0956	1 Cum.
4	R.C.C. Work (AR0410c) :.R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	14.252	Sqm
i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.03805284	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.126	1.795752	1Mtr.

Sl.No.	Material Name	Qty	Unit	Rate	Amount
1	BRM340	70.88976	1 Qntl.	807.512	57244.33187712
2	BRM028	13.06908	1 Cum	678.39	8865.9331812
3	BRM045	19.04256	1 Cum.	1128.47	21488.9576832
4	BRM056	7.0956	1 Cum.	1998.13	14177.931228
5	BRM104	0.03805284	1Cum.	58810.886	2237.9212352162
6	BRM092	1.795752	1Mtr.	466.906	838.447383312
Total:					104853.52258805