

BILLING DPR							
State	Odisha	District	Kendujhar	Block	Ghatgaon	Gram Panchayat	Mukundapurpatna
Work Code	OD/361/3447/119344/386680/00049480 (CONST OF CC ROD AT MUNDA SAHI , MUKUNDAPURPATNA GP)						
Project Category	Road						
Financial Year	2025-26	Execution Level	PS				
Executing Agency	Panchayat Samiti, Ghatgaon	Bill Status	Final Bill				
Proposal Date	-	Date of Commencement	30-10-2025				
Date of Completion	07-01-2026	Scheme Name	5th SFC Grant in Aid				
Scheme Component Name	Maintenance and improvement of Road infrastructure	Project Sub-Category	CC Road				
Project Type	New Work	Name of Executant					

Administrative Approval Details

Approval No.	OD/361/3447/119344/386680/00049480/AS
--------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/361/3447/119344/386680/00049480/TS
Fund Sanction No.	29133
Fund Sanction Amount (in Rs.)	230000

MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	14.48	Cum
i)	BRM029 : Sand for filling and road blinding	1	14.48	1 Cum
2	Concrete (AR0303a) :.Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal - Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	17.63	Cum
i)	BRM340 : Cement	2.29	40.3727	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	8.4624	1 Cum

iii)	BRM045 : Granite Stone broken metal 40mm. size (Hand broken)	0.96	16.9248	1 Cum.
3	Concrete (AR0307) :.Fifth Floor - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaicon and direction of Engineer-in charge.	-	11.1975	Cum
i)	BRM340 : Cement	3.23	36.167925	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	5.038875	1 Cum
iii)	BRM056 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	10.07775	1 Cum.
4	R.C.C. Work (AR0410c) :.R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	21.0365	Sqm
i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.056167455	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.126	2.650599	1Mtr.
5	Earth Work (AR0114) :.Filling of foundation with escalated earth - Filling in foundation and plinth with excavated materials in ordinary soil including watering and ramming as directed by the Engineer-in-charge.	-	2.4	Cum
6	Earth Work (AR0110) :.Fine dressing of earth work in ordinary or hard soil in road formaton - Fine dressing of earth work in ordinary or hard soil in road formaton according to the direction of the department including cutting or filling earth upto 0.15m depth of surface.	-	149.3	Sqm
7	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	3.6	Cum

SI.No.	Material Name	Qty	Unit	Rate	Amount
1	BRM029	14.48	1 Cum	461.21	6678.3208
2	BRM340	76.540625	1 Qntl.	592.307	45335.547971875
3	BRM028	13.501275	1 Cum	1018.91	13756.58411025
4	BRM045	16.9248	1 Cum.	1221.31	20670.427488
5	BRM056	10.07775	1 Cum.	1971.51	19868.3849025
6	BRM104	0.056167455	1Cum.	58668.206	3295.2438204357
7	BRM092	2.650599	1Mtr.	276.666	733.330622934
Total:					110337.83971599