

BILLING DPR

State	Odisha	District	Ganjam	Block	Khallikote	Gram Panchayat	Badapalli
--------------	--------	-----------------	--------	--------------	------------	-----------------------	-----------

Work Code	OD/354/3377/117829/411783/00049581 (CONSTRUCTION OF PAVER ROAD AT KURUMIPUR JANI BARA SAHI GP BADAPALLI 2526)
Project Category	Road

Financial Year	2025-26	Execution Level	PS
Executing Agency	Panchayat Samiti, Khallikote	Bill Status	Final Bill
Proposal Date	-	Date of Commencement	04-09-2025
Date of Completion	15-10-2025	Scheme Name	SFC Devolution of Fund
Scheme Component Name	5TH SFC DEVOLUTION GRANT TO PANCHAYAT SAMITI	Project Sub-Category	Pavor Block
Project Type	New Work	Name of Executant	

Administrative Approval Details

Approval No.	OD/354/3377/117829/411783/00049581/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/354/3377/117829/411783/00049581/TS
Fund Sanction No.	15612
Fund Sanction Amount (in Rs.)	180163

MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	2.3078192	Cum
2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	17.6330978944	Cum
i)	BRM029 : Sand for filling and road blinding	1	17.6330978944	1 Cum

3	Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	3.69251072	Cum
i)	BRM340 : Cement	2.29	8.4558495488	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	1.7724051456	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	3.5448102912	1 Cum.
4	miscellaneous(ARM287) :.Supplying and fixing of 80mm thick cement concrete interlocking paver block of M-40 grade of approved make, design, colour and size made by Block making machine with proper compaction laid in required pattern etc. complete in all respect conforming to IRC - Supplying and fixing of 80mm thick cement concrete interlocking paver block of M-40 grade of approved make, design, colour and size made by Block making machine with proper compaction laid in required pattern etc. complete in all respect conforming to IRC SP-63:2018. (New miscellaneous items) and as directed by Engineer-in-Charge.	-	167.689915	Sqm
i)	BRM029 : Sand for filling and road blinding	0.03	5.03069745	1 Cum
ii)	BRMM287 : Supplying and fixing of 80mm thick cement concrete interlocking paver block of M-40 grade of approved make, design, colour and size made by Block making machine with proper compaction laid in required pattern etc. complete in all respect conforming to IRC SP-63:2018. (New miscellaneous items)	1	167.689915	1 Sqm

SI.No.	Material Name	Qty	Unit	Rate	Amount
1	BRM029	22.6637953444	1 Cum	924.77	20958.798020641
2	BRM340	8.4558495488	1 Qntl.	587.287	4966.0105139661
3	BRM028	1.7724051456	1 Cum	928.14	1645.0401118372
4	BRM044	3.5448102912	1 Cum.	1401.46	4967.9098307052
5	BRMM287	167.689915	1 Sqm	608.4	102022.544286
Total:					134560.30276315