

BILLING DPR							
State	Odisha	District	Dhenkanal	Block	Kankada Had	Gram Panchayat	Kantol
Work Code	OD/352/3354/117377/402454/00051431 (Mandiapada VSS)						
Project Category	Building						
Financial Year	2025-26		Execution Level		PS		
Executing Agency	Panchayat Samiti, Kankada Had		Bill Status		1st Bill		
Proposal Date	-		Date of Commencement		15-11-2025		
Date of Completion	-		Scheme Name		Construction of Vana Suraksha Samiti Building		
Scheme Component Name	Construction of Buildings for Vana Suraksha Samiti		Project Sub-Category		Vana Suraksha Samiti Building		
Project Type	New Work		Name of Executant				

Administrative Approval Details

Approval No.	OD/352/3354/117377/402454/00051431/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/352/3354/117377/402454/00051431/TS
Fund Sanction No.	
Fund Sanction Amount (in Rs.)	850000

MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	21.762354549	Cum
2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	2.663832168	Cum
i)	BRM029 : Sand for filling and road blinding	1	2.663832168	1 Cum

3	Concrete (AR0303) :Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	2.290262784	Cum
i)	BRM340 : Cement	2.29	5.24470177536	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	1.09932613632	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	2.19865227264	1 Cum.
4	R.C.C. Work (AR0404Aa) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC foundation, footing bases of column, mass concrete, pre-cast slabs etc.)	-	4.8421728	Cum
i)	BRM340 : Cement	3.4733	16.81831878624	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	2.17897776	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	1.743182208	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	2.614773312	1 Cum.
v)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.004005	0.019392902064	1Cum.
vi)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.189	0.9151706592	1Mtr.
5	R.C.C. Work (AR0404Ab) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC Plinth band)	-	2.054133802656	Cum
i)	BRM340 : Cement	3.4733	7.1346229367651	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	0.9243602111952	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	0.73948816895616	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	1.1092322534342	1 Cum.
v)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.01335	0.027422686265458	1Cum.
vi)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.63	1.2941042956733	1Mtr.

6	R.C.C. Work (AR0404Ac) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge. (RCC Beams, Column, Girder & Bressmer etc)	-	4.0517453752864	Cum
i)	BRM340 : Cement	3.4733	14.072927211982	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	1.8232854188789	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	1.4586283351031	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	2.1879425026547	1 Cum.
v)	BRM084 : Sal bullahs 75mm. to 120mm. mean dia up to 5.5m. long.	4.4196	17.907093860616	1Mtr
vi)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.041529	0.16826493369027	1Cum.
7	R.C.C. Work (AR0404Ad) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC Lintels)	-	1.2374300016	Cum
i)	BRM340 : Cement	3.4733	4.2979656245573	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	0.55684350072	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	0.445474800576	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	0.668212200864	1 Cum.
v)	BRM094 : Non-sal bullahs 125mm. mean dia of any length.	3.7695	4.6644923910312	1Mtr.
vi)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.0741335	0.091735017023614	1Cum.
8	R.C.C. Work (AR0404Ae) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC Stairs excluding landing but including railing)	-	1.244965526832	Cum
i)	BRM340 : Cement	3.4733	4.3241387643456	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	0.5602344870744	1 Cum

iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	0.44818758965952	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	0.67228138448928	1 Cum.
v)	BRM094 : Non-sal bullahs 125mm. mean dia of any length.	1.17	1.4566096663934	1Mtr.
vi)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.04806	0.059833043219546	1Cum.
9	R.C.C. Work (AR0404Ag) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC Roof slab, landing, balcony, sun shade)	-	5.57820005568	Cum
i)	BRM340 : Cement	3.4733	19.374762253393	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	2.510190025056	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	2.0081520200448	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	3.0122280300672	1 Cum.
v)	BRM084 : Sal bullahs 75mm. to 120mm. mean dia up to 5.5m. long.	6.2216	34.705329466419	1Mtr
vi)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.0502172	0.28012158783609	1Cum.
10	R.C.C. Work (AR0407Af) :.Sun shade & Chajja (including centring & shuttering) - Sun shade & Chajja (including centring & shuttering)	-	12.24647346	Sqm
i)	BRM340 : Cement	0.26375	3.230007375075	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.028125	0.3444320660625	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.0225	0.27554565285	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.03375	0.413318479275	1 Cum.
v)	BRM084 : Sal bullahs 75mm. to 120mm. mean dia up to 5.5m. long.	0.68432	8.3805067181472	1Mtr
vi)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00552344	0.067642661367902	1Cum.
11	R.C.C. Work (AR0409) :.Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position - Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position including cost of binding wire 18 to 20 gauge with cost of steel rod and as per drawing, design, and direction of Engineer-in-charge.	-	18.0663	Qntl

i)	BRM162 : Binding Wire.	0.8	14.45304	1 Kg.
ii)	BRM341 : Steel	1.05	18.969615	1 Qntl.
12	Masonry Brick Work (AR0603b) :.Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in foundation and plinth - Brickwork with Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in foundation and plinth having crushing strength not less than 75.00 Kg/cm2 with dimensional tolerance ±8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	-	4.50912192512	Cum
i)	BRM340 : Cement	0.672	3.0301299336806	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.28	1.2625541390336	1 Cum
iii)	BRM005 : Fly ash bricks of 25 Cm. x 12 Cm. x 8 Cm. size having crushing strength not less than 75 Kg./Cm2 with dimensional tolerance ± 2 %	350	1578.192673792	1000 Nos
13	Masonry Brick Work (AR0603bi) :.Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure - Brickwork with Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure having crushing strength not less than 75.00 Kg/cm2 with dimensional tolerance ±8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	-	17.72847737184	Cum
i)	BRMMR0025 : SCAFFOLDING CHARGES FOR BRICK MASONRY WORK	1	17.72847737184	1 Cum
ii)	BRM340 : Cement	0.672	11.913536793876	1 Qntl.
iii)	BRM028 : Screened and washed sharp sand for mortar	0.28	4.9639736641152	1 Cum
iv)	BRM005 : Fly ash bricks of 25 Cm. x 12 Cm. x 8 Cm. size having crushing strength not less than 75 Kg./Cm2 with dimensional tolerance ± 2 %	350	6204.967080144	1000 Nos

Sl.No.	Material Name	Qty	Unit	Rate	Amount
1	BRM029	2.663832168	1 Cum	933.85	2487.6196700868
2	BRM340	89.441111455276	1 Qntl.	575.557	51478.457785864
3	BRM028	16.224177408456	1 Cum	938.79	15231.095509284
4	BRM044	2.19865227264	1 Cum.	2179.16	4791.2150864462
5	BRM060	7.1186587751896	1 Cum.	2585.91	18408.21091335
6	BRM052	10.677988162784	1 Cum.	2566.2	27401.853223337
7	BRM104	0.71441283146688	1Cum.	58573.086	41845.364217013
8	BRM092	2.2092749548733	1Mtr.	229.106	506.1581478112
9	BRM084	60.992930045182	1Mtr	250.166	15258.357337683
10	BRM094	6.1211020574246	1Mtr.	240.106	1469.7133306
11	BRM162	14.45304	1 Kg.	90.1	1302.218904
12	BRM341	18.969615	1 Qntl.	6459.157	122527.72151455
13	BRM005	7783.159753936	1000 Nos	6.43005	50046.106375796
14	BRMMR0025	17.72847737184	1 Cum	33	585.03975327072

