

BILLING DPR							
State	Odisha	District	Kandhamal	Block	Daringibadi	Gram Panchayat	Simanbadi

Work Code	OD/359/3424/118909/417385/00053384 (CONST. OF C.C. ROAD OF LITUSAHI DADIBADI.)
Project Category	Road

Financial Year	2023-24	Execution Level	PS
Executing Agency	Panchayat Samiti, Daringibadi	Bill Status	1st Bill
Proposal Date	-	Date of Commencement	17-09-2025
Date of Completion	-	Scheme Name	SFC Devolution of Fund
Scheme Component Name	5TH SFC DEVOLUTION GRANT TO PANCHAYAT SAMITI	Project Sub-Category	CC Road
Project Type	New Work	Name of Executant	

Administrative Approval Details

Approval No.	OD/359/3424/118909/417385/00053384/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/359/3424/118909/417385/00053384/TS
Fund Sanction No.	10574
Fund Sanction Amount (in Rs.)	202038

MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	7.02	Cum
2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	14.04	Cum
i)	BRM029 : Sand for filling and road blinding	1	14.04	1 Cum

3	Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	18.72	Cum
i)	BRM340 : Cement	2.29	42.8688	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	8.9856	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	17.9712	1 Cum.
4	Concrete (AR0307) :.Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaicaion and direction of Engineer-in charge.	-	9.6525	Cum
i)	BRM340 : Cement	3.23	31.177575	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	4.343625	1 Cum
iii)	BRM056 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	8.68725	1 Cum.

SI.No.	Material Name	Qty	Unit	Rate	Amount
1	BRM029	14.04	1 Cum	541.31	7599.9924
2	BRM340	74.046375	1 Qntl.	581.367	43048.118894625
3	BRM028	13.329225	1 Cum	1030.79	13739.63183775
4	BRM044	17.9712	1 Cum.	1466.56	26355.843072
5	BRM056	8.68725	1 Cum.	2534.53	22018.0957425
Total:					112761.68194687