

BILLING DPR							
State	Odisha	District	Sambalpur	Block	Rairakhol	Gram Panchayat	Luhapank
<b>Work Code</b>	OD/371/3565/121406/382416/00055790 (Construction of Market Complex, Luhapank )						
<b>Project Category</b>	Building						
<b>Financial Year</b>	2022-23		<b>Execution Level</b>		PS		
<b>Executing Agency</b>	Panchayat Samiti, Rairakhol		<b>Bill Status</b>		1st Bill		
<b>Proposal Date</b>	-		<b>Date of Commencement</b>		14-11-2025		
<b>Date of Completion</b>	-		<b>Scheme Name</b>		5th SFC Grant in Aid		
<b>Scheme Component Name</b>	Creation of Capital Asset for Revenue Generation		<b>Project Sub-Category</b>		Market Complex		
<b>Project Type</b>	New Work		<b>Name of Executant</b>				

### Administrative Approval Details

<b>Approval No.</b>	OD/371/3565/121406/382416/00055790/AS
---------------------	---------------------------------------

### Technical Sanction Details

<b>Technical Sanction No.</b>	OD/371/3565/121406/382416/00055790/TS
<b>Fund Sanction No.</b>	
<b>Fund Sanction Amount (in Rs.)</b>	1000000

### MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	<b>Masonry Brick Work (AR0603c) :Flyash Bricks of size (23cm x 11cm x 8cm) in cement mortar (1:6) in foundation and plinth -</b> Brickwork with Flyash Bricks of size (23cm x 11cm x 8cm) in cement mortar (1:6) in foundation and plinth having crushing strength not less than 75.00 Kg/cm2 with dimensional tolerance ±8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	-	9.14005	Cum
i)	<b>BRM006</b> : Fly ash bricks of 23 Cm. x 11 Cm. x 8 Cm. size having crushing strength not less than 75 Kg./Cm2 with dimensional tolerance ± 2 %	400	3656.02	1000 Nos
ii)	<b>BRM340</b> : Cement	0.672	6.1421136	1 Qntl.
iii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.28	2.559214	1 Cum

2	<b>Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation &amp; plinth within 50m. Initial lead and 1.5m initial lift -</b> Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	<b>27.124384</b>	Cum
3	<b>Plastering (AR1004) :.12mm thick cement plaster (1:6) over Brick work in inside -</b> 12mm thick cement plaster (1:6) over Brick work in inside including racking out joints finishing smooth with proper plumb and line curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc. comp.and as per direction of Engineer-in-charge.	-	<b>136.272768</b>	Sqm
i)	<b>BRM340</b> : Cement	0.0358	4.8785650944	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.015	2.04409152	1 Cum
4	<b>R.C.C. Work (AR0409) :.Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position -</b> Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position including cost of binding wire 18 to 20 gauge with cost of steel rod and as per drawing, design, and direction of Engineer-in-charge.	-	<b>16.9</b>	Qntl
i)	<b>BRM162</b> : Binding Wire.	0.8	13.52	1 Kg.
ii)	<b>BRM341</b> : Steel	1.05	17.745	1 Qntl.
5	<b>Flooring (AR0802ii) :.2.5 cm thick A.S. flooring in C.C (1:2:4) with 12 mm size HG Hand broken chips -</b> 2.5 cm thick A.S. flooring in C.C (1:2:4) with 12 mm size HG Hand broken chips including punning incl. cost, conveyance & royalty of materials as per direction of Engineer-in-charge.	-	<b>65.0485</b>	Sqm
i)	<b>BRM340</b> : Cement	0.0858	5.5811613	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.012	0.780582	1 Cum
iii)	<b>BRM057</b> : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve)(Hand broken)	0.023	1.4961155	1 Cum.
6	<b>Plastering (AR1014) :.16mm thick cement Plaster in CM (1:6) over brick work in inside. -</b> 16mm thick cement Plaster in CM (1:6) over brick work in inside including racking out joints finishing smooth with proper plumb and line, curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc comp.and as per direction of Engineer-in-charge.	-	<b>124.91649</b>	Sqm
i)	<b>BRM340</b> : Cement	0.043	5.37140907	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.018	2.24849682	1 Cum
7	<b>Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed -</b> Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	<b>17.868</b>	Cum
i)	<b>BRM029</b> : Sand for filling and road blinding	1	17.868	1 Cum

8	<b>R.C.C. Work (AR0404Aa) :.Reinforced cement concrete work of M-20 grade with 20mm &amp; down grade size black hard crusher broken granite chips</b> - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC foundation, footing bases of column, mass concrete, pre-cast slabs etc.)	-	<b>2.9768</b>	Cum
i)	<b>BRM340</b> : Cement	3.4733	10.33931944	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.45	1.33956	1 Cum
iii)	<b>BRM060</b> : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	1.071648	1 Cum.
iv)	<b>BRM052</b> : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	1.607472	1 Cum.
v)	<b>BRM104</b> : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.004005	0.011922084	1Cum.
vi)	<b>BRM092</b> : Non-sal bullahs 75mm. mean dia of any length.	0.189	0.5626152	1Mtr.
9	<b>R.C.C. Work (AR0404Ac) :.Reinforced cement concrete work of M-20 grade with 20mm &amp; down grade size black hard crusher broken granite chips</b> - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge. (RCC Beams, Column, Girder & Bressmer etc)	-	<b>3.190586</b>	Cum
i)	<b>BRM340</b> : Cement	3.4733	11.0818623538	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.45	1.4357637	1 Cum
iii)	<b>BRM060</b> : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	1.14861096	1 Cum.
iv)	<b>BRM052</b> : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	1.72291644	1 Cum.
v)	<b>BRM084</b> : Sal bullahs 75mm. to 120mm. mean dia up to 5.5m. long.	4.4196	14.1011138856	1Mtr
vi)	<b>BRM104</b> : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.041529	0.132501845994	1Cum.
10	<b>R.C.C. Work (AR0404Ab) :.Reinforced cement concrete work of M-20 grade with 20mm &amp; down grade size black hard crusher broken granite chips</b> - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC Plinth band)	-	<b>2.029244</b>	Cum
i)	<b>BRM340</b> : Cement	3.4733	7.0481731852	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.45	0.9131598	1 Cum

iii)	<b>BRM060</b> : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	0.73052784	1 Cum.
iv)	<b>BRM052</b> : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	1.09579176	1 Cum.
v)	<b>BRM104</b> : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.01335	0.0270904074	1Cum.
vi)	<b>BRM092</b> : Non-sal bullahs 75mm. mean dia of any length.	0.63	1.27842372	1Mtr.
11	<b>R.C.C. Work (AR0404Ad) :.Reinforced cement concrete work of M-20 grade with 20mm &amp; down grade size black hard crusher broken granite chips</b> - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC Lintels)	-	<b>1.32342</b>	Cum
i)	<b>BRM340</b> : Cement	3.4733	4.596634686	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.45	0.595539	1 Cum
iii)	<b>BRM060</b> : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	0.4764312	1 Cum.
iv)	<b>BRM052</b> : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	0.7146468	1 Cum.
v)	<b>BRM094</b> : Non-sal bullahs 125mm. mean dia of any length.	3.7695	4.98863169	1Mtr.
vi)	<b>BRM104</b> : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.0741335	0.09810975657	1Cum.
12	<b>R.C.C. Work (AR0404Ag) :.Reinforced cement concrete work of M-20 grade with 20mm &amp; down grade size black hard crusher broken granite chips</b> - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC Roof slab, landing, balcony, sun shade)	-	<b>6.68125</b>	Cum
i)	<b>BRM340</b> : Cement	3.4733	23.205985625	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.45	3.0065625	1 Cum
iii)	<b>BRM060</b> : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	2.40525	1 Cum.
iv)	<b>BRM052</b> : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	3.607875	1 Cum.
v)	<b>BRM084</b> : Sal bullahs 75mm. to 120mm. mean dia up to 5.5m. long.	6.2216	41.568065	1Mtr
vi)	<b>BRM104</b> : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.0502172	0.3355136675	1Cum.

13	<b>Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&amp;P required for the work etc. complete and as per direction of Engineer-in charge.</b>	-	<b>7.12696</b>	Cum
i)	<b>BRM340</b> : Cement	2.29	16.3207384	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.48	3.4209408	1 Cum
iii)	<b>BRM044</b> : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	6.8418816	1 Cum.
14	<b>Masonry Brick Work (AR0603ci) :.Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure - Brickwork with Flyash Bricks of size (23cm x 11cm x 8cm) in cement mortar (1:6) in superstructure having crushing strength not less than 75.00 Kg/cm2 with dimensional tolerance ±8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&amp;P required for the work, etc. complete and as per direction of Engineer-in-charge.</b>	-	<b>22.708774</b>	Cum
i)	<b>BRMMR0025</b> : SCAFFOLDING CHARGES FOR BRICK MASONRY WORK	1	22.708774	1 Cum
ii)	<b>BRM006</b> : Fly ash bricks of 23 Cm. x 11 Cm. x 8 Cm. size having crushing strength not less than 75 Kg./Cm2 with dimensional tolerance ± 2 %	400	9083.5096	1000 Nos
iii)	<b>BRM340</b> : Cement	0.672	15.260296128	1 Qntl.
iv)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.28	6.35845672	1 Cum

Sl.No.	Material Name	Qty	Unit	Rate	Amount
1	<b>BRM006</b>	12739.5296	1000 Nos	5.4818	69835.55336128
2	<b>BRM340</b>	109.8262588824	1 Qntl.	574.677	63114.624975761
3	<b>BRM028</b>	24.70236686	1 Cum	548.19	13541.590488983
4	<b>BRM162</b>	13.52	1 Kg.	90	1216.8
5	<b>BRM341</b>	17.745	1 Qntl.	6691.807	118746.115215
6	<b>BRM057</b>	1.4961155	1 Cum.	1551.31	2320.938936305
7	<b>BRM029</b>	17.868	1 Cum	476.21	8508.92028
8	<b>BRM060</b>	5.832468	1 Cum.	1889.98	11023.24787064
9	<b>BRM052</b>	8.748702	1 Cum.	1853.6	16216.5940272
10	<b>BRM104</b>	0.605137761464	1Cum.	58573.086	35444.786144078
11	<b>BRM092</b>	1.84103892	1Mtr.	229.106	421.79306280552
12	<b>BRM084</b>	55.6691788856	1Mtr	250.166	13926.535805095
13	<b>BRM094</b>	4.98863169	1Mtr.	240.106	1197.8004005591
14	<b>BRM044</b>	6.8418816	1 Cum.	1421.31	9724.434736896
15	<b>BRMMR0025</b>	22.708774	1 Cum	33	749.389542
<b>Total:</b>					<b>365989.1248466</b>