

BILLING DPR							
State	Odisha	District	Kalahandi	Block	Kalampur	Gram Panchayat	Kotagaon

Work Code	OD/358/3414/275636/424088/00056477 (PROVISION OF FACILITY CENTRE AT KOTAGAON GP HQRS)		
Project Category	Building		

Financial Year	2023-24	Execution Level	PS
Executing Agency	Panchayat Samiti, Kalampur	Bill Status	1st Bill
Proposal Date	12-06-2023	Date of Commencement	10-10-2025
Date of Completion	-	Scheme Name	5th SFC Grant in Aid
Scheme Component Name	Provision of Facilities at GP Head Quarter	Project Sub-Category	GP Facility Centre
Project Type	New Work	Name of Executant	

Administrative Approval Details

Approval No.	OD/358/3414/275636/424088/00056477/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/358/3414/275636/424088/00056477/TS
Fund Sanction No.	12951
Fund Sanction Amount (in Rs.)	1000000

MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	26.6744256	Cum
2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	21.52138247456	Cum
i)	BRM029 : Sand for filling and road blinding	1	21.52138247456	1 Cum

3	Concrete (AR0303a) :.Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal - Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	21.52138247456	Cum
i)	BRM340 : Cement	2.29	49.283965866742	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	10.330263587789	1 Cum
iii)	BRM045 : Granite Stone broken metal 40mm. size (Hand broken)	0.96	20.660527175578	1 Cum.
4	Masonry Brick Work (AR0603b) :.Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in foundation and plinth - Brickwork with Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in foundation and plinth having crushing strength not less than 75.00 Kg/cm ² with dimensional tolerance ±8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	-	12.59203851	Cum
i)	BRM340 : Cement	0.672	8.46184987872	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.28	3.5257707828	1 Cum
iii)	BRM005 : Fly ash bricks of 25 Cm. x 12 Cm. x 8 Cm. size having crushing strength not less than 75 Kg./Cm ² with dimensional tolerance ± 2 %	350	4407.2134785	1000 Nos
5	Masonry Brick Work (AR0603ci) :.Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure - Brickwork with Flyash Bricks of size (23cm x 11cm x 8cm) in cement mortar (1:6) in superstructure having crushing strength not less than 75.00 Kg/cm ² with dimensional tolerance ±8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	-	11.60669386496	Cum
i)	BRMMR0025 : SCAFFOLDING CHARGES FOR BRICK MASONRY WORK	1	11.60669386496	1 Cum
ii)	BRM006 : Fly ash bricks of 23 Cm. x 11 Cm. x 8 Cm. size having crushing strength not less than 75 Kg./Cm ² with dimensional tolerance ± 2 %	400	4642.677545984	1000 Nos
iii)	BRM340 : Cement	0.672	7.7996982772531	1 Qntl.
iv)	BRM028 : Screened and washed sharp sand for mortar	0.28	3.2498742821888	1 Cum
6	R.C.C. Work (AR0404Aa) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC foundation, footing bases of column, mass concrete, pre-cast slabs etc.)	-	5.6704392	Cum
i)	BRM340 : Cement	3.4733	19.69513647336	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	2.55169764	1 Cum

iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	2.041358112	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	3.062037168	1 Cum.
v)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.004005	0.022710108996	1Cum.
vi)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.189	1.0717130088	1Mtr.
7	R.C.C. Work (AR0404Ab) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC Plinth band)	-	3.14921822392	Cum
i)	BRM340 : Cement	3.4733	10.938179657141	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	1.417148200764	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	1.1337185606112	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	1.7005778409168	1 Cum.
v)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.01335	0.042042063289332	1Cum.
vi)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.63	1.9840074810696	1Mtr.
8	R.C.C. Work (AR0404Ac) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge. (RCC Beams, Column, Girder & Bressmer etc)	-	3.5930514996	Cum
i)	BRM340 : Cement	3.4733	12.479745773561	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	1.61687317482	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	1.293498539856	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	1.940247809784	1 Cum.
v)	BRM084 : Sal bullahs 75mm. to 120mm. mean dia up to 5.5m. long.	4.4196	15.879850407632	1Mtr
vi)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.041529	0.14921583572689	1Cum.

9	R.C.C. Work (AR0404Ad) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC Lintels)	-	2.8603348289683	Cum
i)	BRM340 : Cement	3.4733	9.9348009614556	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	1.2871506730357	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	1.0297205384286	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	1.5445808076429	1 Cum.
v)	BRM094 : Non-sal bullahs 125mm. mean dia of any length.	3.7695	10.782032137796	1Mtr.
vi)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.0741335	0.21204663204332	1Cum.
10	R.C.C. Work (AR0409) :.Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position - Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position including cost of binding wire 18 to 20 gauge with cost of steel rod and as per drawing, design, and direction of Engineer-in-charge.	-	14.79	Qntl
i)	BRM162 : Binding Wire.	0.8	11.832	1 Kg.
ii)	BRM341 : Steel	1.05	15.5295	1 Qntl.

Sl.No.	Material Name	Qty	Unit	Rate	Amount
1	BRM029	21.52138247456	1 Cum	413.05	8889.407031117
2	BRM340	118.59337688823	1 Qntl.	617.102	73184.210064482
3	BRM028	23.978778341397	1 Cum	417.99	10022.889558921
4	BRM045	20.660527175578	1 Cum.	1388.87	28694.786378344
5	BRM005	4407.2134785	1000 Nos	6.30115	27770.51321005
6	BRMMR0025	11.60669386496	1 Cum	33	383.02089754368
7	BRM006	4642.677545984	1000 Nos	5.24692	24359.757669574
8	BRM060	5.4982957508958	1 Cum.	1996.51	10977.402449621
9	BRM052	8.2474436263437	1 Cum.	1981.51	16342.392020036
10	BRM104	0.42601464005554	1Cum.	58715.766	25013.775918075
11	BRM092	3.0557204898696	1Mtr.	371.786	1136.0740980467
12	BRM084	15.879850407632	1Mtr	392.846	6238.3357132367
13	BRM094	10.782032137796	1Mtr.	382.786	4127.2109538984
14	BRM162	11.832	1 Kg.	90.1	1066.0632
15	BRM341	15.5295	1 Qntl.	5296.852	82257.463134

