

BILLING DPR							
State	Odisha	District	Dhenkanal	Block	Bhuban	Gram Panchayat	Dhalapada
Work Code	OD/352/3349/117243/402527/00057316 (Development of Aurobindo Purnanga Sikshya Kendra, Laxmidharpur, Anal)						
Project Category	Building						
Financial Year	2025-26		Execution Level		PS		
Executing Agency	Panchayat Samiti, Bhuban		Bill Status		1st Bill		
Proposal Date	-		Date of Commencement		23-10-2025		
Date of Completion	-		Scheme Name		Chief Minister Special Assistant		
Scheme Component Name	Special Problem Fund (SPF) 16 th Phase		Project Sub-Category		Office Building		
Project Type	New Work		Name of Executant				

Administrative Approval Details

Approval No.	OD/352/3349/117243/402527/00057316/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/352/3349/117243/402527/00057316/TS
Fund Sanction No.	2662
Fund Sanction Amount (in Rs.)	700000

MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	42.706125	Cum
2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	27.59475	Cum
i)	BRM029 : Sand for filling and road blinding	1	27.59475	1 Cum

3	Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	9.93475	Cum
i)	BRM340 : Cement	2.29	22.7505775	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	4.76868	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	9.53736	1 Cum.
4	R.C.C. Work (AR0409) :.Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position - Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position including cost of binding wire 18 to 20 gauge with cost of steel rod and as per drawing, design, and direction of Engineer-in-charge.	-	14	Qntl
i)	BRM162 : Binding Wire.	0.8	11.2	1 Kg.
ii)	BRM341 : Steel	1.05	14.7	1 Qntl.
5	R.C.C. Work (AR0404Aa) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC foundation, footing bases of column, mass concrete, pre-cast slabs etc.)	-	7.047	Cum
i)	BRM340 : Cement	3.4733	24.4763451	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	3.17115	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	2.53692	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	3.80538	1 Cum.
v)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.004005	0.028223235	1Cum.
vi)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.189	1.331883	1Mtr.
6	R.C.C. Work (AR0404Ab) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC Plinth band)	-	3.015	Cum
i)	BRM340 : Cement	3.4733	10.4719995	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	1.35675	1 Cum

iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	1.0854	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	1.6281	1 Cum.
v)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.01335	0.04025025	1Cum.
vi)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.63	1.89945	1Mtr.
7	R.C.C. Work (AR0404Ac) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge. (RCC Beams, Column, Girder & Bressmer etc)	-	5.5925	Cum
i)	BRM340 : Cement	3.4733	19.42443025	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	2.516625	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	2.0133	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	3.01995	1 Cum.
v)	BRM084 : Sal bullahs 75mm. to 120mm. mean dia up to 5.5m. long.	4.4196	24.716613	1Mtr
vi)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.041529	0.2322509325	1Cum.
8	R.C.C. Work (AR0404Ad) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC Lintels)	-	1.254375	Cum
i)	BRM340 : Cement	3.4733	4.3568206875	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	0.56446875	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	0.451575	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	0.6773625	1 Cum.
v)	BRM094 : Non-sal bullahs 125mm. mean dia of any length.	3.7695	4.7283665625	1Mtr.
vi)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.0741335	0.0929912090625	1Cum.

9	R.C.C. Work (AR0404Ag) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC Roof slab, landing, balcony, sun shade)	-	5.2195	Cum
i)	BRM340 : Cement	3.4733	18.12888935	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	2.348775	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	1.87902	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	2.81853	1 Cum.
v)	BRM084 : Sal bullahs 75mm. to 120mm. mean dia up to 5.5m. long.	6.2216	32.4736412	1Mtr
vi)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.0502172	0.2621086754	1Cum.
10	Masonry Brick Work (AR0603bi) :.Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure - Brickwork with Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure having crushing strength not less than 75.00 Kg/cm2 with dimensional tolerance ±8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	-	15.991875	Cum
i)	BRMMR0025 : SCAFFOLDING CHARGES FOR BRICK MASONRY WORK	1	15.991875	1 Cum
ii)	BRM340 : Cement	0.672	10.74654	1 Qntl.
iii)	BRM028 : Screened and washed sharp sand for mortar	0.28	4.477725	1 Cum
iv)	BRM005 : Fly ash bricks of 25 Cm. x 12 Cm. x 8 Cm. size having crushing strength not less than 75 Kg./Cm2 with dimensional tolerance ± 2 %	350	5597.15625	1000 Nos
11	Masonry Stone Work (AR0717) :.Laterite stone masonry - Laterite stone masonry in cement mortar (1:6) in foundation and plinth cost conveyance, royalty, taxes of all materials, labor, required for the work, etc. complete and as per direction of the Engineer-in-charge.	-	10.594125	Cum
i)	BRM340 : Cement	0.572	6.0598395	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.24	2.54259	1 Cum
iii)	BRM079 : Laterite Stone rough dressed	1	10.594125	1 Cum.

Sl.No.	Material Name	Qty	Unit	Rate	Amount
1	BRM029	27.59475	1 Cum	347.95	9601.5932625
2	BRM340	116.4154418875	1 Qntl.	581.502	67695.812288465
3	BRM028	21.74676375	1 Cum	483.09	10505.644099987
4	BRM044	9.53736	1 Cum.	1949.16	18589.8406176
5	BRM162	11.2	1 Kg.	90.1	1009.12

6	BRM341	14.7	1 Qntl.	6465.102	95036.9994
7	BRM060	7.966215	1 Cum.	2355.91	18767.68558065
8	BRM052	11.9493225	1 Cum.	2336.2	27916.0072245
9	BRM104	0.6558243019625	1Cum.	58573.086	38413.653239739
10	BRM092	3.231333	1Mtr.	371.786	1201.364370738
11	BRM084	57.1902542	1Mtr	392.846	22466.962601453
12	BRM094	4.7283665625	1Mtr.	382.786	1809.9525229931
13	BRMMR0025	15.991875	1 Cum	33	527.731875
14	BRM005	5597.15625	1000 Nos	6.43005	35989.994545312
15	BRM079	10.594125	1 Cum.	1090.31	11550.88042875
Total:					361083.24205769