

BILLING DPR							
State	Odisha	District	Jharsuguda	Block	Jharsuguda	Gram Panchayat	Chandinimal

Work Code	OD/357/3404/118516/381090/00057584 (Provision of Facility Centre at Chandinimal GP Hqrs)
Project Category	Building

Financial Year	2023-24	Execution Level	PS
Executing Agency	Panchayat Samiti, Jharsuguda	Bill Status	Final Bill
Proposal Date	-	Date of Commencement	22-10-2025
Date of Completion	28-01-2026	Scheme Name	5th SFC Grant in Aid
Scheme Component Name	Provision of Facilities at GP Head Quarter	Project Sub-Category	GP Facility Centre
Project Type	New Work	Name of Executant	

Administrative Approval Details

Approval No.	OD/357/3404/118516/381090/00057584/AS
--------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/357/3404/118516/381090/00057584/TS
Fund Sanction No.	
Fund Sanction Amount (in Rs.)	1000000

MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	28.4688	Cum
2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	20.1138	Cum
i)	BRM029 : Sand for filling and road blinding	1	20.1138	1 Cum

3	Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	9.4358	Cum
i)	BRM340 : Cement	2.29	21.607982	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	4.529184	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	9.058368	1 Cum.
4	Masonry Brick Work (AR0603c) :.Flyash Bricks of size (23cm x 11cm x 8cm) in cement mortar (1:6) in foundation and plinth - Brickwork with Flyash Bricks of size (23cm x 11cm x 8cm) in cement mortar (1:6) in foundation and plinth having crushing strength not less than 75.00 Kg/cm2 with dimensional tolerance ± 8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	-	13.23282	Cum
i)	BRM006 : Fly ash bricks of 23 Cm. x 11 Cm. x 8 Cm. size having crushing strength not less than 75 Kg./Cm2 with dimensional tolerance ± 2 %	400	5293.128	1000 Nos
ii)	BRM340 : Cement	0.672	8.89245504	1 Qntl.
iii)	BRM028 : Screened and washed sharp sand for mortar	0.28	3.7051896	1 Cum
5	Masonry Brick Work (AR0603ci) :.Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure - Brickwork with Flyash Bricks of size (23cm x 11cm x 8cm) in cement mortar (1:6) in superstructure having crushing strength not less than 75.00 Kg/cm2 with dimensional tolerance ± 8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	-	26.34006	Cum
i)	BRMMR0025 : SCAFFOLDING CHARGES FOR BRICK MASONRY WORK	1	26.34006	1 Cum
ii)	BRM006 : Fly ash bricks of 23 Cm. x 11 Cm. x 8 Cm. size having crushing strength not less than 75 Kg./Cm2 with dimensional tolerance ± 2 %	400	10536.024	1000 Nos
iii)	BRM340 : Cement	0.672	17.70052032	1 Qntl.
iv)	BRM028 : Screened and washed sharp sand for mortar	0.28	7.3752168	1 Cum
6	R.C.C. Work (AR0404Aa) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC foundation, footing bases of column, mass concrete, pre-cast slabs etc.)	-	4.4145	Cum
i)	BRM340 : Cement	3.4733	15.33288285	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	1.986525	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	1.58922	1 Cum.

iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	2.38383	1 Cum.
v)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.004005	0.0176800725	1Cum.
vi)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.189	0.8343405	1Mtr.
7	R.C.C. Work (AR0404Ab) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC Plinth band)	-	2.8911	Cum
i)	BRM340 : Cement	3.4733	10.04165763	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	1.300995	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	1.040796	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	1.561194	1 Cum.
v)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.01335	0.038596185	1Cum.
vi)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.63	1.821393	1Mtr.
8	R.C.C. Work (AR0404Ac) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge. (RCC Beams, Column, Girder & Bressmer etc)	-	5.863	Cum
i)	BRM340 : Cement	3.4733	20.3639579	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	2.63835	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	2.11068	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	3.16602	1 Cum.
v)	BRM084 : Sal bullahs 75mm. to 120mm. mean dia up to 5.5m. long.	4.4196	25.9121148	1Mtr
vi)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.041529	0.243484527	1Cum.

9	R.C.C. Work (AR0404Ad) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC Lintels)	-	1.45314	Cum
i)	BRM340 : Cement	3.4733	5.047191162	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	0.653913	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	0.5231304	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	0.7846956	1 Cum.
v)	BRM094 : Non-sal bullahs 125mm. mean dia of any length.	3.7695	5.47761123	1Mtr.
vi)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.0741335	0.10772635419	1Cum.
10	R.C.C. Work (AR0404Ag) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC Roof slab, landing, balcony, sun shade)	-	8.62848	Cum
i)	BRM340 : Cement	3.4733	29.969299584	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	3.882816	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	3.1062528	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	4.6593792	1 Cum.
v)	BRM084 : Sal bullahs 75mm. to 120mm. mean dia up to 5.5m. long.	6.2216	53.682951168	1Mtr
vi)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.0502172	0.433298105856	1Cum.
11	R.C.C. Work (AR0409) :.Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position - Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position including cost of binding wire 18 to 20 gauge with cost of steel rod and as per drawing, design, and direction of Engineer-in-charge.	-	21	Qntl
i)	BRM162 : Binding Wire.	0.8	16.8	1 Kg.
ii)	BRM341 : Steel	1.05	22.05	1 Qntl.

12	Plastering (AR1027) :.6mm thick cement Plaster in CM (1:4) over R.C.C. surfaces including chipping (Inside) - 6mm thick cement Plaster in CM (1:4) over R.C.C. surfaces in inside including chipping with proper level and line, curing for the proper period with cost conveyance, royalty, taxes of all materials, labor, and T & P required for the work, etc comp. and as per the direction of the Engineer-in-charge.	-	60.77	Sqm
i)	BRM340 : Cement	0.0372	2.260644	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.0075	0.455775	1 Cum
13	Plastering (AR1004) :.12mm thick cement plaster (1:6) over Brick work in inside - 12mm thick cement plaster (1:6) over Brick work in inside including racking out joints finishing smooth with proper plumb and line curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc. comp.and as per direction of Engineer-in-charge.	-	111.01275	Sqm
i)	BRM340 : Cement	0.0358	3.97425645	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.015	1.66519125	1 Cum
14	Plastering (AR1014) :.16mm thick cement Plaster in CM (1:6) over brick work in inside. - 16mm thick cement Plaster in CM (1:6) over brick work in inside including racking out joints finishing smooth with proper plumb and line, curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc comp.and as per direction of Engineer-in-charge.	-	127.18125	Sqm
i)	BRM340 : Cement	0.043	5.46879375	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.018	2.2892625	1 Cum
15	Other Building Items. (AR1901B) :.Vitrified Tile 600mmx600mm Plain Ivory - Supplying, fitting & fixing Vitrified Tile 600mmx600mm Plain Ivory in floors of size 600mm x 600 mm of approved make conforming IS:13755 laid on 20 mm thick cement mortar(1:4)and filling joints with white cement of approved quality including cost of all materials, taxes, labour, T&P , etc. required for the work all complete as per direction of Engineer-in-charge(for new work only)	-	40.43	Sqm
i)	BRM174 : White Cement.	0.0076	0.307268	1Qntl
ii)	BRM340 : Cement	0.1074	4.342182	1 Qntl.
iii)	BRM028 : Screened and washed sharp sand for mortar	0.021	0.84903	1 Cum
iv)	BRM131 : Tiles up to Polished Vitrified floor tiles of premium grade having thickness 8 mm to 10mm confirming to IS 15622:2006 (Group-B la) of sizes Vitrified Tile 600mmx600mm Plain (Ivory)	1	40.43	1 Sqm.
16	Flooring (AR0817ad) :.Fixing Vitrified Tile 600mm x 1200mm size of approved shade and make (Single Charge) in dados skirting and risers of steps on 12mm thick cement plaster (1:3) - Fixing Vitrified Tile 600mm x 1200mm size of approved shade and make (Single Charge) in dados skirting and risers of steps on 12mm thick cement plaster (1:3) jointed with neat cement slurry mixed with pigments to match the shade of the Vitrified tiles including rubbing and polishing complete including cost of precast tiles.	-	4.1475	Sqm
i)	BRMM332 : Vitrified Floor Tile 600mm x 1200mm size of approved shade and make (Single Charge) (New miscellaneous Materials)	1	4.1475	1 Sqm.
ii)	BRMMR0027 : Wax Polish	1	4.1475	1 Sqm
iii)	CON026 : cement (Other way)	0.1375	0.57028125	1000 kg
iv)	BRM340 : Cement	0.1375	0.57028125	1 Qntl.

v)	BRM028 : Screened and washed sharp sand for mortar	0.015	0.0622125	1 Cum
17	Flooring (AR0816) :.Fixing ceramic Tiles (30cmx30cm / 40cmx40cm special plain/printed series ceramic floor tiles of premium grade having thickness 7mm to 8mm confirming to IS 13755) in floor - Fixing ceramic Tiles (30cmx30cm / 40cmx40cm special plain/printed series ceramic floor tiles of premium grade having thickness 7mm to 8mm confirming to IS 13755) in floor , treads or steps and landing on a 25mm thick bed of cement mortar 1:1 (1cement: 1sand) jointed with neat cement slurry mixed with pigment to match the shades of the ceramic tiles including rubbing and polishing, cost of precast tiles complete as per direction of Enginer-in-charge.	-	12.96	Sqm
i)	BRMMR0027 : Wax Polish	1	12.96	1 Sqm
ii)	BRM130 : Tiles up to 30cm x 30cm / 40cm x 40cm special plain / printed series ceramic floor tiles of premium grade having thickness 7mm to 8mm confirming to IS 13755	1	12.96	1 Sqm.
iii)	BRM340 : Cement	0.2737	3.547152	1 Qntl.
iv)	BRM028 : Screened and washed sharp sand for mortar	0.013	0.16848	1 Cum
18	Flooring (AR0817a) :.Fixing ceramic Tiles (30cmx30cm / 40cmx40cm special plain/printed series ceramic floor tiles of premium grade having thickness 7mm to 8mm confirming to IS 13755) - Fixing ceramic Tiles (30cmx30cm / 40cmx40cm special plain/printed series ceramic floor tiles of premium grade having thickness 7mm to 8mm confirming to IS 13755) in dados skirting and risers of steps on 12mm thick cement plaster (1:3) jointed with neat cement slurry mixed with pigments to match the shade of the ceramic tiles including rubbing and polishing, cost of precast tiles complete as per direction of Engineer-in-charge	-	24.12	Sqm
i)	BRMMR0027 : Wax Polish	1	24.12	1 Sqm
ii)	BRM130 : Tiles up to 30cm x 30cm / 40cm x 40cm special plain / printed series ceramic floor tiles of premium grade having thickness 7mm to 8mm confirming to IS 13755	1	24.12	1 Sqm.
iii)	BRM340 : Cement	0.1375	3.3165	1 Qntl.
iv)	BRM028 : Screened and washed sharp sand for mortar	0.015	0.3618	1 Cum
19	Painting(AR0918ca) :.Finishing wall two coats with weather coat with one coat oilbound Primer - Finishing wall surface two coats with weather coat with one coat oilbound Primer including all costs of labour, Paint, Primer, Brushes and putty required for the work etc. complete and as per direction of Engineer-in-charge.(Outside)	-	111.0128	Sqm
i)	BRM255 : Weather Coat (I.S.I.)	0.125	13.8766	1 Ltr
ii)	BRM252 : Wall cement primer (I.S.I.) Oil bound	0.084	9.3250752	1 Ltr
20	Painting(AR0922bk) :.Finishing wall two coats with distemper of approved shades with one coat waterbound Primer on new work (Inside)(For repair and maintenance) - Finishing wall two coats with distemper of approved shades with one coat water bound Primer on new work to give an even shade including all costs of labor, Paint, Primer, Brushes and putty required for the work, etc. complete and as per direction of the Engineer-in-charge.(Inside)(For repair and maintenance).	-	187.9513	Sqm
i)	BRM142 : Distemper	0.25	46.987825	1 Kg.
ii)	BRM253 : Wall cement primer (I.S.I.) Water bound	0.084	15.7879092	1 Ltr

21	Iron Work(AR1704) :.Iron Doors and windows fixing - Supplying, fitting & fixing of Mild steel and put up for frames & shutters of Doors and windows fixing in position with cost, conveyance, taxes of all materials, labours and T & P required for the work etc. as per direction of Engineer-in-charge.	-	2	Qntl
i)	BRM341 : Steel	1	2	1 Qntl.

Sl.No.	Material Name	Qty	Unit	Rate	Amount
1	BRM029	20.1138	1 Cum	472.21	9497.937498
2	BRM340	152.435755936	1 Qntl.	564.582	86062.483957859
3	BRM028	31.92394065	1 Cum	480.21	15330.195539536
4	BRM044	9.058368	1 Cum.	1596.76	14464.03968768
5	BRM006	15829.152	1000 Nos	5.646748	89383.232397696
6	BRMMR0025	26.34006	1 Cum	33	869.22198
7	BRM060	8.3700792	1 Cum.	2020.18	16909.066598256
8	BRM052	12.5551188	1 Cum.	1983.8	24906.84467544
9	BRM104	0.840785244546	1Cum.	58573.086	49247.386436324
10	BRM092	2.6557335	1Mtr.	229.106	608.444479251
11	BRM084	79.595065968	1Mtr	250.166	19911.979272951
12	BRM094	5.47761123	1Mtr.	240.106	1315.2073219904
13	BRM162	16.8	1 Kg.	90.1	1513.68
14	BRM341	24.05	1 Qntl.	6543.652	157374.8306
15	BRM174	0.307268	1Qntl	2047.912	629.257824416
16	BRM131	40.43	1 Sqm.	662.3175001	26777.496529043
17	BRMM332	4.1475	1 Sqm.	611.26	2535.20085
18	BRMMR0027	41.2275	1 Sqm	8.5	350.43375
19	CON026	0.57028125	1000 kg	0	0
20	BRM130	37.08	1 Sqm.	461.3175001	17105.652903708
21	BRM255	13.8766	1 Ltr	195.09732	2707.287470712
22	BRM252	9.3250752	1 Ltr	125.80732	1173.1627197105
23	BRM142	46.987825	1 Kg.	70.40732	3308.286830879
24	BRM253	15.7879092	1 Ltr	159.33732	2515.6031403313

Total: 544496.93246378