

BILLING DPR							
State	Odisha	District	Khordha	Block	Balianta	Gram Panchayat	Jhinti Sasan
Work Code	OD/362/3456/119542/407665/00061609 (PRESERVATION & DEVELOPMENT OF BRAMHANSUANLO POKHARI ,JHITISASAN GP)						
Project Category	Water Body						
Financial Year	2022-23		Execution Level		PS		
Executing Agency	Panchayat Samiti, Balianta		Bill Status		Final Bill		
Proposal Date	22-11-2022		Date of Commencement		06-11-2025		
Date of Completion	02-12-2025		Scheme Name		5th SFC Grant in Aid		
Scheme Component Name	Preservation and Development of Water Bodies		Project Sub-Category		Tank		
Project Type	New Work		Name of Executant				

Administrative Approval Details

Approval No.	OD/362/3456/119542/407665/00061609/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/362/3456/119542/407665/00061609/TS
Fund Sanction No.	
Fund Sanction Amount (in Rs.)	663375

MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Special items for irrigation works(AR0201) :.Excavation of any approved type of soil in an approved borrow area by mechanical means loading into and transportation by mechanical means and unloading the soil within an initial lead of 1km - Excavation of any approved type of soil in an approved borrow area by mechanical means loading into and transportation by mechanical means and unloading the soil within an initial lead of 1km on a properly prepared and scientifically approved surface including spreading and leveling the earth in 22.5 cm layers to make ready for watering and compaction with sheep foot rollers and dozers but excluding watering and compaction in dams and dykes for all heights including construction, maintenance, watering and lighting of haul road and borrow area, etc. complete as per the direction of Engineer-in charge. (measurement of the fill to be taken on the finished compacted section under OMC condition).	-	9920.925	Cum
i)	BRMMR0101 : Cost of mechanical excavation per cum without supervision charge for item AR0201	1	9920.925	Cum
ii)	BRMMR0103 : cost of transportation of loose earth within the initial lead of 1 km, excluding supervision charges- AR0201	1	9920.925	Cum

iii)	BRMMR0060 : Add construction and maintenance of haul road (L.S.)	1	9920.925	Cum
iv)	BRMMR0106 : Add for spreading of earth - AR0201	1	9920.925	Cum
2	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	10.62675	Cum
3	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	3.996	Cum
i)	BRM029 : Sand for filling and road blinding	1	3.996	1 Cum
4	Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	12.24725	Cum
i)	BRM340 : Cement	2.29	28.0462025	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	5.87868	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	11.75736	1 Cum.
5	Concrete (AR0307) :.Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge.	-	1.49825	Cum
i)	BRM340 : Cement	3.23	4.8393475	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	0.6742125	1 Cum
iii)	BRM056 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	1.348425	1 Cum.
6	R.C.C. Work (AR0410c) :.R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	15.772	Sqm
i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.04211124	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.126	1.987272	1Mtr.

SI.No.	Material Name	Qty	Unit	Rate	Amount
1	BRMMR0101	9920.925	Cum	21.51	213399.09675
2	BRMMR0103	9920.925	Cum	28.99	287607.61575
3	BRMMR0060	9920.925	Cum	1.5	14881.3875

4	BRMMR0106	9920.925	Cum	4	39683.7
5	BRM029	3.996	1 Cum	475.42	1899.77832
6	BRM340	32.88555	1 Qntl.	569.387	18724.60465785
7	BRM028	6.5528925	1 Cum	481.81	3157.249135425
8	BRM044	11.75736	1 Cum.	1995.16	23457.8143776
9	BRM056	1.348425	1 Cum.	2372.62	3199.3001235
10	BRM104	0.04211124	1Cum.	58573.086	2466.5852820866
11	BRM092	1.987272	1Mtr.	229.106	455.295938832
Total: 608932.42783529					