

BILLING DPR							
State	Odisha	District	Cuttack	Block	Kantapada	Gram Panchayat	Brahmanbati
Work Code	OD/350/3338/116975/400218/00062168 (Development of Rural Haat at Badbil Haat ,Brahmanbati)						
Project Category	Other Infrastructure						
Financial Year	2024-25		Execution Level		PS		
Executing Agency	Panchayat Samiti, Kantapada		Bill Status		1st Bill		
Proposal Date	12-10-2024		Date of Commencement		06-11-2025		
Date of Completion	-		Scheme Name		5th SFC Grant in Aid		
Scheme Component Name	Development of Rural Haat		Project Sub-Category		Rural Haat		
Project Type	New Work		Name of Executant				

Administrative Approval Details

Approval No.	OD/350/3338/116975/400218/00062168/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/350/3338/116975/400218/00062168/TS
Fund Sanction No.	29137
Fund Sanction Amount (in Rs.)	1000000

MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	34.360737792	Cum
2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	35.151342848	Cum
i)	BRM029 : Sand for filling and road blinding	1	35.151342848	1 Cum

3	Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	9.84022392064	Cum
i)	BRM340 : Cement	2.29	22.534112778266	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	4.7233074819072	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	9.4466149638144	1 Cum.
4	Masonry Brick Work (AR0603c) :.Flyash Bricks of size (23cm x 11cm x 8cm) in cement mortar (1:6) in foundation and plinth - Brickwork with Flyash Bricks of size (23cm x 11cm x 8cm) in cement mortar (1:6) in foundation and plinth having crushing strength not less than 75.00 Kg/cm2 with dimensional tolerance ± 8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	-	12.774818725094	Cum
i)	BRM006 : Fly ash bricks of 23 Cm. x 11 Cm. x 8 Cm. size having crushing strength not less than 75 Kg./Cm2 with dimensional tolerance ± 2 %	400	5109.9274900376	1000 Nos
ii)	BRM340 : Cement	0.672	8.5846781832632	1 Qntl.
iii)	BRM028 : Screened and washed sharp sand for mortar	0.28	3.5769492430263	1 Cum
5	R.C.C. Work (AR0404Aa) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC foundation, footing bases of column, mass concrete, pre-cast slabs etc.)	-	6.84410543136	Cum
i)	BRM340 : Cement	3.4733	23.771631394743	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	3.079847444112	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	2.4638779552896	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	3.6958169329344	1 Cum.
v)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.004005	0.027410642252597	1Cum.
vi)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.189	1.293535926527	1Mtr.

6	R.C.C. Work (AR0404Ab) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC Plinth band)	-	3.3560605831808	Cum
i)	BRM340 : Cement	3.4733	11.656605223562	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	1.5102272624314	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	1.2081818099451	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	1.8122727149176	1 Cum.
v)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.01335	0.044803408785464	1Cum.
vi)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.63	2.1143181674039	1Mtr.
7	R.C.C. Work (AR0404Ac) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge. (RCC Beams, Column, Girder & Bressmer etc)	-	5.5528901600384	Cum
i)	BRM340 : Cement	3.4733	19.286853392861	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	2.4988005720173	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	1.9990404576138	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	2.9985606864207	1 Cum.
v)	BRM084 : Sal bullahs 75mm. to 120mm. mean dia up to 5.5m. long.	4.4196	24.541553351306	1Mtr
vi)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.041529	0.23060597545623	1Cum.

8	R.C.C. Work (AR0404Ag) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC Roof slab, landing, balcony, sun shade)	-	9.5144448	Cum
i)	BRM340 : Cement	3.4733	33.04652112384	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	4.28150016	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	3.425200128	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	5.137800192	1 Cum.
v)	BRM084 : Sal bullahs 75mm. to 120mm. mean dia up to 5.5m. long.	6.2216	59.19506976768	1Mtr
vi)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.0502172	0.47778877741056	1Cum.
9	R.C.C. Work (AR0409) :.Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position - Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position including cost of binding wire 18 to 20 gauge with cost of steel rod and as per drawing, design, and direction of Engineer-in-charge.	-	19.789969	Qntl
i)	BRM162 : Binding Wire.	0.8	15.8319752	1 Kg.
ii)	BRM341 : Steel	1.05	20.77946745	1 Qntl.
10	Plastering (AR1004i) :.12mm thick cement plaster (1:6) over Brick work in outside. - 12mm thick cement plaster (1:6) over Brick work in outside including racking out joints finishing smooth with proper plumb and line curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc. comp.and as per direction of Engineer-in-charge.	-	18.673503	Sqm
i)	BRM340 : Cement	0.0358	0.6685114074	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.015	0.280102545	1 Cum
11	Plastering (AR1027) :.6mm thick cement Plaster in CM (1:4) over R.C.C. surfaces including chipping (Inside) - 6mm thick cement Plaster in CM (1:4) over R.C.C. surfaces in inside including chipping with proper level and line, curing for the proper period with cost conveyance, royalty, taxes of all materials, labor, and T & P required for the work, etc comp. and as per the direction of the Engineer-in-charge.	-	153.6409003728	Sqm
i)	BRM340 : Cement	0.0372	5.7154414938682	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.0075	1.152306752796	1 Cum

12	Plastering (AR1017i) :.20mm thick cement Plaster in CM (1:4) over masonry work in outside - 20mm thick cement Plaster in CM (1:4) over stone work in outside including racking out joints finishing smooth with proper plumb and line, curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc comp.and as per direction of Engineer-in-charge.	-	83.241088	Sqm
i)	BRM340 : Cement	0.0744	6.1931369472	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.021	1.748062848	1 Cum
13	Painting(AR0901d) :.Priming one coat with inner surface primer of approved quality water-bound primer over plastering surfaces (Inner surface) - Priming one coat with inner surface primer of approved quality water-bound primer over plastering surfaces including cost conveyance, taxes of all materials, labor and T&P required for the work complete as per direction of the Engineer-in-charge.	-	153.64112334	Sqm
i)	BRM253 : Wall cement primer (I.S.I.) Water bound	0.084	12.90585436056	1 Ltr
14	Painting(AR0918cb) :.Finishing wall two coats with weather coat with one coat waterbound Primer - Finishing wall two coats with weather coat with one coat waterbound Primer including all costs of labour, Paint, Primer, Brushes and putty required for the work etc. complete and as per direction of Engineer-in-charge.(Outside)	-	103.844743728	Sqm
i)	BRM255 : Weather Coat (I.S.I.)	0.125	12.980592966	1 Ltr
ii)	BRM253 : Wall cement primer (I.S.I.) Water bound	0.090322580645161	9.3795252399484	1 Ltr
15	Flooring (AR0802i) :.2.5 cm thick A.S. flooring in C.C (1:2:4) with 12 mm size HG crusher broken chips - 2.5 cm thick A.S. flooring in C.C (1:2:4) with 12 mm size HG crusher broken chips including punning incl. cost, conveyance & royalty of materials as per direction of Engineer-in-charge.	-	60.5479694796	Sqm
i)	BRM340 : Cement	0.0858	5.1950157813497	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.012	0.7265756337552	1 Cum
iii)	BRM056 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.023	1.3926032980308	1 Cum.

Sl.No.	Material Name	Qty	Unit	Rate	Amount
1	BRM029	35.151342848	1 Cum	478.15	16807.614582771
2	BRM340	136.65250772635	1 Qntl.	569.712	77852.573481796
3	BRM028	23.577679943045	1 Cum	483.09	11390.141403686
4	BRM044	9.4466149638144	1 Cum.	2176.31	20558.762611899
5	BRM006	5109.9274900376	1000 Nos	5.32814	27226.409056769
6	BRM060	9.0963003508485	1 Cum.	2614.91	23786.006750437
7	BRM052	13.644450526273	1 Cum.	2556.21	34878.080879764
8	BRM104	0.78060880390486	1Cum.	58620.646	45759.79235819
9	BRM092	3.4078540939309	1Mtr.	276.666	942.8373607515
10	BRM084	83.736623118986	1Mtr	297.726	24930.569854723

11	BRM162	15.8319752	1 Kg.	90.1	1426.46096552
12	BRM341	20.77946745	1 Qntl.	6492.532	134911.35736208
13	BRM253	22.285379600508	1 Ltr	159.33732	3550.8926607277
14	BRM255	12.980592966	1 Ltr	195.09732	2532.4788996775
15	BRM056	1.3926032980308	1 Cum.	2604.91	3627.6062570734
					Total: 430181.58448587