

BILLING DPR

State	Odisha	District	Mayurbhanj	Block	Morada	Gram Panchayat	Ghalmuhan
--------------	--------	-----------------	------------	--------------	--------	-----------------------	-----------

Work Code	OD/365/3502/120282/389986/00062560 (CONST OF MARKET COMPLEX NEAR NEW HAT AT ANUA)
Project Category	Building

Financial Year	2023-24	Execution Level	PS
Executing Agency	Panchayat Samiti, Morada	Bill Status	1st Bill
Proposal Date	-	Date of Commencement	14-11-2025
Date of Completion	-	Scheme Name	5th SFC Grant in Aid
Scheme Component Name	Creation of Capital Asset for Revenue Generation	Project Sub-Category	Market Complex
Project Type	New Work	Name of Executant	

Administrative Approval Details

Approval No.	OD/365/3502/120282/389986/00062560/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/365/3502/120282/389986/00062560/TS
Fund Sanction No.	13761
Fund Sanction Amount (in Rs.)	1000000

MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	29.730374656	Cum
2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	60.59702604064	Cum
i)	BRM029 : Sand for filling and road blinding	1	60.59702604064	1 Cum

3	Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	4.32558375424	Cum
i)	BRM340 : Cement	2.29	9.9055867972096	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	2.0762802020352	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	4.1525604040704	1 Cum.
4	Masonry Brick Work (AR0603b) :.Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in foundation and plinth - Brickwork with Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in foundation and plinth having crushing strength not less than 75.00 Kg/cm ² with dimensional tolerance ± 8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	-	11.735245097404	Cum
i)	BRM340 : Cement	0.672	7.8860847054555	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.28	3.2858686272731	1 Cum
iii)	BRM005 : Fly ash bricks of 25 Cm. x 12 Cm. x 8 Cm. size having crushing strength not less than 75 Kg./Cm ² with dimensional tolerance ± 2 %	350	4107.3357840914	1000 Nos
5	Masonry Brick Work (AR0603bi) :.Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure - Brickwork with Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure having crushing strength not less than 75.00 Kg/cm ² with dimensional tolerance ± 8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	-	23.599501614894	Cum
i)	BRMMR0025 : SCAFFOLDING CHARGES FOR BRICK MASONRY WORK	1	23.599501614894	1 Cum
ii)	BRM340 : Cement	0.672	15.858865085209	1 Qntl.
iii)	BRM028 : Screened and washed sharp sand for mortar	0.28	6.6078604521703	1 Cum
iv)	BRM005 : Fly ash bricks of 25 Cm. x 12 Cm. x 8 Cm. size having crushing strength not less than 75 Kg./Cm ² with dimensional tolerance ± 2 %	350	8259.8255652129	1000 Nos
6	R.C.C. Work (AR0404Aa) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC foundation, footing bases of column, mass concrete, pre-cast slabs etc.)	-	4.66887964736	Cum
i)	BRM340 : Cement	3.4733	16.216419679175	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	2.100995841312	1 Cum

iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	1.6807966730496	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	2.5211950095744	1 Cum.
v)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.004005	0.018698862987677	1Cum.
vi)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.189	0.88241825335104	1Mtr.
7	R.C.C. Work (AR0404Ab) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC Plinth band)	-	2.4708127962432	Cum
i)	BRM340 : Cement	3.4733	8.5818740851915	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	1.1118657583094	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	0.88949260664755	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	1.3342389099713	1 Cum.
v)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.01335	0.032985350829847	1Cum.
vi)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.63	1.5566120616332	1Mtr.
8	R.C.C. Work (AR0404Ad) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC Lintels)	-	1.7355227231443	Cum
i)	BRM340 : Cement	3.4733	6.0279910742971	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	0.78098522541493	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	0.62478818033195	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	0.93718227049792	1 Cum.
v)	BRM094 : Non-sal bullahs 125mm. mean dia of any length.	3.7695	6.5420529048924	1Mtr.
vi)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.0741335	0.12866037379622	1Cum.

9	R.C.C. Work (AR0404Ac) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge. (RCC Beams, Column, Girder & Bressmer etc)	-	1.4694567054746	Cum
i)	BRM340 : Cement	3.4733	5.1038639751249	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	0.66125551746357	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	0.52900441397086	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	0.79350662095628	1 Cum.
v)	BRM084 : Sal bullahs 75mm. to 120mm. mean dia up to 5.5m. long.	4.4196	6.4944108555155	1Mtr
vi)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.041529	0.061025067521655	1Cum.
10	R.C.C. Work (AR0409) :.Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position - Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position including cost of binding wire 18 to 20 gauge with cost of steel rod and as per drawing, design, and direction of Engineer-in-charge.	-	9.13778	Qntl
i)	BRM162 : Binding Wire.	0.8	7.310224	1 Kg.
ii)	BRM341 : Steel	1.05	9.594669	1 Qntl.

Sl.No.	Material Name	Qty	Unit	Rate	Amount
1	BRM029	60.59702604064	1 Cum	531.74	32221.86262685
2	BRM340	69.580685401663	1 Qntl.	644.787	44864.721398082
3	BRM028	16.625111623979	1 Cum	538.16	8946.9700715603
4	BRM044	4.1525604040704	1 Cum.	1930.76	8017.597525763
5	BRM005	12367.161349304	1000 Nos	6.4531	79806.528903196
6	BRMMR0025	23.599501614894	1 Cum	33	778.7835532915
7	BRM060	3.724081874	1 Cum.	2315.51	8623.1488200656
8	BRM052	5.5861228109999	1 Cum.	1658.3	9263.4674574812
9	BRM104	0.2413696551354	1Cum.	58573.086	14137.765568036
10	BRM092	2.4390303149843	1Mtr.	229.106	558.79647934478
11	BRM094	6.5420529048924	1Mtr.	240.106	1570.7861547821
12	BRM084	6.4944108555155	1Mtr	250.166	1624.6807860809
13	BRM162	7.310224	1 Kg.	90	657.92016
14	BRM341	9.594669	1 Qntl.	6855.747	65778.623212743

