

BILLING DPR							
State	Odisha	District	Ganjam	Block	Bellaguntha	Gram Panchayat	Benipalli
Work Code	OD/354/3366/117619/410678/00064174 (CONSTRUCTION OF PAVER C.C.ROAD FROM CHANDRASEKHAR TO UP SCHOOL)						
Project Category	Road						
Financial Year	2022-23		Execution Level		PS		
Executing Agency	Panchayat Samiti, Bellaguntha		Bill Status		Final Bill		
Proposal Date	-		Date of Commencement		17-11-2025		
Date of Completion	09-01-2026		Scheme Name		5th SFC Grant in Aid		
Scheme Component Name	All Weather Connectivity		Project Sub-Category		Pavor Block		
Project Type	New Work		Name of Executant				

Administrative Approval Details

Approval No.	OD/354/3366/117619/410678/00064174/AS
--------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/354/3366/117619/410678/00064174/TS
Fund Sanction No.	9122
Fund Sanction Amount (in Rs.)	250000

MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	27.725262048	Cum
i)	BRM029 : Sand for filling and road blinding	1	27.725262048	1 Cum
2	Concrete (AR0307a) :.Cement concrete (1:2:4)with 12mm size hard granite(Hand broken)chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(hand broken) chips including hoisting and laying in position compacting to proper thickness and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaicon and direction of Engineer-in charge.	-	3.6245504	Cum
i)	BRM057 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve)(Hand broken)	0.9	3.26209536	1 Cum.

ii)	BRM340 : Cement	3.23	11.707297792	1 Qntl.
iii)	BRM028 : Screened and washed sharp sand for mortar	0.45	1.63104768	1 Cum
3	miscellaneous(ARM287) :.Supplying and fixing of 80mm thick cement concrete interlocking paver block of M-40 grade of approved make, design, colour and size made by Block making machine with proper compaction laid in required pattern etc. complete in all respect conforming to IRC - Supplying and fixing of 80mm thick cement concrete interlocking paver block of M-40 grade of approved make, design, colour and size made by Block making machine with proper compaction laid in required pattern etc. complete in all respect conforming to IRC SP-63:2018. (New miscellaneous items) and as directed by Engineer-in-Charge.	-	273.506432	Sqm
i)	BRM029 : Sand for filling and road blinding	0.03	8.20519296	1 Cum
ii)	BRMM287 : Supplying and fixing of 80mm thick cement concrete interlocking paver block of M-40 grade of approved make, design, colour and size made by Block making machine with proper compaction laid in required pattern etc. complete in all respect conforming to IRC SP-63:2018. (New miscellaneous items)	1	273.506432	1 Sqm

SI.No.	Material Name	Qty	Unit	Rate	Amount
1	BRM029	35.930455008	1 Cum	403.97	14514.825909582
2	BRM057	3.26209536	1 Cum.	1411.11	4603.1753834496
3	BRM340	11.707297792	1 Qntl.	598.962	7012.2265000919
4	BRM028	1.63104768	1 Cum	407.34	664.3909619712
5	BRMM287	273.506432	1 Sqm	608.4	166401.3132288
Total:					193195.93198389