

BILLING DPR							
State	Odisha	District	Balangir	Block	Saintala	Gram Panchayat	Talbahal
Work Code	OD/345/3295/275214/421056/00064562 (CONSTRUCTION OF MANDAP NEAR JADENBUDHI SALEDAMAK)						
Project Category	Religious Structures						
Financial Year	2023-24	Execution Level	PS				
Executing Agency	Panchayat Samiti, Saintala	Bill Status	Final Bill				
Proposal Date	-	Date of Commencement	24-11-2025				
Date of Completion	08-01-2026	Scheme Name	Chief Minister Special Assistant				
Scheme Component Name	Chief Minister Special Assistance (CM-SA)	Project Sub-Category	Religious Structures				
Project Type	New Work	Name of Executant					

Administrative Approval Details

Approval No.	OD/345/3295/275214/421056/00064562/AS
--------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/345/3295/275214/421056/00064562/TS
Fund Sanction No.	
Fund Sanction Amount (in Rs.)	400000

MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	17.7829504	Cum
2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	13.662289664	Cum
i)	BRM029 : Sand for filling and road blinding	1	13.662289664	1 Cum

3	Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	13.861639936	Cum
i)	BRM340 : Cement	2.29	31.74315545344	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	6.65358716928	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	13.30717433856	1 Cum.
4	Plastering (AR1004) :.12mm thick cement plaster (1:6) over Brick work in inside - 12mm thick cement plaster (1:6) over Brick work in inside including racking out joints finishing smooth with proper plumb and line curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc. comp.and as per direction of Engineer-in-charge.	-	26.0314206	Sqm
i)	BRM340 : Cement	0.0358	0.93192485748	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.015	0.390471309	1 Cum
5	Plastering (AR1014) :.16mm thick cement Plaster in CM (1:6) over brick work in inside. - 16mm thick cement Plaster in CM (1:6) over brick work in inside including racking out joints finishing smooth with proper plumb and line, curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc comp.and as per direction of Engineer-in-charge.	-	34.838625	Sqm
i)	BRM340 : Cement	0.043	1.498060875	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.018	0.62709525	1 Cum
6	Plastering (AR1017) :.20mm thick cement Plaster in CM (1:4) over masonry work in inside. - 20mm thick cement Plaster in CM (1:4) over stone work in inside including racking out joints finishing smooth with proper plumb and line, curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc comp.and as per direction of Engineer-in-charge.	-	16.72254	Sqm
i)	BRM340 : Cement	0.0744	1.244156976	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.021	0.35117334	1 Cum
7	Flooring (AR0817aa) :.Fixing Vitrified tiles of premium grade having thickness 8mm to 10mm confirming to IS 13756 of size 600mmx600mm plain (Ivory) in dados skirting and risers of steps on 12mm thick cement plaster (1:3) - Fixing Vitrified tiles of premium grade having thickness 8mm to 10mm confirming to IS 13756 of size 600mmx600mm plain (Ivory) in dados skirting and risers of steps on 12mm thick cement plaster (1:3) jointed with neat cement slurry mixed with pigments to match the shade of the Vitrified tiles including rubbing and polishing complete including cost of precast tiles.	-	1.153390745	Sqm
i)	BRM131 : Tiles up to Polished Vitrified floor tiles of premium grade having thickness 8 mm to 10mm confirming to IS 15622:2006 (Group-B Ia) of sizes Vitrified Tile 600mmx600mm Plain (Ivory)	1	1.153390745	1 Sqm.
ii)	BRMMR0027 : Wax Polish	1	1.153390745	1 Sqm

iii)	BRM340 : Cement	0.1375	0.1585912274375	1 Qntl.
iv)	BRM028 : Screened and washed sharp sand for mortar	0.015	0.017300861175	1 Cum
8	Flooring (AR0816) :.Fixing ceramic Tiles (30cmx30cm / 40cmx40cm special plain/printed series ceramic floor tiles of premium grade having thickness 7mm to 8mm confirming to IS 13755) in floor - Fixing ceramic Tiles (30cmx30cm / 40cmx40cm special plain/printed series ceramic floor tiles of premium grade having thickness 7mm to 8mm confirming to IS 13755) in floor , treads or steps and landing on a 25mm thick bed of cement mortar 1:1 (1cement: 1sand) jointed with neat cement slurry mixed with pigment to match the shades of the ceramic tiles including rubbing and polishing, cost of precast tiles complete as per direction of Engineer-in-charge.	-	13.43563186	Sqm
i)	BRMMR0027 : Wax Polish	1	13.43563186	1 Sqm
ii)	BRM130 : Tiles up to 30cm x 30cm / 40cm x 40cm special plain / printed series ceramic floor tiles of premium grade having thickness 7mm to 8mm confirming to IS 13755	1	13.43563186	1 Sqm.
iii)	BRM340 : Cement	0.2737	3.677332440082	1 Qntl.
iv)	BRM028 : Screened and washed sharp sand for mortar	0.013	0.17466321418	1 Cum
9	Painting(AR0901a) :.Priming one coat in inner surface with primer of approved quality over woodwork - Priming one coat in inner surface with primer of approved quality over woodwork including cost conveyance, taxes of all materials, labor and T&P required for the work complete as per direction of the Engineer-in-charge.	-	71.09	Sqm
i)	BRM138 : Wood Primer	0.075	5.33175	1 Litre
10	R.C.C. Work (AR0404Aa) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC foundation, footing bases of column, mass concrete, pre-cast slabs etc.)	-	2.256282624	Cum
i)	BRM340 : Cement	3.4733	7.8367464379392	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	1.0153271808	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	0.81226174464	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	1.21839261696	1 Cum.
v)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.004005	0.00903641190912	1Cum.
vi)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.189	0.426437415936	1Mtr.

11	R.C.C. Work (AR0404Ac) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge. (RCC Beams, Column, Girder & Bressmer etc)	-	1.515727512	Cum
i)	BRM340 : Cement	3.4733	5.2645763674296	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	0.6820773804	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	0.54566190432	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	0.81849285648	1 Cum.
v)	BRM084 : Sal bullahs 75mm. to 120mm. mean dia up to 5.5m. long.	4.4196	6.6989093120352	1Mtr
vi)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.041529	0.062946647845848	1Cum.
12	R.C.C. Work (AR0404Ag) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC Roof slab, landing, balcony, sun shade)	-	1.7882289415584	Cum
i)	BRM340 : Cement	3.4733	6.2110555827148	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	0.80470302370128	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	0.64376241896102	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	0.96564362844154	1 Cum.
v)	BRM084 : Sal bullahs 75mm. to 120mm. mean dia up to 5.5m. long.	6.2216	11.1256451828	1Mtr
vi)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.0502172	0.089799850404026	1Cum.

13	Masonry Brick Work (AR0603c) :.Flyash Bricks of size (23cm x 11cm x 8cm) in cement mortar (1:6) in foundation and plinth - Brickwork with Flyash Bricks of size (23cm x 11cm x 8cm) in cement mortar (1:6) in foundation and plinth having crushing strength not less than 75.00 Kg/cm2 with dimensional tolerance ± 8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	-	8.979752824	Cum
i)	BRM006 : Fly ash bricks of 23 Cm. x 11 Cm. x 8 Cm. size having crushing strength not less than 75 Kg./Cm2 with dimensional tolerance ± 2 %	400	3591.9011296	1000 Nos
ii)	BRM340 : Cement	0.672	6.034393897728	1 Qntl.
iii)	BRM028 : Screened and washed sharp sand for mortar	0.28	2.51433079072	1 Cum
14	Painting(AR0920) :.Finishing wall two coats with plastic emulsion paint of approved shades on new work (Inside) - Finishing wall two coats with plastic emulsion paint of approved shades on new work to give an even shade including all costs of labor, Paint and Brushes required for the work, etc. complete and as per direction of the Engineer-in-charge.(Inside)	-	35.42	Sqm
i)	BRM140 : Plastic Emulsion paint	0.125	4.4275	1 Litre
15	Other Building Items. (AR1911) :.Stainless steel of 304 grade in hand railing using 50mm dia of 2mm - Supplying, fitting and fixing of Stainless steel of 304 grade in hand railing using 50mm dia of 2mm thick circular pipe with Balustrade of size 32mm x 32mm x 2mm @ 0.90mtr. C/C and stainless square pipe bracing of size 32mm x 32mm x 2mm in 3 rows in staircase as per approved design and specification, buffing, polishing etc with cost,conveyance, taxes of all materials, labour,T&P etc. required for the complete in all respect. and as per direction of Engineer in Charge	-	13.414247570744	Rmt
i)	BRMMR0024 : Buffing, Polishing etc.	0.30674846625767	4.1147998683264	L.S.
ii)	BRMMR0023 : Fabrication	10.478527607362	140.56156350203	kg
iii)	BRMMR0022 : Stainless steel square pipe bracing of size 32mmx32mmx2mm in 3 rows	5.101226993865	68.429121810268	kg
iv)	BRMMR0021 : Balustrade of size 30mmx32mmx2mm	1.8773006134969	25.182575194157	kg
v)	BRMMR0020 : Railing 50mm outer dia of 2mm thick	3.5	46.949866497604	kg
16	Masonry Brick Work (AR0603ci) :.First floor - Brickwork with Flyash Bricks of size (23cm x 11cm x 8cm) in cement mortar (1:6) in superstructure having crushing strength not less than 75.00 Kg/cm2 with dimensional tolerance ± 8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	-	6.049955112	Cum
i)	BRMMR0025 : SCAFFOLDING CHARGES FOR BRICK MASONRY WORK	1	6.049955112	1 Cum
ii)	BRM006 : Fly ash bricks of 23 Cm. x 11 Cm. x 8 Cm. size having crushing strength not less than 75 Kg./Cm2 with dimensional tolerance ± 2 %	400	2419.9820448	1000 Nos
iii)	BRM340 : Cement	0.672	4.065569835264	1 Qntl.
iv)	BRM028 : Screened and washed sharp sand for mortar	0.28	1.69398743136	1 Cum

17	R.C.C. Work (AR0404Ab) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC Plinth band)	-	0.96056532128	Cum
i)	BRM340 : Cement	3.4733	3.3363315304018	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	0.432254394576	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	0.3458035156608	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	0.5187052734912	1 Cum.
v)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.01335	0.012823547039088	1Cum.
vi)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.63	0.6051561524064	1Mtr.
18	R.C.C. Work (AR0409) :.First floor - Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position including cost of binding wire 18 to 20 gauge with cost of steel rod and as per drawing, design, and direction of Engineer-in-charge.	-	9.5	Qntl
i)	BRM162 : Binding Wire.	0.8	7.6	1 Kg.
ii)	BRM341 : Steel	1.05	9.975	1 Qntl.

Sl.No.	Material Name	Qty	Unit	Rate	Amount
1	BRM029	13.662289664	1 Cum	413.05	5643.2087457152
2	BRM340	72.001895480917	1 Qntl.	572.212	41200.348616926
3	BRM028	15.356971345192	1 Cum	417.99	6419.0604525769
4	BRM044	13.30717433856	1 Cum.	1401.46	18649.472548518
5	BRM131	1.153390745	1 Sqm.	662.3175001	763.91087486688
6	BRMMR0027	14.589022605	1 Sqm	8.5	124.0066921425
7	BRM130	13.43563186	1 Sqm.	461.3175001	6198.0921019191
8	BRM138	5.33175	1 Litre	155.38732	828.48634341
9	BRM060	2.3474895835818	1 Cum.	1741.11	4087.2375888701
10	BRM052	3.5212343753727	1 Cum.	1723.4	6068.4953225174
11	BRM104	0.17460645719808	1Cum.	58620.646	10235.543316723
12	BRM092	1.0315935683424	1Mtr.	276.666	285.40686617902
13	BRM084	17.824554494835	1Mtr	297.726	5306.8333115292
14	BRM006	6011.8831744	1000 Nos	5.36398	32247.621109818

15	BRM140	4.4275	1 Litre	249.64732	1105.3135093
16	BRMMR0024	4.1147998683264	L.S.	178.42	734.16259250679
17	BRMMR0023	140.56156350203	kg	10	1405.6156350203
18	BRMMR0022	68.429121810268	kg	256.62	17560.281238951
19	BRMMR0021	25.182575194157	kg	256.62	6462.3524463247
20	BRMMR0020	46.949866497604	kg	240.24	11279.235927384
21	BRMMR0025	6.049955112	1 Cum	33	199.648518696
22	BRM162	7.6	1 Kg.	90	684
23	BRM341	9.975	1 Qntl.	6598.192	65816.9652
					Total: 243305.2989599