

BILLING DPR

State	Odisha	District	Kendrapara	Block	Derabish	Gram Panchayat	Chhoti
--------------	--------	-----------------	------------	--------------	----------	-----------------------	--------

Work Code	OD/360/3435/119057/396558/00064689 (Completion of incomplete community center near pathagara)
Project Category	Building

Financial Year	2025-26	Execution Level	PS
Executing Agency	Panchayat Samiti, Derabish	Bill Status	Final Bill
Proposal Date	-	Date of Commencement	17-11-2025
Date of Completion	09-12-2025	Scheme Name	SFC Devolution of Fund
Scheme Component Name	5TH SFC DEVOLUTION GRANT TO PANCHAYAT SAMITI	Project Sub-Category	Community Centre
Project Type	Completion	Name of Executant	

Administrative Approval Details

Approval No.	OD/360/3435/119057/396558/00064689/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/360/3435/119057/396558/00064689/TS
Fund Sanction No.	
Fund Sanction Amount (in Rs.)	300000

MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	R.C.C. Work (AR0404Ac) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge. (RCC Beams, Column, Girder & Bressmer etc)	-	1.956125	Cum
i)	BRM340 : Cement	3.4733	6.7942089625	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	0.88025625	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	0.704205	1 Cum.

iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	1.0563075	1 Cum.
v)	BRM084 : Sal bullahs 75mm. to 120mm. mean dia up to 5.5m. long.	4.4196	8.64529005	1Mtr
vi)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.041529	0.081235915125	1Cum.
2	R.C.C. Work (AR0404Ag) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC Roof slab, landing, balcony, sun shade)	-	7.5768	Cum
i)	BRM340 : Cement	3.4733	26.31649944	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	3.40956	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	2.727648	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	4.091472	1 Cum.
v)	BRM084 : Sal bullahs 75mm. to 120mm. mean dia up to 5.5m. long.	6.2216	47.13981888	1Mtr
vi)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.0502172	0.38048568096	1Cum.
3	R.C.C. Work (AR0409) :.Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position - Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position including cost of binding wire 18 to 20 gauge with cost of steel rod and as per drawing, design, and direction of Engineer-in-charge.	-	10.5	Qntl
i)	BRM162 : Binding Wire.	0.8	8.4	1 Kg.
ii)	BRM341 : Steel	1.05	11.025	1 Qntl.
4	Iron Work(AR1704) :.Iron Doors and windows fixing - Supplying, fitting & fixing of Mild steel and put up for frames & shutters of Doors and windows fixing in position with cost, conveyance, taxes of all materials, labours and T & P required for the work etc. as per direction of Engineer-in-charge.	-	4.5	Qntl
i)	BRM341 : Steel	1	4.5	1 Qntl.

Sl.No.	Material Name	Qty	Unit	Rate	Amount
1	BRM340	33.1107084025	1 Qntl.	611.272	20239.648946613
2	BRM028	4.28981625	1 Cum	543.12	2329.8850017
3	BRM060	3.431853	1 Cum.	2270.02	7790.37494706
4	BRM052	5.1477795	1 Cum.	2244.2	11552.6467539
5	BRM084	55.78510893	1Mtr	250.166	13955.537560582
6	BRM104	0.461721596085	1Cum.	58573.086	27044.458755544

7	BRM162	8.4	1 Kg.	90.1	756.84
8	BRM341	15.525	1 Qntl.	6754.622	104865.50655
					Total: 188534.8985154