

BILLING DPR

| | | | | | | | |
|--------------|--------|-----------------|-------|--------------|-----------|-----------------------|-----------|
| State | Odisha | District | Angul | Block | Athmallik | Gram Panchayat | Paikasahi |
|--------------|--------|-----------------|-------|--------------|-----------|-----------------------|-----------|

| | |
|-------------------------|--|
| Work Code | OD/344/3277/115598/405017/00065071 (Construction of Culvert on Road to Baitharnali Bandha) |
| Project Category | CD Work |

| | | | |
|------------------------------|--|-----------------------------|------------------------|
| Financial Year | 2023-24 | Execution Level | PS |
| Executing Agency | Panchayat Samiti, Athmallik | Bill Status | 1st Bill |
| Proposal Date | - | Date of Commencement | 26-12-2025 |
| Date of Completion | - | Scheme Name | SFC Devolution of Fund |
| Scheme Component Name | 5TH SFC DEVOLUTION GRANT TO PANCHAYAT SAMITI | Project Sub-Category | Slab Culvert |
| Project Type | New Work | Name of Executant | |

Administrative Approval Details

| | |
|---------------------|---------------------------------------|
| Approval No. | OD/344/3277/115598/405017/00065071/AS |
|---------------------|---------------------------------------|

Technical Sanction Details

| | |
|--------------------------------------|---------------------------------------|
| Technical Sanction No. | OD/344/3277/115598/405017/00065071/TS |
| Fund Sanction No. | 2693 |
| Fund Sanction Amount (in Rs.) | 201919 |

MATERIAL STATEMENT

| Sl.No. | Activity Name/Material | Qty/unit (B=Analysis Basic Qty/Header Unit) | Quantity (Measurement Qty) | Unit |
|--------|--|---|----------------------------|-------|
| 1 | Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge | - | 9 | Cum |
| 2 | Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge. | - | 2.195 | Cum |
| i) | BRM029 : Sand for filling and road blinding | 1 | 2.195 | 1 Cum |

| | | | | |
|------|---|--------------------|--------------------|---------|
| 3 | Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge. | - | 17.7234 | Cum |
| i) | BRM340 : Cement | 2.29 | 40.586586 | 1 Qntl. |
| ii) | BRM028 : Screened and washed sharp sand for mortar | 0.48 | 8.507232 | 1 Cum |
| iii) | BRM044 : Granite Stone broken metal 40mm. size (Crusher broken) | 0.96 | 17.014464 | 1 Cum. |
| 4 | R.C.C. Work (AR0404A) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge. (excluding centring and shuttering) | - | 3.78 | Cum |
| i) | BRM340 : Cement | 3.4733 | 13.129074 | 1 Qntl. |
| ii) | BRM028 : Screened and washed sharp sand for mortar | 0.45 | 1.701 | 1 Cum |
| iii) | BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken) | 0.36 | 1.3608 | 1 Cum. |
| iv) | BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken) | 0.54 | 2.0412 | 1 Cum. |
| 5 | R.C.C. Work (AR0410c) :.R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc | - | 133.7 | Sqm |
| i) | BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma) | 0.00267 | 0.356979 | 1Cum. |
| ii) | BRM092 : Non-sal bullahs 75mm. mean dia of any length. | 0.126 | 16.8462 | 1Mtr. |
| 6 | R.C.C. Work (AR0410a) :.Centring & Shuttering for R.C.C. floor and roof slabs, landings,balconies, projecting sun shades and chajjas - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. floor and roof slabs, landings, balconies, projecting sun shades and chajjas up to 4.3m height | - | 11.93 | Sqm |
| i) | BRM084 : Sal bullahs 75mm. to 120mm. mean dia up to 5.5m. long. | 0.6222222222222222 | 7.423111111111111 | 1Mtr |
| ii) | BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma) | 0.0050222222222222 | 0.0599151111111111 | 1Cum. |

| | | | | |
|------|---|------|---------|---------|
| 7 | R.C.C. Work (AR0409) :.Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position - Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position including cost of binding wire 18 to 20 gauge with cost of steel rod and as per drawing, design, and direction of Engineer-in-charge. | - | 3 | Qntl |
| i) | BRM162 : Binding Wire. | 0.8 | 2.4 | 1 Kg. |
| ii) | BRM341 : Steel | 1.05 | 3.15 | 1 Qntl. |
| 8 | Concrete (AR0307) :.Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge. | - | 0.399 | Cum |
| i) | BRM340 : Cement | 3.23 | 1.28877 | 1 Qntl. |
| ii) | BRM028 : Screened and washed sharp sand for mortar | 0.45 | 0.17955 | 1 Cum |
| iii) | BRM056 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken) | 0.9 | 0.3591 | 1 Cum. |

| Sl.No. | Material Name | Qty | Unit | Rate | Amount |
|--------|---------------|--------------------|---------|-----------|-----------------|
| 1 | BRM029 | 2.195 | 1 Cum | 478.15 | 1049.53925 |
| 2 | BRM340 | 55.00443 | 1 Qntl. | 551.372 | 30327.90257796 |
| 3 | BRM028 | 10.387782 | 1 Cum | 743.49 | 7723.21203918 |
| 4 | BRM044 | 17.014464 | 1 Cum. | 1726.96 | 29383.29874944 |
| 5 | BRM060 | 1.3608 | 1 Cum. | 2136.93 | 2907.934344 |
| 6 | BRM052 | 2.0412 | 1 Cum. | 2114 | 4315.0968 |
| 7 | BRM104 | 0.4168941111111111 | 1Cum. | 58573.086 | 24418.774623005 |
| 8 | BRM092 | 16.8462 | 1Mtr. | 229.106 | 3859.5654972 |
| 9 | BRM084 | 7.423111111111111 | 1Mtr | 250.166 | 1857.0100142222 |
| 10 | BRM162 | 2.4 | 1 Kg. | 90.1 | 216.24 |
| 11 | BRM341 | 3.15 | 1 Qntl. | 6386.662 | 20117.9853 |
| 12 | BRM056 | 0.3591 | 1 Cum. | 2128.33 | 764.283303 |

Total: 126940.84249801