

BILLING DPR

State	Odisha	District	Nabarangpur	Block	Dabugam	Gram Panchayat	Dabugam
--------------	--------	-----------------	-------------	--------------	---------	-----------------------	---------

Work Code	OD/366/3514/120436/427679/00065086 (Repair and Renovation of Alekha Tungi at village Umurahandi)
Project Category	Religious Structures

Financial Year	2023-24	Execution Level	PS
Executing Agency	Panchayat Samiti, Dabugam	Bill Status	Final Bill
Proposal Date	-	Date of Commencement	28-11-2025
Date of Completion	15-01-2026	Scheme Name	Chief Minister Special Assistant
Scheme Component Name	Chief Minister Special Assistance (CM-SA)	Project Sub-Category	Religious Structures
Project Type	Renovation or Rejuvenation	Name of Executant	

Administrative Approval Details

Approval No.	OD/366/3514/120436/427679/00065086/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/366/3514/120436/427679/00065086/TS
Fund Sanction No.	1276
Fund Sanction Amount (in Rs.)	250000

MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	11.550525	Cum
2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	20.564649	Cum
i)	BRM029 : Sand for filling and road blinding	1	20.564649	1 Cum

3	Concrete (AR0303a) :.Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal - Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	9.972739	Cum
i)	BRM340 : Cement	2.29	22.83757231	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	4.78691472	1 Cum
iii)	BRM045 : Granite Stone broken metal 40mm. size (Hand broken)	0.96	9.57382944	1 Cum.
4	R.C.C. Work (AR0404A) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge. (excluding centring and shuttering)	-	6.72748	Cum
i)	BRM340 : Cement	3.4733	23.366556284	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	3.027366	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	2.4218928	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	3.6328392	1 Cum.
5	R.C.C. Work (AR0409) :.Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position - Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position including cost of binding wire 18 to 20 gauge with cost of steel rod and as per drawing, design, and direction of Engineer-in-charge.	-	2.499372	Qntl
i)	BRM162 : Binding Wire.	0.8	1.9994976	1 Kg.
ii)	BRM341 : Steel	1.05	2.6243406	1 Qntl.
6	Masonry Brick Work (AR0603) :.K.B. Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in foundation and plinth - Brickwork with K.B. Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in foundation and plinth having crushing strength not less than 75.00 Kg/cm2 with dimensional tolerance ±8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	-	6.930315	Cum
i)	BRM003 : K.B. bricks (25 Cm x 12Cm x 8Cm) having crushing strength not less than 75 Kg./Cm2 with dimensional tolerance ± 8 percent.	350	2425.61025	1000 Nos
ii)	BRM340 : Cement	0.672	4.65717168	1 Qntl.
iii)	BRM028 : Screened and washed sharp sand for mortar	0.28	1.9404882	1 Cum

7	Masonry Brick Work (AR0603i) :K.B. Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure - Brickwork with K.B. Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure having crushing strength not less than 75.00 Kg/cm2 with dimensional tolerance ±8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	-	14.148756	Cum
i)	BRMMR0025 : SCAFFOLDING CHARGES FOR BRICK MASONRY WORK	1	14.148756	1 Cum
ii)	BRM003 : K.B. bricks (25 Cm x 12Cm x 8Cm) having crushing strength not less than 75 Kg./Cm2 with dimensional tolerance ± 8 percent.	350	4952.0646	1000 Nos
iii)	BRM340 : Cement	0.672	9.507964032	1 Qntl.
iv)	BRM028 : Screened and washed sharp sand for mortar	0.28	3.96165168	1 Cum

SI.No.	Material Name	Qty	Unit	Rate	Amount
1	BRM029	20.564649	1 Cum	347.95	7155.46961955
2	BRM340	60.369264306	1 Qntl.	573.227	34605.292270335
3	BRM028	13.7164206	1 Cum	417.24	5723.039331144
4	BRM045	9.57382944	1 Cum.	1219.61	11676.338123318
5	BRM060	2.4218928	1 Cum.	1889.98	4577.328954144
6	BRM052	3.6328392	1 Cum.	1853.6	6733.83074112
7	BRM162	1.9994976	1 Kg.	90.1	180.15473376
8	BRM341	2.6243406	1 Qntl.	7801.537	20473.890291502
9	BRM003	7377.67485	1000 Nos	6.96977	51420.696839285
10	BRMMR0025	14.148756	1 Cum	33	466.908948
Total: 143012.94985216					