

BILLING DPR							
State	Odisha	District	Puri	Block	Delanga	Gram Panchayat	Rench
Work Code	OD/369/3538/275135/408619/00069822 (Const. of Gajalaxmi Community hall nearest main road)						
Project Category	Building						
Financial Year	2025-26		Execution Level		PS		
Executing Agency	Panchayat Samiti, Delanga		Bill Status		Final Bill		
Proposal Date	-		Date of Commencement		17-12-2025		
Date of Completion	24-12-2025		Scheme Name		Bikashita Gaon Bikashita Odisha		
Scheme Component Name	Viksit Gaon Vikshit Odisha (VGVO)		Project Sub-Category		Community Centre		
Project Type	New Work		Name of Executant				

Administrative Approval Details

Approval No.	OD/369/3538/275135/408619/00069822/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/369/3538/275135/408619/00069822/TS
Fund Sanction No.	6154
Fund Sanction Amount (in Rs.)	500000

MATERIAL STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	27.064125	Cum
2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	27.982125	Cum
i)	BRM029 : Sand for filling and road blinding	1	27.982125	1 Cum

3	Concrete (AR0303) :Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	3.007125	Cum
i)	BRM340 : Cement	2.29	6.88631625	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	1.44342	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	2.88684	1 Cum.
4	R.C.C. Work (AR0404Aa) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC foundation, footing bases of column, mass concrete, pre-cast slabs etc.)	-	8.872875	Cum
i)	BRM340 : Cement	3.4733	30.8181567375	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	3.99279375	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	3.194235	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	4.7913525	1 Cum.
v)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.004005	0.035535864375	1Cum.
vi)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.189	1.676973375	1Mtr.
5	R.C.C. Work (AR0404Ab) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC Plinth band)	-	2.675	Cum
i)	BRM340 : Cement	3.4733	9.2910775	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	1.20375	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	0.963	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	1.4445	1 Cum.
v)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.01335	0.03571125	1Cum.
vi)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.63	1.68525	1Mtr.

6	R.C.C. Work (AR0404Ac) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge. (RCC Beams, Column, Girder & Bressmer etc)	-	5.2125	Cum
i)	BRM340 : Cement	3.4733	18.10457625	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	2.345625	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	1.8765	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	2.81475	1 Cum.
v)	BRM084 : Sal bullahs 75mm. to 120mm. mean dia up to 5.5m. long.	4.4196	23.037165	1Mtr
vi)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.041529	0.2164699125	1Cum.
7	R.C.C. Work (AR0409) :.Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position - Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position including cost of binding wire 18 to 20 gauge with cost of steel rod and as per drawing, design, and direction of Engineer-in-charge.	-	20.87729	Qntl
i)	BRM162 : Binding Wire.	0.8	16.701832	1 Kg.
ii)	BRM341 : Steel	1.05	21.9211545	1 Qntl.
8	R.C.C. Work (AR0404Ac) :.First Floor - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge. (RCC Beams, Column, Girder & Bressmer etc)	-	1.0125	Cum
i)	BRM340 : Cement	3.4733	3.51671625	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	0.455625	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	0.3645	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	0.54675	1 Cum.
v)	BRM084 : Sal bullahs 75mm. to 120mm. mean dia up to 5.5m. long.	5.30352	5.369814	1Mtr
vi)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.0498348	0.050457735	1Cum.

9	R.C.C. Work (AR0409) :.First floor - Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position including cost of binding wire 18 to 20 gauge with cost of steel rod and as per drawing, design, and direction of Engineer-in-charge.	-	1.6665	Qntl
i)	BRM162 : Binding Wire.	0.8	1.3332	1 Kg.
ii)	BRM341 : Steel	1.05	1.749825	1 Qntl.
10	Masonry Brick Work (AR0603bi) :.First floor - Brickwork with Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure having crushing strength not less than 75.00 Kg/cm2 with dimensional tolerance ± 8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	-	2.6025	Cum
i)	BRMMR0025 : SCAFFOLDING CHARGES FOR BRICK MASONRY WORK	1	2.6025	1 Cum
ii)	BRM340 : Cement	0.672	1.74888	1 Qntl.
iii)	BRM028 : Screened and washed sharp sand for mortar	0.28	0.7287	1 Cum
iv)	BRM005 : Fly ash bricks of 25 Cm. x 12 Cm. x 8 Cm. size having crushing strength not less than 75 Kg./Cm2 with dimensional tolerance ± 2 %	350	910.875	1000 Nos
11	R.C.C. Work (AR0404Ag) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC Roof slab, landing, balcony, sun shade)	-	6.4422	Cum
i)	BRM340 : Cement	3.4733	22.37569326	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	2.89899	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	2.319192	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	3.478788	1 Cum.
v)	BRM084 : Sal bullahs 75mm. to 120mm. mean dia up to 5.5m. long.	6.2216	40.08079152	1Mtr
vi)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.0502172	0.32350924584	1Cum.

Sl.No.	Material Name	Qty	Unit	Rate	Amount
1	BRM029	27.982125	1 Cum	466.71	13059.53755875
2	BRM340	92.7414162475	1 Qntl.	595.407	55218.888423675
3	BRM028	13.06890375	1 Cum	806.71	10542.815344162
4	BRM044	2.88684	1 Cum.	1781.81	5143.8003804
5	BRM060	8.717427	1 Cum.	2215.48	19313.28516996
6	BRM052	13.0761405	1 Cum.	2179.1	28494.21776355

7	BRM104	0.661684007715	1Cum.	58573.086	38756.874288715
8	BRM092	3.362223375	1Mtr.	229.106	770.30554855275
9	BRM084	68.48777052	1Mtr	250.166	17133.311599906
10	BRM162	18.035032	1 Kg.	90.1	1624.9563832
11	BRM341	23.6709795	1 Qntl.	5834.687	138112.75636592
12	BRMMR0025	2.6025	1 Cum	33	85.8825
13	BRM005	910.875	1000 Nos	6.6251	6034.6379625
					Total: 334291.26928929