

BILLING DPR							
State	Odisha	District	Khordha	Block	Chilika	Gram Panchayat	Sananasiri

Work Code	OD/362/3462/119647/408199/00045173 (RENOVATION OF PALLA MANDAP AT BEHERA SAHI, SANANAIRI GP.)		
Project Category	Building		

Financial Year	2023-24	Execution Level	PS
Executing Agency	Panchayat Samiti, Chilika	Bill Status	Final Bill
Proposal Date	-	Date of Commencement	17-10-2025
Date of Completion	17-10-2025	Scheme Name	Chief Minister Special Assistant
Scheme Component Name	Self/Personal Deposit	Project Sub-Category	Community Centre
Project Type	Renovation or Rejuvenation	Name of Executant	

Administrative Approval Details

Approval No.	OD/362/3462/119647/408199/00045173/AS
--------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/362/3462/119647/408199/00045173/TS
Fund Sanction No.	
Fund Sanction Amount (in Rs.)	300000

ROYALTY STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	16.5086944	Cum
2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	8.36478272	Cum
i)	BRM029 : Sand for filling and road blinding	1	8.36478272	1 Cum

3	Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	2.75805632	Cum
i)	BRM340 : Cement	2.29	6.3159489728	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	1.3238670336	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	2.6477340672	1 Cum.
4	R.C.C. Work (AR0409) :.Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor chyses for cutting, bending, binding, and tying the grills and placing in position - Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position including cost of binding wire 18 to 20 gauge with cost of steel rod and as per drawing, design, and direction of Engineer-in-charge.	-	10.5404	Qntl
i)	BRM341 : Steel	1.05	11.06742	1 Qntl.
5	Concrete (AR0317) :.2.5 cm thick grading concrete (1:2:2) on roof slab with 6mm size hard granite chips - 2.5 cm thick grading concrete (1:2:2) on roof slab with 6mm size hard granite chips including hoisting and laying in position compacting and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge. (new work)	-	40.6139957368	Sqm
i)	BRM340 : Cement	0.1208	4.9061706850054	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.0169	0.68637652795192	1 Cum
iii)	BRM064 : Granite stone broken chips of 4.7 mm size passing through 6.7 mm sieve (crusher broken.) and retained on 2.36 mm sieve.	0.0169	0.68637652795192	1 Cum.
6	R.C.C. Work (AR0404Aa) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC foundation, footing bases of column, mass concrete, pre-cast slabs etc.)	-	2.032013568	Cum
i)	BRM340 : Cement	3.4733	7.0577927257344	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	0.9144061056	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	0.73152488448	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	1.09728732672	1 Cum.
v)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.004005	0.00813821433984	1Cum.
vi)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.000921	0.001871484496128	1Mtr.

7	R.C.C. Work (AR0404Ab) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC Plinth band)	-	1.3327485412864	Cum
i)	BRM340 : Cement	3.4733	4.6290355084501	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	0.59973684357888	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	0.4797894748631	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	0.71968421229466	1 Cum.
v)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.01335	0.017792193026173	1Cum.
vi)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.00307	0.0040915380217492	1Mtr.
8	R.C.C. Work (AR0404Ac) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge. (RCC Beams, Column, Girder & Bressmer etc)	-	2.3081164131328	Cum
i)	BRM340 : Cement	3.4733	8.0167807377342	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	1.0386523859098	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	0.83092190872781	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	1.2463828630917	1 Cum.
v)	BRM084 : Sal bullahs 75mm. to 120mm. mean dia up to 5.5m. long.	0.045339	0.10464769005503	1Mtr
vi)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.041529	0.095853766520992	1Cum.
9	R.C.C. Work (AR0404Ad) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC Lintels)	-	0.80286056704	Cum
i)	BRM340 : Cement	3.4733	2.7885756075	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	0.361287255168	1 Cum

iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	0.2890298041344	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	0.4335447062016	1 Cum.
v)	BRM094 : Non-sal bullahs 125mm. mean dia of any length.	0.049542	0.039775318212296	1Mtr.
vi)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.0741335	0.05951886384666	1Cum.
10	R.C.C. Work (AR0404Ag) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC Roof slab, landing, balcony, sun shade)	-	4.5802784189696	Cum
i)	BRM340 : Cement	3.4733	15.908681032607	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	2.0611252885363	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	1.6489002308291	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	2.4733503462436	1 Cum.
v)	BRM084 : Sal bullahs 75mm. to 120mm. mean dia up to 5.5m. long.	0.076659	0.35111956331979	1Mtr
vi)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.0502172	0.23000875742108	1Cum.
11	Masonry Stone Work (AR0717) :.Laterite stone masonry - Laterite stone masonry in cement mortar (1:6) in foundation and plinth cost conveyance, royalty, taxes of all materials, labor, required for the work, etc. complete and as per direction of the Engineer-in-charge.	-	4.0825177798656	Cum
i)	BRM340 : Cement	0.572	2.3352001700831	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.24	0.97980426716774	1 Cum
iii)	BRM079 : Laterite Stone rough dressed	1	4.0825177798656	1 Cum.

S/N	Material Name	Qty	Unit	Royalty Rate	Amount
1	BRM029	8.36478272	1 Cum	43.25	361.77685264
2	BRM028	7.9652557075126	1 Cum	43.25	344.49730934992
3	BRM044	2.6477340672	1 Cum.	199.5	528.2229464064
4	BRM064	0.68637652795192	1 Cum.	90.25	61.945481647661
5	BRM060	3.9801663030344	1 Cum.	199.5	794.04317745536
6	BRM052	5.9702494545516	1 Cum.	199.5	1191.064766183
7	BRM079	4.0825177798656	1 Cum.	169.5	691.98676368722

