

BILLING DPR							
State	Odisha	District	Gajapati	Block	Rayagad	Gram Panchayat	Marlaba
Work Code	OD/353/3363/117559/414740/00054499 (Provision of Facility Centre at Marlaba GP Hqrts)						
Project Category	Building						
Financial Year	2022-23		Execution Level		PS		
Executing Agency	Panchayat Samiti, Rayagad		Bill Status		1st Bill		
Proposal Date	-		Date of Commencement		19-11-2025		
Date of Completion	-		Scheme Name		5th SFC Grant in Aid		
Scheme Component Name	Provision of Facilities at GP Head Quarter		Project Sub-Category		GP Facility Centre		
Project Type	New Work		Name of Executant				

Administrative Approval Details

Approval No.	OD/353/3363/117559/414740/00054499/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/353/3363/117559/414740/00054499/TS
Fund Sanction No.	
Fund Sanction Amount (in Rs.)	1000000

ROYALTY STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	3.88215	Cum
i)	BRM029 : Sand for filling and road blinding	1	3.88215	1 Cum
2	Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	16.36524	Cum
i)	BRM340 : Cement	2.29	37.4763996	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	7.8553152	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	15.7106304	1 Cum.

3	Earth Work (AR0103a) :.Earth work in stoney earth and gravels mixed with stone and boulder not exceeding 0.014cum in volume within 50m. Initial lead and 1.5m initial lift - Earth work in stoney earth and gravels mixed with stone and boulder not exceeding 0.014cum in volume within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layer not exceeding 0.3m in depth and as per specification approved by the department	-	26.711775	Cum
4	R.C.C. Work (AR0409) :.Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position - Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position including cost of binding wire 18 to 20 gauge with cost of steel rod and as per drawing, design, and direction of Engineer-in-charge.	-	11.91225	Qntl
i)	BRM341 : Steel	1.05	12.5078625	1 Qntl.
5	Masonry Brick Work (AR0603b) :.Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in foundation and plinth - Brickwork with Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in foundation and plinth having crushing strength not less than 75.00 Kg/cm2 with dimensional tolerance ± 8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	-	24.593544	Cum
i)	BRM340 : Cement	0.672	16.526861568	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.28	6.88619232	1 Cum
iii)	BRM005 : Fly ash bricks of 25 Cm. x 12 Cm. x 8 Cm. size having crushing strength not less than 75 Kg./Cm2 with dimensional tolerance ± 2 %	350	8607.7404	1000 Nos
6	R.C.C. Work (AR0404Aa) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC foundation, footing bases of column, mass concrete, pre-cast slabs etc.)	-	3.46779	Cum
i)	BRM340 : Cement	3.4733	12.044675007	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	1.5605055	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	1.2484044	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	1.8726066	1 Cum.
v)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.004005	0.01388849895	1Cum.
vi)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.000921	0.00319383459	1Mtr.

7	R.C.C. Work (AR0404Ab) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC Plinth band)	-	3.70185	Cum
i)	BRM340 : Cement	3.4733	12.857635605	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	1.6658325	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	1.332666	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	1.998999	1 Cum.
v)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.01335	0.0494196975	1Cum.
vi)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.00307	0.0113646795	1Mtr.
8	R.C.C. Work (AR0404Ac) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge. (RCC Beams, Column, Girder & Bressmer etc)	-	1.271187	Cum
i)	BRM340 : Cement	3.4733	4.4152138071	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	0.57203415	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	0.45762732	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	0.68644098	1 Cum.
v)	BRM084 : Sal bullahs 75mm. to 120mm. mean dia up to 5.5m. long.	0.045339	0.057634347393	1Mtr
vi)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.041529	0.052791124923	1Cum.
9	R.C.C. Work (AR0404Ad) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC Lintels)	-	1.73282	Cum
i)	BRM340 : Cement	3.4733	6.018603706	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	0.779769	1 Cum

iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	0.6238152	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	0.9357228	1 Cum.
v)	BRM094 : Non-sal bullahs 125mm. mean dia of any length.	0.049542	0.08584736844	1Mtr.
vi)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.0741335	0.12846001147	1Cum.
10	R.C.C. Work (AR0404Ag) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC Roof slab, landing, balcony, sun shade)	-	0.3939	Cum
i)	BRM340 : Cement	3.4733	1.36813287	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	0.177255	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	0.141804	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	0.212706	1 Cum.
v)	BRM084 : Sal bullahs 75mm. to 120mm. mean dia up to 5.5m. long.	0.076659	0.0301959801	1Mtr
vi)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.0502172	0.01978055508	1Cum.

S/N	Material Name	Qty	Unit	Royalty Rate	Amount
1	BRM029	3.88215	1 Cum	319.5	1240.346925
2	BRM028	19.49690367	1 Cum	319.5	6229.260722565
3	BRM044	15.7106304	1 Cum.	419	6582.7541376
4	BRM060	3.80431692	1 Cum.	149.5	568.74537954
5	BRM052	5.70647538	1 Cum.	149.5	853.11806931
Total: 15474.225234015					