

BILLING DPR							
State	Odisha	District	Kalahandi	Block	Kalampur	Gram Panchayat	Kotagaon

<b>Work Code</b>	OD/358/3414/275636/424088/00056477 (PROVISION OF FACILITY CENTRE AT KOTAGAON GP HQRS)		
<b>Project Category</b>	Building		

<b>Financial Year</b>	2023-24	<b>Execution Level</b>	PS
<b>Executing Agency</b>	Panchayat Samiti, Kalampur	<b>Bill Status</b>	1st Bill
<b>Proposal Date</b>	12-06-2023	<b>Date of Commencement</b>	10-10-2025
<b>Date of Completion</b>	-	<b>Scheme Name</b>	5th SFC Grant in Aid
<b>Scheme Component Name</b>	Provision of Facilities at GP Head Quarter	<b>Project Sub-Category</b>	GP Facility Centre
<b>Project Type</b>	New Work	<b>Name of Executant</b>	

### Administrative Approval Details

<b>Approval No.</b>	OD/358/3414/275636/424088/00056477/AS
---------------------	---------------------------------------

### Technical Sanction Details

<b>Technical Sanction No.</b>	OD/358/3414/275636/424088/00056477/TS
<b>Fund Sanction No.</b>	12951
<b>Fund Sanction Amount (in Rs.)</b>	1000000

### ROYALTY STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	<b>Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation &amp; plinth within 50m. Initial lead and 1.5m initial lift -</b> Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	<b>26.6744256</b>	Cum
2	<b>Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed -</b> Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	<b>21.52138247456</b>	Cum
i)	<b>BRM029</b> : Sand for filling and road blinding	1	21.52138247456	1 Cum

3	<b>Concrete (AR0303a) :.Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal</b> - Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	<b>21.52138247456</b>	Cum
i)	<b>BRM340</b> : Cement	2.29	49.283965866742	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.48	10.330263587789	1 Cum
iii)	<b>BRM045</b> : Granite Stone broken metal 40mm. size (Hand broken)	0.96	20.660527175578	1 Cum.
4	<b>Masonry Brick Work (AR0603b) :.Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in foundation and plinth</b> - Brickwork with Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in foundation and plinth having crushing strength not less than 75.00 Kg/cm2 with dimensional tolerance $\pm 8$ percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	-	<b>12.59203851</b>	Cum
i)	<b>BRM340</b> : Cement	0.672	8.46184987872	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.28	3.5257707828	1 Cum
iii)	<b>BRM005</b> : Fly ash bricks of 25 Cm. x 12 Cm. x 8 Cm. size having crushing strength not less than 75 Kg./Cm2 with dimensional tolerance $\pm 2$ %	350	4407.2134785	1000 Nos
5	<b>Masonry Brick Work (AR0603ci) :.Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure</b> - Brickwork with Flyash Bricks of size (23cm x 11cm x 8cm) in cement mortar (1:6) in superstructure having crushing strength not less than 75.00 Kg/cm2 with dimensional tolerance $\pm 8$ percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	-	<b>11.60669386496</b>	Cum
i)	<b>BRM006</b> : Fly ash bricks of 23 Cm. x 11 Cm. x 8 Cm. size having crushing strength not less than 75 Kg./Cm2 with dimensional tolerance $\pm 2$ %	400	4642.677545984	1000 Nos
ii)	<b>BRM340</b> : Cement	0.672	7.7996982772531	1 Qntl.
iii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.28	3.2498742821888	1 Cum
6	<b>R.C.C. Work (AR0404Aa) :.Reinforced cement concrete work of M-20 grade with 20mm &amp; down grade size black hard crusher broken granite chips</b> - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC foundation, footing bases of column, mass concrete, pre-cast slabs etc.)	-	<b>5.6704392</b>	Cum
i)	<b>BRM340</b> : Cement	3.4733	19.69513647336	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.45	2.55169764	1 Cum
iii)	<b>BRM060</b> : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	2.041358112	1 Cum.

iv)	<b>BRM052</b> : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	3.062037168	1 Cum.
v)	<b>BRM104</b> : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.004005	0.022710108996	1Cum.
vi)	<b>BRM092</b> : Non-sal bullahs 75mm. mean dia of any length.	0.000921	0.0052224745032	1Mtr.
7	<b>R.C.C. Work (AR0404Ab) :.Reinforced cement concrete work of M-20 grade with 20mm &amp; down grade size black hard crusher broken granite chips</b> - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC Plinth band)	-	<b>3.14921822392</b>	Cum
i)	<b>BRM340</b> : Cement	3.4733	10.938179657141	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.45	1.417148200764	1 Cum
iii)	<b>BRM060</b> : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	1.1337185606112	1 Cum.
iv)	<b>BRM052</b> : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	1.7005778409168	1 Cum.
v)	<b>BRM104</b> : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.01335	0.042042063289332	1Cum.
vi)	<b>BRM092</b> : Non-sal bullahs 75mm. mean dia of any length.	0.00307	0.0096680999474344	1Mtr.
8	<b>R.C.C. Work (AR0404Ac) :.Reinforced cement concrete work of M-20 grade with 20mm &amp; down grade size black hard crusher broken granite chips</b> - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge. (RCC Beams, Column, Girder & Bressmer etc)	-	<b>3.5930514996</b>	Cum
i)	<b>BRM340</b> : Cement	3.4733	12.479745773561	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.45	1.61687317482	1 Cum
iii)	<b>BRM060</b> : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	1.293498539856	1 Cum.
iv)	<b>BRM052</b> : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	1.940247809784	1 Cum.
v)	<b>BRM084</b> : Sal bullahs 75mm. to 120mm. mean dia up to 5.5m. long.	0.045339	0.16290536194036	1Mtr
vi)	<b>BRM104</b> : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.041529	0.14921583572689	1Cum.

9	<b>R.C.C. Work (AR0404Ad) :.Reinforced cement concrete work of M-20 grade with 20mm &amp; down grade size black hard crusher broken granite chips</b> - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC Lintels)	-	<b>2.8603348289683</b>	Cum
i)	<b>BRM340</b> : Cement	3.4733	9.9348009614556	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.45	1.2871506730357	1 Cum
iii)	<b>BRM060</b> : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	1.0297205384286	1 Cum.
iv)	<b>BRM052</b> : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	1.5445808076429	1 Cum.
v)	<b>BRM094</b> : Non-sal bullahs 125mm. mean dia of any length.	0.049542	0.14170670809675	1Mtr.
vi)	<b>BRM104</b> : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.0741335	0.21204663204332	1Cum.
10	<b>R.C.C. Work (AR0409) :.Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position</b> - Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position including cost of binding wire 18 to 20 gauge with cost of steel rod and as per drawing, design, and direction of Engineer-in-charge.	-	<b>14.79</b>	Qntl
i)	<b>BRM341</b> : Steel	1.05	15.5295	1 Qntl.

S/N	Material Name	Qty	Unit	Royalty Rate	Amount
1	<b>BRM029</b>	21.52138247456	1 Cum	85.75	1845.4585471935
2	<b>BRM028</b>	23.978778341397	1 Cum	85.75	2056.1802427748
3	<b>BRM045</b>	20.660527175578	1 Cum.	157	3243.7027665657
4	<b>BRM005</b>	4407.2134785	1000 Nos	0.04025	177.39034250962
5	<b>BRM006</b>	4642.677545984	1000 Nos	0.04025	186.86777122586
6	<b>BRM060</b>	5.4982957508958	1 Cum.	157	863.23243289064
7	<b>BRM052</b>	8.2474436263437	1 Cum.	157	1294.848649336
<b>Total: 9667.6807524961</b>					