

BILLING DPR							
State	Odisha	District	Bargarh	Block	Gaisilet	Gram Panchayat	Katabahal

Work Code	OD/347/3317/116491/380101/00057086 (CONST OF CC ROAD AT KATABAHAL)
Project Category	Road

Financial Year	2025-26	Execution Level	PS
Executing Agency	Panchayat Samiti, Gaisilet	Bill Status	Final Bill
Proposal Date	-	Date of Commencement	09-10-2025
Date of Completion	22-11-2025	Scheme Name	SFC Devolution of Fund
Scheme Component Name	5TH SFC DEVOLUTION GRANT TO PANCHAYAT SAMITI	Project Sub-Category	CC Road
Project Type	New Work	Name of Executant	

Administrative Approval Details

Approval No.	OD/347/3317/116491/380101/00057086/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/347/3317/116491/380101/00057086/TS
Fund Sanction No.	15615
Fund Sanction Amount (in Rs.)	300000

ROYALTY STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	8.70625	Cum
2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	25.84	Cum
i)	BRM029 : Sand for filling and road blinding	1	25.84	1 Cum

3	Concrete (AR0303) :.Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	26.0925	Cum
i)	BRM340 : Cement	2.29	59.751825	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	12.5244	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	25.0488	1 Cum.
4	Concrete (AR0307) :.First floor - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaicon and direction of Engineer-in charge.	-	18.525	Cum
i)	BRM340 : Cement	3.23	59.83575	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	8.33625	1 Cum
iii)	BRM056 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	16.6725	1 Cum.

S/N	Material Name	Qty	Unit	Royalty Rate	Amount
1	BRM029	25.84	1 Cum	75.25	1944.46
2	BRM028	20.86065	1 Cum	75.25	1569.7639125
3	BRM044	25.0488	1 Cum.	279.5	7001.1396
4	BRM056	16.6725	1 Cum.	284.5	4743.32625
Total: 15258.6897625					