

BILLING DPR							
State	Odisha	District	Ganjam	Block	Polosara	Gram Panchayat	Kendubadi
Work Code	OD/354/3380/117913/411563/00061070 (Construction of CC/Paver road of village Gareijhuli)						
Project Category	Road						
Financial Year	2022-23		Execution Level		PS		
Executing Agency	Panchayat Samiti, Polosara		Bill Status		Final Bill		
Proposal Date	01-07-2023		Date of Commencement		18-10-2025		
Date of Completion	25-10-2025		Scheme Name		5th SFC Grant in Aid		
Scheme Component Name	Maintenance and improvement of Road infrastructure		Project Sub-Category		CC Road		
Project Type	New Work		Name of Executant				

Administrative Approval Details

Approval No.	OD/354/3380/117913/411563/00061070/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/354/3380/117913/411563/00061070/TS
Fund Sanction No.	13745
Fund Sanction Amount (in Rs.)	210000

ROYALTY STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Concrete (AR0303a) :.Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal - Cement concrete (1:3:6) with 4 cm. hard granite(Hand Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	19.497391056	Cum
i)	BRM340 : Cement	2.29	44.64902551824	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	9.35874770688	1 Cum
iii)	BRM045 : Granite Stone broken metal 40mm. size (Hand broken)	0.96	18.71749541376	1 Cum.

2	Concrete (AR0307) :Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaicon and direction of Engineer-in charge.	-	15.184884	Cum
i)	BRM340 : Cement	3.23	49.04717532	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	6.8331978	1 Cum
iii)	BRM056 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	13.6663956	1 Cum.

S/N	Material Name	Qty	Unit	Royalty Rate	Amount
1	BRM028	16.19194550688	1 Cum	40.25	651.72580665192
2	BRM045	18.71749541376	1 Cum.	149.5	2798.2655643571
3	BRM056	13.6663956	1 Cum.	149.5	2043.1261422
Total: 5493.117513209					