

BILLING DPR

State	Odisha	District	Jagatsinghpur	Block	Erasama	Gram Panchayat	Nuadihi
--------------	--------	-----------------	---------------	--------------	---------	-----------------------	---------

Work Code	OD/355/3388/118109/397334/00064987 (Improvement of road from 13th C Canal Mahimadeipur Chhak to Madhuaganda Bridge)
Project Category	Road

Financial Year	2020-21	Execution Level	PS
Executing Agency	Panchayat Samiti, Erasama	Bill Status	1st Bill
Proposal Date	-	Date of Commencement	20-11-2025
Date of Completion	-	Scheme Name	5th SFC Grant in Aid
Scheme Component Name	Maintenance and improvement of Road infrastructure	Project Sub-Category	CC Road
Project Type	Upgradation or Improvement	Name of Executant	

Administrative Approval Details

Approval No.	OD/355/3388/118109/397334/00064987/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/355/3388/118109/397334/00064987/TS
Fund Sanction No.	
Fund Sanction Amount (in Rs.)	137025

ROYALTY STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	R.C.C. Work (AR0410c) :R.C.C. foundation , plinth band and footings bases of columns mass concrete precast slabs etc - Rigid and smooth centring and shuttering for R.C.C. works including false works and dismantling them after casting including cost of materials complete in ground floor R.C.C. foundation, plinth band and footings bases of columns mass concrete precast slabs, etc	-	10.4237166	Sqm
i)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.00267	0.027831323322	1Cum.
ii)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.000614	0.0064001619924	1Mtr.
2	Concrete (AR0307) :.Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaicaion and direction of Engineer-in charge.	-	15.1636464	Cum

i)	BRM340 : Cement	3.23	48.978577872	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	6.82364088	1 Cum
iii)	BRM056 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	13.64728176	1 Cum.
3	Concrete (AR0303) :Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	1.0831176	Cum
i)	BRM340 : Cement	2.29	2.480339304	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	0.519896448	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	1.039792896	1 Cum.

S/N	Material Name	Qty	Unit	Royalty Rate	Amount
1	BRM028	7.343537328	1 Cum	75.25	552.601183932
2	BRM056	13.64728176	1 Cum.	279.5	3814.41525192
3	BRM044	1.039792896	1 Cum.	279.5	290.622114432
Total: 4657.638550284					