

BILLING DPR							
State	Odisha	District	Ganjam	Block	Patrapur	Gram Panchayat	Patrapur
Work Code	OD/354/3379/117889/413350/00065094 (CONST OF PAVER BLOCK ROAD AT GOUDA SAHI OF PATRAPUR)						
Project Category	Road						
Financial Year	2023-24		Execution Level		PS		
Executing Agency	Panchayat Samiti, Patrapur		Bill Status		Final Bill		
Proposal Date	-		Date of Commencement		22-11-2025		
Date of Completion	23-12-2025		Scheme Name		5th SFC Grant in Aid		
Scheme Component Name	Maintenance and improvement of Road infrastructure		Project Sub-Category		Pavor Block		
Project Type	New Work		Name of Executant				

Administrative Approval Details

Approval No.	OD/354/3379/117889/413350/00065094/AS
---------------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/354/3379/117889/413350/00065094/TS
Fund Sanction No.	13745
Fund Sanction Amount (in Rs.)	380000

ROYALTY STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	74.0505	Cum
2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	44.065	Cum
i)	BRM029 : Sand for filling and road blinding	1	44.065	1 Cum

3	Concrete (AR0307) :Cement concrete (1:2:4)with 12mm size hard broken granite chips per 1cum - Cement concrete work with (1:2:4) using 12mm size hard granite(crusher broken) chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specification and direction of Engineer-in charge.	-	0.8496	Cum
i)	BRM340 : Cement	3.23	2.744208	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	0.38232	1 Cum
iii)	BRM056 : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve) (Crusher broken)	0.9	0.76464	1 Cum.
4	miscellaneous(ARM287) :.Supplying and fixing of 80mm thick cement concrete interlocking paver block of M-40 grade of approved make, design, colour and size made by Block making machine with proper compaction laid in required pattern etc. complete in all respect conforming to IRC - Supplying and fixing of 80mm thick cement concrete interlocking paver block of M-40 grade of approved make, design, colour and size made by Block making machine with proper compaction laid in required pattern etc. complete in all respect conforming to IRC SP-63:2018. (New miscellaneous items) and as directed by Engineer-in-Charge.	-	440.65	Sqm
i)	BRM029 : Sand for filling and road blinding	0.03	13.2195	1 Cum

S/N	Material Name	Qty	Unit	Royalty Rate	Amount
1	BRM029	57.2845	1 Cum	40.25	2305.701125
2	BRM028	0.38232	1 Cum	40.25	15.38838
3	BRM056	0.76464	1 Cum.	149.5	114.31368
Total: 2435.403185					