

BILLING DPR							
State	Odisha	District	Angul	Block	Banarpal	Gram Panchayat	Ranigodajungle

Work Code	OD/344/3278/275378/404227/00067193 (Renov of Radhagovinda Temple at Ranigoda)
Project Category	Religious Structures

Financial Year	2023-24	Execution Level	PS
Executing Agency	Panchayat Samiti, Banarpal	Bill Status	Final Bill
Proposal Date	-	Date of Commencement	11-12-2025
Date of Completion	24-01-2026	Scheme Name	Chief Minister Special Assistant
Scheme Component Name	Chief Minister Special Assistance (CM-SA)	Project Sub-Category	Religious Structures
Project Type	Renovation or Rejuvenation	Name of Executant	

Administrative Approval Details

Approval No.	OD/344/3278/275378/404227/00067193/AS
--------------	---------------------------------------

Technical Sanction Details

Technical Sanction No.	OD/344/3278/275378/404227/00067193/TS
Fund Sanction No.	299
Fund Sanction Amount (in Rs.)	400000

ROYALTY STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	Earth Work (AR0102aa) :.Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift - Earth work in hard soil or gravelly soil foundation & plinth within 50m. Initial lead and 1.5m initial lift including rough dressing and breaking clods to maximum 5cm to 7cm and laying in layers not exceeding 0.3m in depth and as per the direction of the Engineer-in-charge	-	14.7312	Cum
2	Earth Work (AR0115) :.Filling foundation and plinth with sand well watered and rammed - Filling foundation and plinth with sand well watered and rammed including cost, conveyance, royalty, taxes of all materials, labours and T & P required for the work etc. complete and as per direction of Engineer-in charge.	-	6.8052	Cum
i)	BRM029 : Sand for filling and road blinding	1	6.8052	1 Cum

3	Concrete (AR0303) :Cement concrete (1:3:6) with 4 cm. Crusher Broken hard granite metal - Cement concrete (1:3:6) with 4 cm. hard granite(Crusher Broken) metal including laying in layers not exceeding 300 mm in depth, ramming, compacting to proper thickness, watering and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete and as per direction of Engineer-in charge.	-	3.3292	Cum
i)	BRM340 : Cement	2.29	7.623868	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.48	1.598016	1 Cum
iii)	BRM044 : Granite Stone broken metal 40mm. size (Crusher broken)	0.96	3.196032	1 Cum.
4	Masonry Brick Work (AR0603c) :.Flyash Bricks of size (23cm x 11cm x 8cm) in cement mortar (1:6) in foundation and plinth - Brickwork with Flyash Bricks of size (23cm x 11cm x 8cm) in cement mortar (1:6) in foundation and plinth having crushing strength not less than 75.00 Kg/cm2 with dimensional tolerance ± 8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	-	3.564	Cum
i)	BRM006 : Fly ash bricks of 23 Cm. x 11 Cm. x 8 Cm. size having crushing strength not less than 75 Kg./Cm2 with dimensional tolerance ± 2 %	400	1425.6	1000 Nos
ii)	BRM340 : Cement	0.672	2.395008	1 Qntl.
iii)	BRM028 : Screened and washed sharp sand for mortar	0.28	0.99792	1 Cum
5	Masonry Brick Work (AR0603ci) :.Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure - Brickwork with Flyash Bricks of size (23cm x 11cm x 8cm) in cement mortar (1:6) in superstructure having crushing strength not less than 75.00 Kg/cm2 with dimensional tolerance ± 8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	-	12.0285	Cum
i)	BRM006 : Fly ash bricks of 23 Cm. x 11 Cm. x 8 Cm. size having crushing strength not less than 75 Kg./Cm2 with dimensional tolerance ± 2 %	400	4811.4	1000 Nos
ii)	BRM340 : Cement	0.672	8.083152	1 Qntl.
iii)	BRM028 : Screened and washed sharp sand for mortar	0.28	3.36798	1 Cum
6	R.C.C. Work (AR0404Aa) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC foundation, footing bases of column, mass concrete, pre-cast slabs etc.)	-	2.628	Cum
i)	BRM340 : Cement	3.4733	9.1278324	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	1.1826	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	0.94608	1 Cum.

iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	1.41912	1 Cum.
v)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.004005	0.01052514	1Cum.
vi)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.000921	0.002420388	1Mtr.
7	R.C.C. Work (AR0404Ab) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC Plinth band)	-	1.7235	Cum
i)	BRM340 : Cement	3.4733	5.98623255	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	0.775575	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	0.62046	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	0.93069	1 Cum.
v)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.01335	0.023008725	1Cum.
vi)	BRM092 : Non-sal bullahs 75mm. mean dia of any length.	0.00307	0.005291145	1Mtr.
8	R.C.C. Work (AR0404Ac) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge. (RCC Beams, Column, Girder & Bressmer etc)	-	2.199	Cum
i)	BRM340 : Cement	3.4733	7.6377867	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	0.98955	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	0.79164	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	1.18746	1 Cum.
v)	BRM084 : Sal bullahs 75mm. to 120mm. mean dia up to 5.5m. long.	0.045339	0.099700461	1Mtr
vi)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.041529	0.091322271	1Cum.

9	R.C.C. Work (AR0404Ad) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC Lintels)	-	0.7245	Cum
i)	BRM340 : Cement	3.4733	2.51640585	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	0.326025	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	0.26082	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	0.39123	1 Cum.
v)	BRM094 : Non-sal bullahs 125mm. mean dia of any length.	0.049542	0.035893179	1Mtr.
vi)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.0741335	0.05370972075	1Cum.
10	R.C.C. Work (AR0404Ag) :.Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC Roof slab, landing, balcony, sun shade)	-	2.7378	Cum
i)	BRM340 : Cement	3.4733	9.50920074	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.45	1.23201	1 Cum
iii)	BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	0.985608	1 Cum.
iv)	BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	1.478412	1 Cum.
v)	BRM084 : Sal bullahs 75mm. to 120mm. mean dia up to 5.5m. long.	0.076659	0.2098770102	1Mtr
vi)	BRM104 : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.0502172	0.13748465016	1Cum.
11	R.C.C. Work (AR0409) :.Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position - Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position including cost of binding wire 18 to 20 gauge with cost of steel rod and as per drawing, design, and direction of Engineer-in-charge.	-	9	Qntl
i)	BRM341 : Steel	1.05	9.45	1 Qntl.

12	Concrete (AR0317) :.2.5 cm thick grading concrete (1:2:2) on roof slab with 6mm size hard granite chips - 2.5 cm thick grading concrete (1:2:2) on roof slab with 6mm size hard granite chips including hoisting and laying in position compacting and curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T&P required for the work etc. complete as per specifaion and direction of Engineer-in charge. (new work)	-	23.058	Sqm
i)	BRM340 : Cement	0.1208	2.7854064	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.0169	0.3896802	1 Cum
iii)	BRM064 : Granite stone broken chips of 4.7 mm size passing through 6.7 mm sieve (crusher broken.) and retained on 2.36 mm sieve.	0.0169	0.3896802	1 Cum.
13	Plastering (AR1004) :.12mm thick cement plster (1:6) over Brick work in inside - 12mm thick cement plster (1:6) over Brick work in inside including racking out joints finishing smooth with proper plumb and line curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc. comp.and as per direction of Engineer-in-charge.	-	58.596	Sqm
i)	BRM340 : Cement	0.0358	2.0977368	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.015	0.87894	1 Cum
14	Plastering (AR1014) :.16mm thick cement Plaster in CM (1:6) over brick work in inside. - 16mm thick cement Plaster in CM (1:6) over brick work in inside including racking out joints finishing smooth with proper plumb and line, curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc comp.and as per direction of Engineer-in-charge.	-	45.068	Sqm
i)	BRM340 : Cement	0.043	1.937924	1 Qntl.
ii)	BRM028 : Screened and washed sharp sand for mortar	0.018	0.811224	1 Cum
15	Flooring (AR0817aa) :.Fixing Vitrified tiles of premium grade having thickness 8mm to 10mm confirming to IS 13756 of size 600mmx600mm plain (Ivory) in dados skirting and risers of steps on 12mm thick cement plaster (1:3) - Fixing Vitrified tiles of premium grade having thickness 8mm to 10mm confirming to IS 13756 of size 600mmx600mm plain (Ivory) in dados skirting and risers of steps on 12mm thick cement plaster (1:3) jointed with neat cement slurry mixed with pigments to match the shade of the Vitrified tiles including rubbing and polishing complete including cost of precast tiles.	-	17.38	Sqm
i)	BRM131 : Tiles up to Polished Vitrified floor tiles of premium grade having thickness 8 mm to 10mm confirming to IS 15622:2006 (Group-B la) of sizes Vitrified Tile 600mmx600mm Plain (Ivory)	1	17.38	1 Sqm.
ii)	BRM340 : Cement	0.1375	2.38975	1 Qntl.
iii)	BRM028 : Screened and washed sharp sand for mortar	0.015	0.2607	1 Cum
16	Iron Work(AR1704) :.Iron Doors and windows fixing - Supplying, fitting & fixing of Mild steel and put up for frames & shutters of Doors and windows fixing in position with cost, conveyance, taxes of all materials, labours and T & P required for the work etc. as per direction of Engineer-in-charge.	-	1.932	Qntl
i)	BRM341 : Steel	1	1.932	1 Qntl.
17	Painting(AR0901ai) :.Priming one coat in outer surface with primer of approved quality over woodwork - Priming one coat in outer surface with primer of approved quality over woodwork including cost conveyance, taxes of all materials, labor and T&P required for the work complete as per direction of the Engineer-in-charge.	-	58.596	Sqm
i)	BRM138 : Wood Primer	0.075	4.3947	1 Litre

18	Painting(AR0901a) :.Priming one coat in inner surface with primer of approved quality over woodwork - Priming one coat in inner surface with primer of approved quality over woodwork including cost conveyance, taxes of all materials, labor and T&P required for the work complete as per direction of the Engineer-in-charge.	-	45.068	Sqm
i)	BRM138 : Wood Primer	0.075	3.3801	1 Litre
19	Painting(AR0918Ai) :.Finishing wall one coat with weather coat - Finishing wall one coat with weather coat including all costs of labour, Paint, Primer and Brushes required for the work etc. complete and as per direction of Engineer-in-charge.	-	58.596	Sqm
i)	BRM255 : Weather Coat (I.S.I.)	0.075	4.3947	1 Ltr

S/N	Material Name	Qty	Unit	Royalty Rate	Amount
1	BRM029	6.8052	1 Cum	156.25	1063.3125
2	BRM028	12.8102202	1 Cum	156.25	2001.59690625
3	BRM044	3.196032	1 Cum.	293.5	938.035392
4	BRM060	3.604608	1 Cum.	293.5	1057.952448
5	BRM052	5.406912	1 Cum.	293.5	1586.928672
6	BRM064	0.3896802	1 Cum.	293.5	114.3711387
Total: 6762.19705695					