

BILLING DPR							
State	Odisha	District	Dhenkanal	Block	Bhuban	Gram Panchayat	Arakhapal
<b>Work Code</b>	OD/352/3349/117238/402422/00068493 (Construction of Community Centre at Khurusia Village.)						
<b>Project Category</b>	Building						
<b>Financial Year</b>	2022-23		<b>Execution Level</b>		PS		
<b>Executing Agency</b>	Panchayat Samiti, Bhuban		<b>Bill Status</b>		Final Bill		
<b>Proposal Date</b>	-		<b>Date of Commencement</b>		11-12-2025		
<b>Date of Completion</b>	08-01-2026		<b>Scheme Name</b>		SFC Devolution of Fund		
<b>Scheme Component Name</b>	5TH SFC DEVOLUTION GRANT TO ZILLA PARISHAD		<b>Project Sub-Category</b>		Community Centre		
<b>Project Type</b>	New Work		<b>Name of Executant</b>				

### Administrative Approval Details

<b>Approval No.</b>	OD/352/3349/117238/402422/00068493/AS
---------------------	---------------------------------------

### Technical Sanction Details

<b>Technical Sanction No.</b>	OD/352/3349/117238/402422/00068493/TS
<b>Fund Sanction No.</b>	185
<b>Fund Sanction Amount (in Rs.)</b>	210721

### ROYALTY STATEMENT

Sl.No.	Activity Name/Material	Qty/unit (B=Analysis Basic Qty/Header Unit)	Quantity (Meaurement Qty)	Unit
1	<b>R.C.C. Work (AR0404Ad) :.Reinforced cement concrete work of M-20 grade with 20mm &amp; down grade size black hard crusher broken granite chips - Reinforced cement concrete work of M-20 grade with 20mm &amp; down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&amp;P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC Lintels)</b>	-	<b>0.549375</b>	Cum
i)	<b>BRM340 : Cement</b>	3.4733	1.9081441875	1 Qntl.
ii)	<b>BRM028 : Screened and washed sharp sand for mortar</b>	0.45	0.24721875	1 Cum
iii)	<b>BRM060 : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve &amp; retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)</b>	0.36	0.197775	1 Cum.
iv)	<b>BRM052 : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve &amp; retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)</b>	0.54	0.2966625	1 Cum.

v)	<b>BRM094</b> : Non-sal bullahs 125mm. mean dia of any length.	0.049542	0.02721713625	1Mtr.
vi)	<b>BRM104</b> : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.0741335	0.0407270915625	1Cum.
2	<b>R.C.C. Work (AR0404Ac) :Reinforced cement concrete work of M-20 grade with 20mm &amp; down grade size black hard crusher broken granite chips</b> - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge. (RCC Beams, Column, Girder & Bressmer etc)	-	<b>1.1225</b>	Cum
i)	<b>BRM340</b> : Cement	3.4733	3.89877925	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.45	0.505125	1 Cum
iii)	<b>BRM060</b> : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	0.4041	1 Cum.
iv)	<b>BRM052</b> : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	0.60615	1 Cum.
v)	<b>BRM084</b> : Sal bullahs 75mm. to 120mm. mean dia up to 5.5m. long.	0.045339	0.0508930275	1Mtr
vi)	<b>BRM104</b> : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.041529	0.0466163025	1Cum.
3	<b>R.C.C. Work (AR0404Ag) :Reinforced cement concrete work of M-20 grade with 20mm &amp; down grade size black hard crusher broken granite chips</b> - Reinforced cement concrete work of M-20 grade with 20mm & down grade size black hard crusher broken granite chips including hoisting and laying in position compacting to specified design section and curing for proper period with cost conveyance, royalty,taxes of all materials, labour and T&P required for the work etc. (including centring and shuttering) complete and as per direction of Engineer-in charge (RCC Roof slab, landing, balcony, sun shade)	-	<b>3.8659375</b>	Cum
i)	<b>BRM340</b> : Cement	3.4733	13.42756071875	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.45	1.739671875	1 Cum
iii)	<b>BRM060</b> : Granite Stone broken chips 10mm. size (Minimum 65% by Wt. Passing through 9.5mm sieve & retained on 6.3mm sieve but whole should pass through 13.2mm sieve) (Crusher broken)	0.36	1.3917375	1 Cum.
iv)	<b>BRM052</b> : Granite Stone broken chips 20mm. size (Minimum 65% by Wt. Passing through 19mm sieve & retained on 13.2mm sieve but whole should pass through 26.5mm sieve) (Crusher broken)	0.54	2.08760625	1 Cum.
v)	<b>BRM084</b> : Sal bullahs 75mm. to 120mm. mean dia up to 5.5m. long.	0.076659	0.2963589028125	1Mtr
vi)	<b>BRM104</b> : Non Sal wood scantling & plants(Tentera, Kasi, Gamhari, Kuruma)	0.0502172	0.194136556625	1Cum.
4	<b>R.C.C. Work (AR0409) :Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position</b> - Supplying, fitting, and placing uncoated HYSD bar reinforcement including labor charges for cutting, bending, binding, and tying the grills and placing in position including cost of binding wire 18 to 20 gauge with cost of steel rod and as per drawing, design, and direction of Engineer-in-charge.	-	<b>5.9</b>	Qntl
i)	<b>BRM341</b> : Steel	1.05	6.195	1 Qntl.

5	<b>Masonry Brick Work (AR0603bi) :.Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure -</b> Brickwork with Flyash Bricks of size (25cm x 12cm x 8cm) in cement mortar (1:6) in superstructure having crushing strength not less than 75.00 Kg/cm <sup>2</sup> with dimensional tolerance ±8 percent immersing the bricks in water not less than six hours with cost conveyance, royalty, taxes of all materials, labor, and T&P required for the work, etc. complete and as per direction of Engineer-in-charge.	-	<b>5.68125</b>	Cum
i)	<b>BRM340</b> : Cement	0.672	3.8178	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.28	1.59075	1 Cum
iii)	<b>BRM005</b> : Fly ash bricks of 25 Cm. x 12 Cm. x 8 Cm. size having crushing strength not less than 75 Kg./Cm <sup>2</sup> with dimensional tolerance ± 2 %	350	1988.4375	1000 Nos
6	<b>Plastering (AR1014) :.16mm thick cement Plaster in CM (1:6) over brick work in inside. -</b> 16mm thick cement Plaster in CM (1:6) over brick work in inside including racking out joints finishing smooth with proper plumb and line, curing for proper period with cost conveyance, royalty, taxes of all materials, labour and T & P required for the work etc comp.and as per direction of Engineer-in-charge.	-	<b>64.265</b>	Sqm
i)	<b>BRM340</b> : Cement	0.043	2.763395	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.018	1.15677	1 Cum
7	<b>Flooring (AR0802ii) :.2.5 cm thick A.S. flooring in C.C (1:2:4) with 12 mm size HG Hand broken chips -</b> 2.5 cm thick A.S. flooring in C.C (1:2:4) with 12 mm size HG Hand broken chips including punning incl. cost, conveyance & royalty of materials as per direction of Engineer-in-charge.	-	<b>19.1625</b>	Sqm
i)	<b>BRM340</b> : Cement	0.0858	1.6441425	1 Qntl.
ii)	<b>BRM028</b> : Screened and washed sharp sand for mortar	0.012	0.22995	1 Cum
iii)	<b>BRM057</b> : Granite Stone broken chips 12mm. size (Minimum 65% by Wt. Passing through 13.2mm sieve & retained on 9.50mm sieve but whole should pass through 19mm sieve)(Hand broken)	0.023	0.4407375	1 Cum.
8	<b>Painting(AR0901d) :.Priming one coat with inner surface primer of approved quality water-bound primer over plastering surfaces (Inner surface) -</b> Priming one coat with inner surface primer of approved quality water-bound primer over plastering surfaces including cost conveyance, taxes of all materials, labor and T&P required for the work complete as per direction of the Engineer-in-charge.	-	<b>83.43</b>	Sqm
i)	<b>BRM253</b> : Wall cement primer (I.S.I.) Water bound	0.084	7.00812	1 Ltr
9	<b>Painting(AR0922) :.Finishing wall two coats with distemper of approved shades on new work (Inside) -</b> Finishing wall two coats with distemper of approved shades on new work to give an even shade including all costs of labor, Paint and Brushes required for the work, etc. complete and as per direction of the Engineer-in-charge.(Inside)	-	<b>83.43</b>	Sqm
i)	<b>BRM142</b> : Distemper	0.25	20.8575	1 Kg.
10	<b>Iron Work(AR1702) :.Iron work wrought and put up in window grating including drilling holes in chokathas -</b> Iron work wrought and put up in window grating including drilling holes in chokathas including all cost of labour, material, machinery and T & P required for the work etc. as per direction of Engineer-in-Charge.	-	<b>2.3088</b>	Qntl
i)	<b>BRM341</b> : Steel	1	2.3088	1 Qntl.

S/N	Material Name	Qty	Unit	Royalty Rate	Amount
1	<b>BRM028</b>	5.469485625	1 Cum	311.25	1702.3774007812

2	<b>BRM060</b>	1.9936125	1 Cum.	446.5	890.14798125
3	<b>BRM052</b>	2.99041875	1 Cum.	446.5	1335.221971875
4	<b>BRM057</b>	0.4407375	1 Cum.	446.5	196.78929375
					<b>Total: 4124.5366476563</b>